

DELHI URBAN SHELTER IMPROVEMENT BOARD
GOVT. Of NCT OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER C-4

NO:WD/4541(138)/EEC-4/2014/D-1715

Date 10-11-14

FINANCIAL AND PHYSICAL ACHIEVEMENT OF THE PLAN SCHEME/JNNURM FOR THE MONTH OF OCTOBER 2014

SI. No.	AL-NO	Name of Scheme	Name of work	Unit		Physical Achievement in Percentage 2013-14	Physical Target 2014-15	Physical Progress upto previous month	Physical Progress During the month	Physical Progress upto the month	Likely Physical progress during 2014-15	Approved cost (in Lac)	
				CC (SQM)	Drain(Metre)							PE Amount	Tendered Amount
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	AL-44 13-14	BVK	Providing built up facilities:Construction of Basti Vikas Kendra at Madipur(Temporary structure)(AL-44 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	14.95	16.07
2	AL-68 13-14	BVK	Pdg Built up facilities	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	14.95	15.85
3	AL-78 13-14	BVK	Providing Built up facilities	Nil	Nil	35%	65%	60%	20%	80%	20%	220.51	118.31
4	AL-97 13-14	BVK	Providing Built up facility : Raising / Construction of boundary wall to protect Basti Vikas Kendra near Chameli Park, Raghbir Nagar.(AL-97 13-14)	Nil	Nil	50%	50%	100%	0.00	100%	0.00	9.32	6.66
5	AL-7 14-15	BVK	Providing Built up facility :Boring of tubewell bore for newly constructed BVK(Temporary) Chameli Park, Raghbir Nagar.(AL-7 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	2.44	2.12
6	AL-8 14-15	BVK	Providing Built up facility :Boring of tubewell bore for newly constructed BVK(Temporary) Madi pur, Raghbir Nagar.(AL-8 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	2.44	2.13

7	AL-47 14-15	BVK	BVK:Construction of two additional rooms at BVK at JJCluster Haryana Power House (AL-47 14-15)	Nil	Nil	0.00	100%	0.00	40%	40%	60%	9.18	10.24
8	W.O-9 14-15	BVK	Built up facilities(C.Hall/BVK):Raising of toilet block for making them functional at Zonal office Shakurpur.(W.O-9 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	3.66	4.31
1	AL-3 11-12	EIUS	EIUS: Providing CC pavement in approach passage towards BVK and JSC in JJC at Harijan Camp Chuna Bhatti, Kirti Nagar.(Main Work)(AL-3 11-12)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	4.28	3.20
2	AL-18 11-12	EIUS	EIUS:Construction of retaining wall in deep mines to prevent land sliding & further damage of existing main connecting passage between two parts of JJC at Rang puri pahari Nallah.(AL-18 11-12)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	10.37	11.99
3	AL-36 11-12	EIUS	EIUS:Construction of 2 Nos of culverts in the JJC Rangpuri Pahari Milk pur Kohi Phase-III(AL-36 11-12)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	1.14	1.32
4	AL-62 12-13	EIUS	EIUS:P/L C.C Pavement & Const. of drains in deteriorated lanes & new lanes of extended portion of the JJ cluster at Rangpuri Pahari Milkpur kohi phase-II(AL-62 12-13)	4000	Nil	100%	0.00	100%	0.00	100%	0.00	18.03	18.89

5	AL-72 12-13	EIUS	"EIUS:Providing and laying cement concrete pavement on deteriorated road from JSC towards entrance of cluster in JJC Moti Lal Nehru Camp near JNU.(AL-72 12-13)	1850	Nil	100%	0.00	100%	0.00	100%	0.00	9.30	7.11
6	AL-88 13-14	EIUS	EIUS:Providing Cement	893	229	85%	15%	100%	0.00	100%	0.00	7.64	5.93
7	AL-89 13-14	EIUS	EIUS:Improvement	1034	9	95%	5%	100%	0.00	100%	0.00	8.11	6.30
8	AL-98 13-14	EIUS	EIUS:Improvement of lanes by providing drains and RMC in JJC B-1 Block Raghbir Nagar (AL-98 13-14)	1084	Nil	0.00	100%	100%	0.00	100%	0.00	9.38	6.90
9	AL-10 14-15	EIUS	EIUS:P/L CC pavement & drains in lanes of JJ Cluster Rana colony Mehrauli.(AL-10 14-15)			0.00	100%	80%	0.00	100%	0.00	9.60	7.72
10	AL-11 1	EIUS	EIUS:Providing & Laying Cement Concrete Pavement in lanes of JJ Cluster at Islam colony Mehrauli.(AL-11 14-15)	0.00	0.00	0.00	100%	80%	0.00	100%	0.00	9.98	8.03
11	AL-12 1	EIUS	E.I.U.S. Sub-Head : Construction of outer drain for disposal and improvement of drainage system at JJ Cluster C-4 Lawrence Road.(AL-12 14-15)	0.00	0.00	0.00	100%	90%	0.00	100%	0.00	9.77	7.11
12	AL-13 1	EIUS	EIUS:Providing & Laying CC pavements over deteriorated areas along with improvement of drainage in part of JJC at Kamla Nehru Camp Kirti Nagar (AL-13 14-15)	#####	260.00	0.00	100%	45%	55%	100%	0.00	9.35	7.22

13	AL-14	1	EIUS	EIUS:Providing CC Laying pavement over deteriorated area in parts of JJC at Harijan Camp Chunna Bhatti, Kriti Nagar (AL-14 14-15)	0.00	0.00	0.00	100%	100%	0.00	100%	0.00	8.97	6.93
14	AL-15	1	EIUS	EIUS:P/L Cement Concrete pavement(including unduelated portions) and improvement of drainage system at JJC Haryana Power House (AL-15 14-15)	0.00	0.00	0.00	100%	100%	0.00	100%	0.00	24.92	18.39
15	AL-17	1	EIUS	EIUS:P/L CC Pavement and drains in lanes of JJC Bandhu camp at Vasant Kunj(AL-17 14-15)	0.00	0.00	0.00	100%	100%	0.00	100%	0.00	9.88	7.27
16	AL-18	1	EIUS	EIUS:P/L CC Pavement & drains in main lanes of JJC Kusumpur pahari near Chinmaya school Vasant Vihar.(AL-18 14-15)	0.00	0.00	0.00	100%	100%	0.00	100%	0.00	9.91	7.31
17	AL-19	1	EIUS	EIUS:P/L RCC NP2 pipeline for the disposal of waste water at JJC near Dharmarth eye hospital(N-86) Lawrence road.(AL-19 14-15)	-	-	0.00	100%	90%	0.00	90%	10%	9.25	7.15
18	AL-20	1	EIUS	EIUS:Providing Cement Concrete pavements over deteriorated areas as well as improvement of drainage in JJC at Shivanand school,near Leather Factory East Punjabi Bagh. (AL-20 14-15)	-	-	0.00	100%	95%	5%	100%	0.00	9.12	6.34
19	AL-21	14-15	EIUS	EIUS:Providing CC pavement & drains in JJC at Shiv Basti near Patel Nagar Railway station.(AL-21 14-15)	-	-	0.00	100%	5%	0.00	5%	95%	9.86	6.72

20	AL-38 14-15	EIUS	E.I.U.S : Provid	—	—	—	100%	20%	80%	100%	0.00	9.99	8.50
21	AL-39 14-15	EIUS	EIUS:Providing	—	—	—	100%	30%	60%	90%	10%	9.29	7.39
22	AL-40 14-15	EIUS	E.I.U.S: Constr	—	—	—	100%	10%	80%	90%	10%	23.52	15.65
23	AL-43 14-15	EIUS	E.I.U.S. Sub-Head Providing cement concrete pavement and drains in JJ Cluster at Shiv Basti near Patel Nagar, Railway Station.(AL- 43 14-15)	—	—	—	100%	0.00	5%	5%	95%	23.52	15.65
24	AL-48 14-15	EIUS	EIUS:Providi ng CC pavement & drains in deteriorated lanes at phase-II in JJ cluster at Rakhi Market under Zakhira fly over.(AL-48 14-15)	—	—	—	100%	0.00	5%	5%	95%	38.43	27.72
25	AL-55 14-15	EIUS	EIUS:Constr uction of drain along with CC pavement at the entrance of JJ cluster at Chunna Bhatti Lakkari Mandi Kirti Nagar(AL-55 14-15)	—	—	—	100%	0.00	0.00	0.00	100%	9.56	6.83

1	AL-34 13-14	SV	Shishu Vatika:Construction of Shishu Vatika near DJB Office Kanhiya Nagar(AL-34 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	2.56	2.32
2	AL-49 13-14	SV	Shishu Vatika:Renovation of Shishu Vatika including walking footpath & water place in shishu vatika at JJC Haryana power House.(AL-49 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	7.57	7.06
3	AL-16 1 13-14	SV	Shishu Vatika:Renovation of Shishu Vatikas(Three Nos) in JJ Cluster at Rakhi Market Zakhira.(AL-16 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	9.37	6.67
1	AL-42 13-14	JSC	Pay & use JSC:Special repair/extra ordinary repair of JSC(30 years contract) at phase-IV Patherwala Bagh Wajirpur JJ colony Site changed to Pay & use JSC:Special repair/extra ordinary repair of JSC in J1J2 Block at phase-II Wajirpur JJ colony AL-42 13-14	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	5.20	4.42
2	AL-74 13-14	JSC	Repair of 20 Seater	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	18.64	11.95
3	AL-91 13-14	JSC	Pay & Use J.S.C:Rep	Nil	Nil	25%	75%	70%	0.00	70%	30%	8.86	7.70
4	AL-94 13-14	JSC	JSC:P/L CC Pavement for making plateform & placing water storage tank for 3 No MTV to be placed in JJC Bandhu Camp at Vasant Kunj(AL-94 13-14)	Nil	Nil	90%	10%	100%	0.00	100%	—	5.73	4.23

5	AL-95 13-14	JSC	JSC:Special Repair of prefab JSC at JJC Moti Lal Nehru Camp for proper functioning & usage by Jhuggi dwellers. J.N.U.(AL-95 13-14)	Nil	Nil	0.00	100%	75%	15%	90%	10%	9.99	9.14
6	AL-96 13-14	JSC	JSC:Special repair of conventional JSC at Moti Lal Nehru Camp for proper functioning & usage by JJ dwellers. J.N.U.(AL-96 13-14)	Nil	Nil	0.00	100%	70%	5%	75%	25%	9.96	8.28
7	AL-1 14-15	JSC	Pay & Use J.S.C:Special repair/Extra ordinary repair of JSC (30 contract) phase-I Pathar wala Bagh Wajirpur JJ Colony.	-	-	0.00	100%	20%	5%	25%	75%	9.81	7.10
8	AL-2 14-15	JSC	Pay & Use J.S.C:Special/Annual repair of JSC at K-Block Wajirpur JJ Colony.	-	-	0.00	100%	45%	0.00	45%	55%	7.06	5.14
9	AL-3 14-15	JSC	Pay & Use J.S.C:Providing CC pavement for approach road & improvement of drainage in front of near by Jan Savidha Complex at JJ Cluster Chara Mandi Zakhira.	-	-	0.00	100%	100%	0.00	100%	0.00	9.79	6.77
10	AL-5 14-15	JSC	JSC:Making platform for placing two No MTV ,placing water storage tanks & making passage for movement of MTV in JJC Harijan camp chunna bhatti Kirti Nagar.(AL-5 14-15)	-	-	0.00	100%	100%	0.00	100%	10%	8.49	6.34
11	AL-9 14-15	JSC	Pay & Use JSC:Constructio n of the drain to disposel off the surplus water from septic tank of the 40 seaterl JSC at Sonia Gandhi camp Samalkha.(AL-9 14-15)	Nil	Nil	0.00	100%	40%	30%	70%	30%	7.42	7.41

12	AL-24 14-15	JSC	JSC:C/O additio	Nil	Nil	0.00	100%	15%	25%	40%	60%	9.96	8.37
13	AL-41	JSC	JSC:Boring of t	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	9.96	8.37
14	AL-42	JSC	JSC:Boring of t	Nil	Nil	0.00	100%	90%	10%	100%	0.00	9.96	8.37
15	AL-44 14-15	JSC	JSC:Constru ction of 40 seater double storied toilet block and land between JJC Shyam Nagar and Sikri Bhatta.(AL- 44 14-15)	Nil	Nil	0.00	100%	0.00	0.00	0.00	100%	48.85	44.2
16	AL-45 14-15	JSC	JSC:Constru ction of 40 seater double storied toilet block in JJC at F Block Khayala.(AL- 4514-15)	Nil	Nil	0.00	100%	0.00	0.00	0.00	100%	48.48	42.74
17	AL-46 14-15	JSC	JSC:Constru ction of 40 seater double storied toilet block at JJC K-Block Shyam Nagar in place of prefab JSC.(AL-46 14-15)	—	—	0.00	100%	0.00	0.00	0.00	100%	34.12	33.22
18	AL-56 14-15	JSC	JSC:Reborin g of tubewell bore for conventional JSC at E- Block Kusum pur pahari.(AL-56 14-15)	—	—	0.00	100%	0.00	0.00	0.00	100%	3.73	4.00

19	W.O-8 14-15	JSC	JSC:Replacement of old sewer line in JSC at Sawan Park JJ Cluster(W.O-8 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	0.89	0.85
20	W.O-12 14-15	JSC	JSC:Boring of tubewell in existing conventional JSC at J1J2 Phase-II Wazirpur JJ Colony(W.O-12 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	1.62	1.85
21	W.O-14 14-15	JSC	JSC:Providing & Laying sewer line for disposal of sewage of 30 seater JSC at JJC Rajiv Gandhi Camp Punjabi Bagh.(W.O-14 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	6.62	8.26
1	AL-6 13-14	GIA	GIA to DUSIB for existing infrastructure:Construction of boundary wall for plot no.FE-69 to FE-71 & FE-73 Shivaji Enclave(AL-06 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	6.18	4.62
2	AL-35 13-14	GIA	M/O Office Building GIASH-Cleaning & scavanging of Circle -I office & CE-I office Complex at Raja Garden.(AL-35 13-14)	Nil	Nil	62%	38%	95%	0.00	95%	5%	3.55	2.81
3	AL-86 13-14	GIA	GIA to DUSIB for ex	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	16.39	14.26
4	AL-4 14	GIA	GIA to DUSIB:Making arrangement for parking at Staff Quarters at Madipur.(AL-4 14-15)	Nil	Nil	0.00	100%	50%	0.00	50%	50%	9.38	6.67
5	AL-6 14	GIA	GIA to DUSIB : Extensive special and extraordinary repairs to 39 No. Staff quarters at Madipur(AL-6 14-15)	Nil	Nil	0.00	100%	20%	30%	50%	50%	50.97	50.47

6	AL-37	GIA	GIA to DUSIB	Nil	Nil	0.00	100%	50%	40%	90%	10%	7.67	5.91
7	W.O-1 14-15	GIA	GIA to DUSIB for existing infrastructure:Construction/repair of boundary wall near N-block Raghbir Nagar.(w.o-1 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	0.00	0.91	0.99
8	W.O-3 14-15	GIA	GIA to DUSIB for existing infrastructure:Providing concertina coil and repair of boundary wall at N-Block Raghbiir Nagar(W.O-3 14-15)	Nil	Nil	0.00	100%	100%	0.00	100%	25%	8.41	9.64

1	AL-90 13-14	NS	Construction & Maintenance of Night Shelter:Making arrangement of water in night shelter at Raja Garden(AL-90 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	1.97	2.25
2	AL-92 13-14	NS	Construction & management of Night Shelter:Boring of tubewell in permanant night shelter at Raja Garden opposite DTC Bus Terminal(AL-92 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	1.39	1.40
3	W.O-17 13-14	NS	Construction & management of Night Shelter:Intensive repair of building of BVK for night shelter at F-Exension Khayala near Guru Govind Singh hospital.(W.O-17 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	5.43	6.16
4	W.O-18 13-14	NS	Provision of night shelter:Providing plateform No 2 for families pota cabins & water tank at open land near Britania chowk.(W.O-18 13-14)	Nil	Nil	100%	0.00	100%	0.00	100%	0.00	2.19	2.52

5	W.O- 20 13- 14	NS	Construction & Nil Management of Nil night shelter:Providing old porta cabin for one night shelter at Raja Garden under fly over near DTC terminal(W.O-20 13-14)			100%	0.00	100%	0.00	100%	0.00	1.72	2.19
---	----------------------	----	--	--	--	------	------	------	------	------	------	------	------

Copy to:-

FO to CE

1. Director (P & M) for inform
2. EE(P)I
3. SE-II
4. AAO
5. Office copy.

Date of Start		Date of Completion		Expenditure upto 2013-14 (in lac)	Expenditure during 2014-15			Total Exp. Upto date on the Work/Project	Likely Expenditure 2014-15	Reason of slow progress if any	Remarks
Stipulated	Actual	Stipulated	Actual		Upto Previous Month	During the month	upto the month				
15	16	17	18	19	20	21	22	23	24	25	26
4.9.13	20.8.13	2.3.14	28.2.14	15.70	0.70	0.00	0.70	16.40	0.00	—	Work Completed & Bill finalised.
21.9.13	2.9.13	19.3.14	15.3.14	11.92	4.47	0.00	4.47	16.39	0.00	—	Work Completed & Bill finalised.
3.10.13	14.9.13	2.10.14	—	22.82	26.63	37.59	54.22	77.04	41.27	—	In Progress.
26.3.14	5.3.14	24.5.14	24.5.14	0.00	0.00	7.30	7.30	7.30	0.00	—	Work Completed & Bill finalised.
18.6.14	18.6.14	15.9.14	30.7.14	0.00	0.00	2.32	2.32	2.32	0.00	—	Work Completed & Bill finalised.
18.6.14	—	17.7.14	—	0.00	0.00	2.33	2.33	2.33	0.00	—	Work Completed & Bill finalised.

16.10.14	16.10.14	14.12	—	0.00	0.00	0.00	0.00	0.00	10.24	—	In Progress
	4	.14									
16.7.14	16.7.14	25.7.14	25.7.14	0.00	0.00	4.29	4.29	4.29	0.00	—	Work Completed & Bill finalised.
		4									
						Total	53.83	75.63	126.07	51.51	
22.6.11	22.6.11	21.8.11	30.9.11	3.47	0.00	0.00	0.00	3.47	0.05	—	Work Completed & Bill yet to be finalised.
			1								
29.12.11	27.1.12	28.3.12	25.7.12	11.92	0.00	0.00	0.00	11.92	0.07	—	Work completed .Bill yet to be finalised.
			2								
18.3.12	4.7.12	17.5.12	20.8.12	1.31	0.00	0.00	0.00	1.31	0.01	—	Work Completed & Bill yet to be finalised.
			2								
23.1.13	21.2.13	22.4.13	10.4.13	11.56	7.27	0.00	7.27	18.83	0.00	—	Work Completed & Bill finalised.
			3								

22.2.13	29.5.13	22.5.13	18.6.13	6.78	0.00	0.00	0.00	6.78	0.33	—	Work Completed & Bill yet to be finalised.
4.2.14	4.2.14	19.4.14	19.4.14	3.50	0.00	0.00	2.89	6.39	0.00	—	Work Completed & Bill finalised.
4.2.14	4.2.14	19.4.14	19.4.14	6.18	0.00	0.00	1.12	7.30	0.00	—	Work Completed & Bill finalised.
26.3.14	26.3.14	8.6.14	—	0.00	0.00	0.00	7.56	7.56	0.00	—	Work Completed & Bill finalised.
18.6.14	18.6.14	15.9.14	12.9.14	0.00	0.00	0.00	7.30	7.30	0.42	—	Work Completed & Bill yet to be finalised.
18.6.14	18.6.14	15.9.14	12.9.14	0.00	0.00	0.00	7.00	7.00	1.03	—	Work Completed & Bill yet to be finalised.
18.6.14	—	15.9.14	—	0.00	0.00	4.70	4.70	4.70	2.41	—	Work Completed & Bill yet to be finalised.
18.6.14	18.6.14	8.10.14	—	0.00	0.00	0.00	0.00	0.00	7.22	—	Work Completed & Bill yet to be finalised.

18.6.14	18.6.14	8.10.14	—	0.00	0.00	0.00	0.00	0.00	6.93	—	Work Completed & Bill yet to be finalised.
20.6.14	20.6.14	17.9.14	—	0.00	4.77	15.21	19.98	19.98	0.00	—	Work Completed & Bill finalised.
4.7.14	4.7.14	1.10.14	30.8.14	0.00	5.93	1.34	7.27	7.27	0.00	—	Work Completed & Bill finalised.
5.7.14	5.7.14	2.10.14	30.8.14	0.00	6.68	0.85	7.53	7.53	0.00	—	Work Completed & Bill finalised.
18.6.14	18.6.14	16.8.14	—	0.00	0.00	0.00	0.00	0.00	7.15	—	In progress
5.7.14	5.7.14	2.10.14	1.10.14	0.00	0.00	0.00	0.00	0.00	6.34	—	Work Completed & Bill yet to be finalised.
27.7.14	27.7.14	24.10.14	—	0.00	0.00	0.00	0.00	0.00	6.72	—	In Progress.(Now Work restarted.)

7.9.14	7.9.14	6.12.1 4	—	0.00	0.00	0.00	0.00	0.00	8.50	—	In Progress
7.9.14	7.9.14	6.12.1 4	—	0.00	0.00	0.00	0.00	0.00	7.39	—	In Progress
7.9.14	6.9.14	6.12.1 4	—	0.00	0.00	0.00	0.00	0.00	15.65	—	In Progress
7.9.14	7.9.14	5.12.1 4	—	0.00	0.00	0.00	0.00	0.00	15.65	—	In Progress
7.10.14	7.10.14	5.3.15	—	0.00	0.00	0.00	0.00	0.00	27.72	—	Just started
1.11.14	—	28.2.1 5	—	0.00	0.00	0.00	0.00	0.00	6.83	—	Just awarde d

20.8.13	20.8.13	18.9.13	18.9.13	0.00	0.00	0.00	2.32	2.32	0.00	—	Work Completed & Bill finalised.
11.9.13	11.9.13	9.11.13	31.10.13	0.00	0.00	0.00	6.21	6.21	0.00	—	Work Completed & Bill finalised.
27.6.14	27.6.14	24.9.14	24.9.14	0.00	0.00	6.38	6.38	6.38	0.29	—	Work Completed & Bill yet to be finalised.
						Total	6.38	14.91	14.91	0.29	
22.1.14	22.1.14	22.3.14	22.3.14	5.20	1.67	0.00	1.67	6.87	0.00	—	Work Completed & Bill finalised.
3.10.13	3.10.13	31.12.13	31.12.13	9.34	0.00	0.00	3.75	13.08	0.00	—	Work Completed & Bill finalised.
26.2.14	26.2.14	28.5.14	—	0.00	0.00	0.00	1.99	1.99	9.71	—	in progress(Delay on the part of agency)
22.3.14	3.3.14	18.6.14	29.5.14	4.22	0.15	0.00	0.15	4.37	0.00	—	Work Completed & Bill finalised.

22.3.14	22.3.14	18.6.14	—	0.00	0.00	4.01	4.01	4.01	5.13	—	in progress(Delay on the part of agency)
22.3.14	22.3.14	18.6.14	—	0.00	0.00	1.13	1.13	1.13	7.15	—	in progress(Delay on the part of agency)
10.6.14	10.6.14	6.12.14	—	0.00	0.00	1.88	1.88	1.88	5.22	—	In Progress
10.6.14	10.6.14	8.8.14	—	0.00	0.00	1.15	1.15	1.15	3.99	—	In Progress
10.6.14	10.6.14	7.9.14	6.9.14	0.00	0.00	7.00	7.00	7.00	0.00	—	Work complete d & Bill finalised.
10.6.14	10.6.14	7.9.14	26.9.14	0.00	0.00	6.76	6.76	6.76	0.21	—	Work complete d & bill yet to be finalised.
10.6.14	2.8.14	7.9.14	—	0.00	0.00	0.00	0.00	0.00	7.41	—	In Progress

12.7.14	12.7.14	21.7.14	21.7.14	0.00	0.93	0.00	0.93	0.93	0.00	—	Work Completed & Bill finalised.
29.8.14	29.8.14	12.9.14	—	0.00	0.00	1.81	1.81	1.81	0.00	—	Work Completed & Bill finalised.
2.9.14	2.9.14	1.10.14	30.9.14	0.00	0.00	4.82	4.82	4.82	3.44	—	Work Completed & Bill yet to be finalised.
						32.72	41.21	55.59	180.56		
23.4.13	23.4.13	21.6.13	31.7.13	4.90	0.00	0.00	0.00	4.90	0.18	—	Work Completed & Bill yet to be finalised.
22.8.13	19.8.13	21.8.14	—	1.22	0.58	0.46	1.04	2.26	0.55	—	In Progress.(contract Extended up to 31.12.14)
26.12.13	26.12.13	25.3.14	25.3.14	9.07	0.00	0.00	5.75	14.82	0.00	—	Work completed & bill finalised
18.6.14	18.6.14	16.8.14	—	0.00	0.00	0.00	0.00	0.00	6.67	—	In Progress
8.6.14	—	4.3.15	—	0.00	0.00	0.00	7.98	7.98	42.49	—	In Progress

7.9.14	—	6.12.14	—	0.00	0.00	5.12	5.12	5.12	0.79	—	In Progress
26.4.14	26.4.14	5.5.14	5.5.14	0.00	0.99	0.00	0.99	0.99	0.00	—	Work completed & bill finalised
13.5.14	13.5.14	12.6.14	12.6.14	0.00	9.58	0.00	9.58	9.58	0.00	—	Work completed & bill finalised
				0.00	5.58	30.46	45.65	50.68			
3.2.14	3.2.14	4.4.14	24.3.14	0.00	0.00	2.43	2.43	2.43	0.00	—	Work completed & bill finalised
16.2.14	16.2.14	17.3.14	4.3.14	0.00	0.00	0.00	1.32	1.32	0.00	—	Work Completed & Bill finalised.
19.1.14	19.1.14	17.2.14	17.2.14	0.00	0.00	3.27	3.27	3.27	0.00	—	Work Completed & Bill finalised.
26.1.17	27.1.17	1.2.14	1.2.14	0.00	0.00	0.00	2.55	2.55	0.00	—	Work Completed & Bill finalised.

19.2.14	19.2.14	26.2.14	26.2.14	0.00	0.00	0.00	2.27	2.27	0.00	-	Work Comple ed & Bill finalised.
				Total		5.70	11.84	11.84	0.00		

nation please.

EXECUTIVE ENGINEER C-4

EXECUTIVE ENGINEER C-4