

PHYSICAL MONTHLY PROGRESS REPORT FOR THE MONTH ENDING FEBRUARY 2015**Name of the Department/Agency:- C-2****Name of Head :- Head Wise**

S. No	Name of the Scheme	Unit	Physical achievement up to 2013-14 (in percentage)	Physical Target 2014-15	Physical progress up to previous month	Physical Progress during the month	Physical Progress up to the month	Likely Physical Progress during 2014-15	Reason of Slow Progress, if any
1	2	3	4	5	6	7	8	9	10
<u>DEPOSIT WORK (SC/ST Basties)</u>									
1	Const. of Double Storeyed Community Centre at Block-B JJR Colony Nangloi Ph-II.	1	5%	95%	85%	10%	100%	Nil	Work Completed
<u>Basti Vikas Kendra</u>									
2	N.O.W. Providing Built up facilities BVK/C.Hall C/o Double storeyed BVK at L-Block Savda Ghewra Ph-II.	1	--	100%	80%	10%	90%	10%	Work in progress
3	Improvement of Services in Slum Resettlement pocket of SRS Savda Ghewra. SH:- P/L RMC in lanes & construction of drains in Block A,B,N & O (left over portion) in J.J. Colony, Savda Ghewra Ph-I & Ph-II.	1	--	100%	80%	15%	95%	5%	Work in progress
4	N.O.W.:-Improvement of SC/ST Basties SH:- C/o Regar Chaupal in N-Block of SRS Savda Ghewra Ph-II	1	--	25%	20%	2%	22%	3%	Work in progress
5	N.O.W.:- Providing built up facilities BVK/ Community Hall SH:- Special repai & A/A & M/O Community Hall Block-L at SRS Savda Ghewra Ph-II	1	--	100%	60%	10%	70%	30%	Work in progress
6	N.O.W.:- C/o 7620 (G+4) five Storeyard low cost housing (under JNNURM) for slum dwellers at Savda Ghewra,Ph-III , SH:- Pdg. & fixing concertina coil fencing over boundary wall of 7620 EWS houses at SRS Savda Ghewra Ph-II	1	--	100%	Nil	80%	80%	20%	Work in progress

Executive Engineer C-2

6	"Providing built-up facilities BVK/Community Hall" SH: - Boring of Tubewell at Community Hall Block-L at Savda Ghewra PH-II"	1	--						
7	"Providing built-up facilities BVK/Community Hall" SH: - Special Repair, A/R & M/O Community Hall Block-L at Savda Ghewra PH-	1	--						