Delhi Urban Shelter Improvement Board Govt. of NCT, Delhi Office of the Executive Engineer C-3

Name of the Division :- C-3

Name of the Scheme :-EIUS - A.8(1)(2)(1)

Budget Allocation 2014-15 :- Rs. 41.07 Lacs

S.No	Name of the Work	Justification of work	Quantum of work No./Unit	Estimated cost (Rs. in Lakhs))	Completion period of months	Probab	le date of	Remarks
	EIUS					Start	Completion	
1	SH:- Levelling and total station survey of J.J. Cluster at Khub Ram Park, Prem Nagar, Kirari.		1	0.20	15 Days	25.6.14	9.07.2014	Work completed.
2	SH:- P/L RMC & precast Drains in the JJC khubram park near Nangloi Railway Station Kirari.	·	1	22.00	3 months	1.09.14	30.11.2014	Work under Award.
3	SH:- P/L C.C. pavement and improvement of drainage system in J.J. Cluster Block Q Mangolpuri.	Old C.C. laid about 10 years back have been worn out.	1	1.50	1 Month	1.9.14	30.9.14	Tenders to be called.
4	SH:- P/L RMC and Improvement of drainage system of approach road at JJC Bheem Nagar Nangloi Depot.			10.00	02 Months	1.10.14	30.11.14	Estimate under preparation.
5	SH:- P/L RMC and Improvement of drainage system in remaining area at JJC C-3, Udyog Nagar Peeragarhi fly over.	lanes needs to P/L RMC.	1	4.00	02 Months	15.9.14	15.11.14	Estimate under preparation.
6	SH:- P/L RMC and Improvement of drainage system in remaining area at JJC HRMR Bhatta Jwalapuri.	_	1	4.00	02 Months	15.9.14	15.11.14	Estimate under preparation.
			Total	41.70				

	SH:- Improvement / upgradation of culvert, covering of Nallah and P/L	lanes needs to P/L RMC.	1	13.00	02 Months	1.10.14	30.11.14	Estimate under preparation.
	RMC in remaining area at JJC Bheem Nagar Nangloi Depot.							
	SH:- P/L Ready Mixed concrete in the lanes of JJC at C-10 Block Sultanpuri.		1	6.00	3 months	15.9.14	15.12.14	Estimate under preparation.
	SH:- P/L Ready Mixed concrete in the lanes of JJC at P-1 Block Sultanpuri.		1	5.00	2 months	15.9.14	15.11.14	Estimate under preparation.
	SH:- P/L RMC Pavements in JJC at C-7 Sultanpuri.	Old C.C. laid about 10 years back have been worn out.	1	5.00	2 months	1.10.14	30.11.14	Estimate under preparation.
11	SH:- P/L Ready Mixed concrete and Improvement to drainage system in remaining lanes in JJC water tank no. 2 Udvog Nagar.	Remaining and Deterioratated lanes needs to P/L RMC.	1	10.00	3 months	1.10.14	31.12.14	Estimate under preparation.
			Total	39.00				
		G	rand Total	80.70				

= 41.07 - 80.70 = -39.63

EE C-3 AAO/C-3

Name of the Scheme :- Built up facilities A.8(2)(1)(12)

Budget Allocation 2014-15 :- Rs. 36.47 Lacs

S.No	Name of the Work	Justification of work	Quantum of work No./Unit	Estimated cost (Rs. in Lakhs))	Completion period of months		le date of	Remarks
1	SH:-Providing tube well bore to the BVK at F-7 Block,Sultanpuri.	Existing Tube well bore abondoned due to lower of Ground water table, necessity to fulfill the water requirement.	1	1.00	01 Month	15.8.14	15.9.14	Tenders called. To be opened on 5.8.2014
2	SH:-Boring of Tubewell bore at BVK E-6 Block,Sultanpuri.	Existing Tube well bore abondoned due to lower of Ground water table, necessity to fulfill the water requirement.	1	1.25	01 Month	15.8.14	15.9.14	Tenders called. To be opened on 12.8.2014
3	SH:- Upgradation of BVK at JJC G Block Mangolpuri.	For providing better environment through upgradation and maintenance.	1	8.00	03 Month	1.9.14	30.11.14	Tenders to be called.
4	SH:- Upgradation of BVK at JJC Peeragarhi Road, Road no 5 Jwalapuri.	For providing better environment through upgradation and maintenance.	1	6.00	03 Month	15.9.14	15.12.14	Estimate under scruitiny.
5	SH:-Replacement of flooring,windows,doors of BVK at Y Block.Mangolpuri.	Building constructed about 20 years back. Thus, necessity of work.	1	4.00	03 Month	15.10.14	15.1.15	Estimate yet to be prepared.
6	SH:- Pdg. Glazed tiles & maintenance of BVK at P-1 Block Sultanpuri.	For providing better environment through upgradation and maintenance.	1	8.00	04 Month	1.11.14	28.2.15	Estimate under preparation.
7	SH:- Pdg. Glazed tiles on the inner walls of the C/Hall at P-1 Block Sultanouri.	For providing better environment through upgradation and maintenance.	1	8.00	04 Month	1.11.14	28.2.15	Estimate under preparation.
			Total	36.25				
1	SH:- Annual repair & maintenance of C/Hall & C/o Boundary wall at P-4 Block Sultanouri.	For providing better environment through upgradation and maintenance.	1	5.00	01 Month	1.8.14	31.8.14	Estimate under preparation.
2	SH:- Pdg. Glazed tiles and	For providing better environment through upgradation and maintenance.	1	8.00	03 Month	1.10.14	30.12.14	Estimate under preparation.

3	SH:- Pdg. Glazed tiles on the inner walls,replacement of floors \$ surrounding development of BVK at E-6 Block. Sultanpuri.	For providing better environment through upgradation and maintenance.		8.00	03 Month	15.10.14	15.1.15	Estimate under preparation.
4	SH:-C/o Additional floor on the existing C/Hall at P-4 Block Sultanpuri.	Requirement of additional facilities in J.J. Cluster duly recommended by Area MLA.	1	35.00	04 Month	1.11.14	28.2.15	Estimate under preparation.
	SH:- Construction of Community Hall in place of abondoned JSC at C Block opposite D-4 Block Sultanpuri.	Requirement of C / Hall in C	1	100.00	10 Months	15.11.14	15.09.15	Estimate yet to be prepared.
6	SH:- C/o BVK (Double Storey) at JJC Road no5 Jwalapuri.	No BVK exist in this JJC.	1	70.51				P&M returned the proposal as 1 BVK already exists in this JJC. So the proposal is not being pursued further.
			Total	226.51				
		G	rand Total	262.76				

= 36.37 - 262.76 = -226.39

EE C-3 AAO/C-3

Name of the Division :- C-3

Name of the Scheme :- Pay & Use (III-e-i)

Budget Allocation:- Rs. 2.97 Lacs

S.No	Name of the Work	Justification of work	Quantum	Estimated	Completion	Probable date of	Remarks
			of work	cost (Rs. in	period of		
			No./Unit	Lakhs))	months		

						Start	Completion	
1	Pay and Use SH:- Boring of Tube well for MTVs installed between F & G Block JJ Cluster Mangolpuri	For functioning of the MTVs.	1	0.77	01 Month	20.3.14	9.5.14	Work completed.
2	Pay and Use SH:- C/o Boundary wall between two MTVs installed at JJC F and G Block	To separate the Ladies and Gents WCs	1	0.97	01 Month	20.3.14	19.4.14	Work completed.
			Total	1.74				
1	SH:- Construction of septic tank for MTVs at JJC Khub Ram park, Prem Nagar , Kirari	This is a new J.J. Cluster and there is no existing basic amenities like JSC. This cluster is on private land.	1	5.31	02 Months	2.8.14	1.10.14	Work just Awarded
2	SH:- Renovation of JSC at JJC Y Block Mangolpuri.	JSCs are in abondoned / deteriorated condition.	1	10.00	04 Months	15.10.14	15.2.15	JSCs are yet to be handed over
3	SH:- Renovation of JSC at JJC P-1 Block Sultanpuri		1	10.00	04 Months	15.10.14	15.2.15	by MCD.
4	SH:- Renovation of JSC at JJC D-1 Block Sultanpuri		1	10.00	04 Months	1.11.14	28.2.15	-
5	SH:- Renovation of JSC at JJC F-7 Block Sultanpuri		1	10.00	04 Months	1.11.14	28.2.15	
6	SH:- Renovation of JSC at JJC C-10 Block Sultanpuri		1	10.00	04 Months	15.11.14	15.3.15	
7	SH:- C/o JSC at C-7 Block Sultanpuri.	No JSC exist so Construction required.	1	20.00	06 Months	15.11.14	15.3.15	
8	SH:- Renovation of JSC at opposite F-7 Block Sultanpuri.	JSCs are in abondoned / deteriorated condition.	1	10.00	04 Months	15.11.14	15.3.15	
9	SH:- Renovation of JSC at B - Block Sultanpuri.	JSCs are in abondoned / deteriorated condition.	1	10.00	04 Months	20.11.14	20.3.15	JSCs are yet to be handed over
10	SH:- Renovation of JSC at G - Block Mangolpuri.		1	10.00	04 Months	20.11.14	20.3.15	by MCD.
11	SH:- Renovation of JSC at HRMR Bhatta Jwalapuri.		1	15.00	05 Months	20.11.14	20.4.15	
12	SH:- Renovation of JSC at Road no5 Jwalapuri.		1	30.00	05 Months	20.11.14	20.4.15	
13	SH:- Renovation of 40 seater JSC at K / L - Block Mangolpuri .		1	10.00	04 Months	20.11.14	20.3.15	
14	SH:- Renovation of 40 seater JSC at X Block Mangolpuri .	JSC is in abondoned / deteriorated condition.	1	10.00	04 Months	20.11.14	20.3.15	JSCs are yet to be handed over

15	SH:-Construction of Septic Tank for	This is a new J.J. Cluster and	1	4.00	02 Months	2.8.14	1.10.14	Dy IVIOD.
	MTVs at J.J. Cluster at Khub Ram				02 1110111110			
		amenities like JSC. This cluster						
	ir ark, i reili Nagar, Kiraii.	is on private land.						
		'						
16	SH:- Reconstruction of JSC at E-6	JSCs are in abondoned	1	40.00	06 Months	20.11.14	19.5.15	
	Block Sultanpuri.	condition.						
17	SH:- Renovation of 40 seater JSC at P		1	10.00	04 Months	20.11.14	20.3.15	
	Block Mangolpuri .							
18	SH:- Renovation of JSC at C Block		1	10.00	04 Months	15.11.14	15.3.15	
	near main Bus Stand Sultanpuri.							
			Total	234.31				
		G	rand Total	236.05				

= 2.97 - 236.05 = -233.08

EE C-3

AAO/C-3

Name of the Division :- C-3

Name of the Scheme :- Shishu Vatika (III-e-vii)

Budget Allocation:- Rs. 10.00 Lacs

S.No	Name of the Work	Justification of work	Quantum	Estimated	Completion	Probab	le date of	Remarks
			of work	cost (Rs. in	period of			
			No./Unit	Lakhs))	months			
						Start	Completion	

1	SH:- Construction of Boundary wall at JJC HGI Labour colony Sultanpuri.	For providing better environment through upgradation and maintenance.	1	6.00	02 Months	1.9.14	30.10.14	Tenders called. To be opened on 12.8.2014
2	SH:- Improvement and upgradation of Shishu Vatika at JJC Udhyog Nagar Water Tank No.2,Peeragarhi.		1	3.00	02 Months	1.10.14	30.11.14	Estimate under preparation.
2	SH:- Improvement and upgradation of Shishu Vatika at JJC Road no.5 Jwalapuri.		1	3.00	02 Months	1.10.14	20.11.14	Estimate under preparation.
			Total	12.00				

= 10.00 - 12.00 = -2.00

AAO/C-3 EE C-3

Name of the Division :- C-3

Name of the Scheme :- JNNURM

Budget Allocation:- Rs. 707.00 Lacs

S.No	Name of the Work	Justification of work	Quantum of work No./Unit	Estimated cost (Rs. in Lakhs))	Completion period of months	Probak	ole date of	Remarks
						Start	Completion	

1	C/o of 1180 Nos. EWS Houses under JNNURM for Slum dwellers at site No. A-3, Sultanpuri, Delhi.	•	1	5172.00	15 Months	10.3.12	30.9.14	Work in progress.
			Total	5172.00				

EE C-3 AAO/C-3

Name of the Division :- C-3

Name of the Scheme :- RAJIV AWAS YOJNA

Budget Allocation:- Rs. 20.90 Lacs

S.No	Name of the Work	Justification of work	Quantum of work No./Unit	Estimated cost (Rs. in Lakhs))	Completion period of months	Probable date of		Remarks
						Start	Completion	
	SH:-Soil investigation for C/o of 2880 Nos.(G+7) Eight storied EWS Housing for Slum dwellers at Sultanpuri near F-Block.	project.	1	3.05	1 Month	25.3.14	22.4.14	Work completed.
			Total	3.05				

EE C-3 AAO/C-3