

**DELHI URBAN SHELTER IMPROVEMENT BOARD**  
**GOVT. OF NCT OF DELHI**  
**OFFICE OF THE EXECUTIVE ENGINEER (Planning)-I/Zone-I**

**FINANCIAL AND PHYSICAL ACHIEVEMENT OF THE MLA LAD FUND SCHEME FOR THE MONTH OF DECEMBER- 2014**

(Amount in lacs)

S.No.	Div.	Ward	AC No.	Name of MLA	Total Amount				Executing Agency	Details of the Development work recommended by the MLA & approved (to be given for current financial year)	Total Amount sanctioned (to be given for current financial year)	Date of Beginning of work	Date of Completion of works	Name of Contractor	Total amount spent	Remarks/present status of works
					Allocated	Released	Spent	Balance								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>Division C-1 for the month of December 2014</b>																
1	C-1	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
<b>Division C-2 for the month of December 2014</b>																
1	C-2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
<b>Division C-3 for the month of December, 2014</b>																
1	C-3	38	10	Sh. Jai kishan	100.00	100.00	73.58	26.42	DUSIB	SH:- Construction of community hall at J-Block Mangolpuri.	--	2.9.13	01.07.14	M/s Durga Const. Co.	73.58	Work Completed

2		39			51.35	51.35	0.00	51.35	DUSIB	SH:- Construction of Community Facility Centre at Block-D-2, Sultanpuri. (Single Storeyed)	--	2.12.14	27.09.15	Shri Bhagwan Construction Co.	0.00	Work in progress
3		42	11	Sh. Manoj Shokeen	61.06	61.06	0.00	61.06	DUSIB	SH:- Development and strengthening of common areas/ common facilities / common passages balconies / Courtyards / Common stairs / toilet blocks and various facilities of 78 nos. Work centres being used at relief camp for Punjab Migrants at A - Block Jwalapuri.	--	2.12.14	30.05.15	Sh. Naresh Kumar Gupta	0.00	Work in progress

**Division C-4 for the month of December, 2014**

1	C-4	171	45	Sh.Parvesh Sahib Singh	9.98	9.98	9.93	0.05	DUSIB	MLA-LAD-FUND Sub-Head : Raising of Boundary wall in Sector A, Pocket-C, at Vasant Kunj (from flat no. 56 to 384).(AL-23 14-15)	9.98	3.9.14	1.12.14	SH. NARESH KUMAR GUPTA	9.93	Work Completed
2	C-4	171	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area at B-5 & B-6 Block 'D' Vasant Kunj.(AL-25 14-15)	9.97	3.9.14	1.12.14	Sh. Devender Kumar Sharma	0.00	Work Completed

3	C-4	172	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area Adjoining Harijan Basti near B-7 gate no. 03 at Vasant Kunj.(AL-26 14-15)	9.97	3.9.14	1.12.14	Sh. Devender Kumar Sharma	0.00	Work Completed
4	C-4	171	45	Sh.Parvesh Sahib Singh	9.99	9.99	0.00	9.99	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area In sector – C, pocket-2, at Vasant Kunj. (AL-27 14-15)	9.99	3.9.14	1.12.14	Sh. Devender Kumar Sharma	0.00	Work Completed
5	C-4	171	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking areas in C-2 at Vasant Kunj. (AL-28 14-15)	9.98	11.9.14	9.12.14	Sh. Devender Kumar Sharma	0.00	Work Completed
6	C-4	101	26	Sh. Girish Soni	9.98	9.98	7.37	2.61	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at sweeper tenements at Vishal Enclave from RG stone hospital to park(AL-29 14-15)	9.98	11.9.14	9.11.14	M/S PUSPLATA CONSTRUCTION COMPANY	7.37	Work Completed
7	C-4	171	45	Sh.Parvesh Sahib Singh	9.98	9.98	8.50	1.48	DUSIB	MLA-LAD-FUND: Providing and laying cement concrete pavement in parking areas at B-5 & B-6 block C at Vasant Kunj.(AL-30 14-15)	9.98	11.9.14	9.12.14	M/S Raghuvansh Const. Co.	8.50	Work Completed & Bill finalised.

8	C-4	104	26	Sh. Girish Soni	9.97	9.97	7.14	2.83	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & Improvement of drainage system in pocket-III Paschim Puri(From H. No 340 to 327 and H. No 368 to 355(AL-31	9.97	11.9.14	9.11.14	M/S Jagdamba Associates	7.14	Work Completed
9	C-4	104	26	Sh. Girish Soni	9.98	9.98	6.89	3.09	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & Improvement of drainage system in pocket-III Paschim Puri H. No 69-53 (AL-32 14-15)	9.98	11.9.1	9.11.14	M/S Jagdamba Associates	6.89	Work Completed
10	C-4	102	26	Sh. Girish Soni	9.98	9.98	6.88	3.10	DUSIB	MLALAD Fund:Improvement of lanes by P/L RMC and improvement of drainage system in R-Block Raghbir Nagar JJ colony H. No R-1 to R-753 (AL-33 14-15)	9.98	11.9.14	9.11.14	M/S Jagdamba Associates	6.88	Work Completed & Bill yet to be finalised.
11	C-4	101	26	Sh. Girish Soni	9.98	9.98	7.11	2.87	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at sweeper tenements at Vishal Enclave from Gurudwara to park(AL-34 14-15)	9.98	11.9.14	9.11.14	M/S Jagdamba Associates	7.11	Work Completed
12	C-4	104	26	Sh. Girish Soni	9.96	9.96	3.94	6.02	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at E-block Madi pur JJ colony H. No 527-571(AL-35 14-15)	9.96	11.9.14	9.11.14	M/S Jagdamba Associates	3.94	Work Completed & Bill yet to be finalised.

13	C-4	104	26	Sh. Girish Soni	9.95	9.95	8.77	1.18	DUSIB	MLA LAD Fund:Construction ,raising/ face lifting of boundary wall at Pragati appartments Paschim Vihar.(AL-36 14-15)	9.95	11.9.14	9.11.14	M/S YOGENDE RA & CO	8.77	Work Completed & Bill finalised.
14	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-2, Vasant Kunj.(AL-49 14-15)	9.98	31.10.14	28.1.15	Sh. Naresh Kumar Gupta	0.00	In Progress
15	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-10, Vasant Kunj.(AL-50 14-15)	9.98	31.10.14	28.1.15	Sh. Naresh Kumar Gupta	0.00	Work Completed
16	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIG flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3241 to 3343).(AL-51 14-15)	9.98	1.11.14	29.1.15	Sh. Naresh Kumar Gupta	0.00	In Progress
17	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIG flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3388 to 3353)(AL-52 14-15)	9.98	1.11.14	29.1.15	Sh. Naresh Kumar Gupta	0.00	In Progress
18	C-4	_	45	Sh.Parvesh Sahib Singh	9.96	9.96	0.00	9.96	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C-4, at Vasant Kunj(AL-53 14-15)	9.96	1.11.14	29.1.15	Sh. Naresh Kumar Gupta	0.00	In Progress

19	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	9.36	0.62	DUSIB	MLA-LAD-FUND Sub-Head : Raising of Boundary wall near Lawn Tennis Court in Sector â€œB Pocket 07, at Vasant Kunj.(AL-54 14-15)	9.98	1.11.14	18.11.14	Sh. Naresh Kumar Gupta	9.36	Work Completed & Bill finalised.
20	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C, Pocket- 3, at Vasant Kunj.(AL-59 14-15)	9.98	30.10.14	28.1.15	M/s. Gupta Enterprises	0.00	In Progress
21	C-4	_	45	Sh.Parvesh Sahib Singh	9.96	9.96	0.00	9.96	DUSIB	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area in sector C, Pocket- 4, at Vasant Kunj.(AL-60 14-15)	9.96	1.11.14	29.1.15	M/s. Gupta Enterprises	0.00	In Progress
22	C-4	_	45	Sh.Parvesh Sahib Singh	9.96	9.96	0.00	9.96	DUSIB	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area In sector â€œD, pocket-1, near gate no. 4 opposite flat no 1338 at Vasant Kunj(AL-61 14-15)	9.96	31.10.14	28.1.15	M/S Gupta Enterprises	0.00	In Progress
23	C-4	_	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND Sub-Head : Construction of stair case in B-5 & B-6 at Vasant Kunj.(AL-64 14-15)	9.97	22.11.14	19.2.15	Sh.Rajneesh Oberoi	0.00	In Progress

24	C-4	-	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in Sector-A Pocket C at Vasant Kunj.(From Flat No. 106 to 275)(AL-65 14-15)	9.98	22.11.14	19.2.15	M/S Gupta Enterprises	0.00	In Progress
25	C-4	-	45	Sh.Parvesh Sahib Singh	9.88	9.88	0.00	9.88	DUSIB	MLA-LAD-FUND Sub-Head : Construction of Rain Shelter at Park in Sector D, Pocket-3 in Vasant Kunj.(AL-66 14-15)	9.88	22.11.14	19.2.15	M/S Gupta Enterprises	0.00	Yet to be start
26	C-4	-	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND Sub-Head : Construction of roof in Community Hall of Sector A Pocket C at Vasant Kunj. ( AL-72 14-15)	9.97	10.12.14	9.3.15	Sh.Rajneesh Oberoi	0.00	In Progress
27	C-4	-	26	Sh. Girish Soni	9.97	9.97	0.00	9.97	DUSIB	MLA LAD Fund Sub Head:Improvement of lanes by Providing and laying RMC and improvement of drainage system in R-Block, Raghbir Nagar, JJ Colony (From house no.215 to 237 ).(AL-74 14-15)	9.97	19.12.14	16.2.15	M/s. Yogendra & Co	0.00	In Progress

28	C-4		26	Sh. Girish Soni	9.94	9.94	0.00	9.94	DUSIB	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket â€“III, Paschim Puri From H.No. 229 to 249 (AL-75 14-15)	9.94	18.12.14	15.2.15	M/s. Yogendra & Co.	0.00	In Progress
29	C-4		26	Sh. Girish Soni	7.93	7.93	0.00	7.93	DUSIB	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket –III, Paschim Puri From H.No. 159 to 173 (AL-78 14-15)	7.93	18.12.14	15.2.15	M/s. Bhardwaj Associates (Prop. Smt. Komal Bhardwaj )	0.00	Yet to be start

75.89

75.89

Division C-5 for the month of December, 2014																
1	C-5	167	44	Smt. Barkha Singh	6.50	6.50	6.39	0.11	DUSIB	MLA LAD Fund SH : C/o Hall at JJC Ambedkar Basti, West Block-II RK Puram	6.50	01.07.2013	27.09.2013	M/s Phoenix Const.	6.39	Work Completed
2	C-5	168	44	Smt. Barkha Singh	17.49	17.49	14.71	2.78	DUSIB	MLA LAD Fund SH : P/L CC Pavement and drains in the lanes of JJC Sri Ram Camp near Springdales School, Dhaula Kuan	17.49	16.09.2013	13.11.2013	M/s Phoenix Const.	14.71	Work completed, Final bill passed, Demand raised for Rs. 2.97 Lacs
3	C-5	168	44	Smt. Barkha Singh	5.09	5.09	5.09	Nil	DUSIB	MLA LAD Fund SH : P/L CC Pavement and drains in the lanes of JJC Nehru Ekta Camp, RK Puram	5.09	22.07.2013	23.09.2013	M/s Phoenix Const.	5.09	Work Completed

4	C-5	205	54	Sh. Asif Mohd. Khan	9.89	9.89	9.29	0.60	DUSIB	MLA LAD Fund SH : P/L CC Pavemetn and remodelling of drains in hte lanes of JJC Indira Camp, Pahari No. 2, Taimur Nagar	9.89	13.09.2013	07.11.2013	M/s Manjeet Const.	9.29	Work Completed
5	C-5	205	54	Sh. Asif Mohd. Khan	18.85	18.85	18.85	Nil	DUSIB	MLA LAD Fund SH : P/L CC Pavemetn and remodelling of drains in hte lanes of JJC Indira Camp, Park No. 2, Taimur Nagar	18.85	05.09.2013	06.02.2014	M/s Manjeet Const.	18.85	Work Completed, final bill submitted for Rs. 0.52 Lacs
6	C-5	161	43	Sh. Somnath Bharti	38.55	38.55	nil	38.55	DUSIB	MLA LAD Fund SH : P/L swerline at JJC Balmiki Camp Cremination Ground Begumpur	38.55	31.12.14	30.04.2015	M/s Mahindra Const. Co.	Nil	Work in Progress

**Division C-6 for the month of December, 2014**

1	C-6	Dakshin puri	47	Prakash Jharwal	0	0	0.00	0	DUSIB	C/o 10 Seater JSC at Dhobi Ghat Near Block 5 Dakshin Puri.	Nil	N/A	N/A	N/A	Nil	Funds not received in DUSIB (HQ)
2	C-6	Dakshin puri	47	Prakash Jharwal	30.92	30.92	0.00	30.92	DUSIB	C/o 20 Seater Conventional JSC at JJC Sanjay Camp Dakshin Puri.	Nil	16.08.14	22.02.15	Sh. Devender Kumar Sharma	Nil	Work in Progress
3	C-6	Khanpur	48	Ashok Kumar	166.2	166.2	0.00	166.2	DUSIB	C/o C/hall at C-Block Khanpur	Nil	N/A	N/A	N/A	Nil	Tender of design called
4	C-6	Ambedkar Nagar	48	Ashok Kumar	182.1	182.1	0.00	182.10	DUSIB	C/o Community facility centre C/hall at Dakshin puri	Nil	N/A	N/A	N/A	Nil	Tender of design called
5	C-6	Ambedkar Nagar	48	Ashok Kumar	55.08	55.08	0.00	55.08	DUSIB	C/o Balmiki Chaupal L-block Dakshin puri	Nil	N/A	N/A	N/A	Nil	Tender of design called



**Dy. Director (Hort.) for the month of December-2014**

**Total fund Rs. 18.49 lacs received for Hort works vide Delhi Govt. Letter dated 08.07.2013 (2013-14)**

1	Hort.		62	Dr.Narendra Nath	1.53	1.53	0.00	1.53	DUSIB	C/O Pump house (02 Nos) in park at behind Dispensary Nursery & Indira Gandhi camp New Seemapuri	1.53	02.01.2014	04.02.2014	M/S Goswami Enterprises	0.00	Work Complete
---	-------	--	----	------------------	------	------	------	------	-------	---	------	------------	------------	-------------------------	------	---------------

**Total fund Rs. 75.97 lacs received for works vide Delhi Govt. Letter dated 13.06.2012 (2012-13)**

2	Hort.		62	Dr.Narendra Nath	14.48	14.48	6.47	8.01	DUSIB	One year maintenance of park at H-Block Old seempuri (year 2014-2015)	14.48	20.03.2014	.....	Sh.Kanwar pal Singh	6.47	Work in progress (Amount spent is total Amount spent for year 2013-2014 & 2014-2015)
---	-------	--	----	------------------	-------	-------	------	------	-------	---	-------	------------	-------	---------------------	------	--

3	Hort.		62	Dr.Narendra Nath	14.48	14.48	7.18	7.30	DUSIB	One year maintenance of park at A-Block Old seempuri (year 2014-2015)	14.48	20.03.2014	.....	Sh.Kanwar pal Singh	7.18	Work in progress (Amount spent is total Amount spent for year 2013-2014 & 2014-2015)
---	-------	--	----	------------------	-------	-------	------	------	-------	---	-------	------------	-------	---------------------	------	--

**Total fund Rs. 17.47 lacs received for works vide Delhi Govt. Letter dated 22.08.2014 (2014-15)**

4	Hort.		29	Sh.Jarnail Singh	7.16	7.16	.....	7.16	DUSIB	D/O Hort work of open land/park near CRPF Camp	7.16	.....	.....	.....	.....	Under Process for tendering
---	-------	--	----	------------------	------	------	-------	------	-------	--	------	-------	-------	-------	-------	-----------------------------

5	Hort.		29	Sh.Jarnail Singh	8.14	8.14	.....	8.14	DUSIB	C/O Pathway and pump house at SV/Park (Open Land) near CRPF Camp Tilak Nagar	8.14	.....	.....	.....	.....	Under Process for tendering
6	Hort.		29	Sh.Jarnail Singh	2.17	2.17	.....	2.17	DUSIB	Providing tubewell bore and G.I Line in park/SV at (open land) near CRPF Camp Vikashpuri	2.17	.....	.....	.....	.....	Under Process for tendering

EE(P)-I

**EXECUTIVE  
ENGINEER C-**

**3**