

**DELHI URBAN SHELTER IMPROVEMENT BOARD**  
**GOVT. OF NCT, DELHI**

| <b>PHYSICAL MONTHLY PROGRESS REPORT IN R/o PLAN SCHEMES FOR THE MONTH ENDING NOVEMBER- 2014 IN C-3</b> |  |             |   |                                |  |   |   |  |   |
|--|--|-------------|---|--------------------------------|--|---|---|--|---|
| <b>S.N</b>   | <b>Name of the Scheme</b>  | <b>Unit</b> | <b>Physical Achievement upto 2013-14 (In percentage )</b> | <b>Physical Target 2014-15</b> | <b>Physical Progress upto previous month</b> | <b>Physical Progress during the month</b> | <b>Physical Progress upto the month</b> | <b>Likely Physical Progress during 2014-15</b> | <b>Reason of slow progress, if any.</b> |
| 1  | 2  | 3           | 4   | 5                              | 6  | 7   | 8                                       | 9  | 10                                      |
|  | <b>EIUS</b>  |             |   |                                |  |   |   |  |   |
|  | SH :- P/L C.C. pavement and Improvement of drainage system in JJC Q Block in Mangolpuri.                                   | 1           | --  | 100%                           | 100%   | --  | 100%                                    | 100%   | Work completed                          |
|  | SH :- P/L Precast RCC drains & RMC in the lanes of JJCluster at Khub Ram Park ,Prem Nagar, Kirari                          | 1           | --  | 100%                           | 20%  | 15%                                       | 35%                                     | 100%   | Work in progress                        |
|  | <b>PAY &amp; USE</b>   |             |   |                                |  |   |   |  |   |
| 1  | SH :-Boring of Tube well for MTVs installed between F & G Block JJ Cluster Mangolpuri.                                     | 1           | 10%   | 100%                           | 100%   | --  | 100%                                    | 100%   | Work completed                          |
| 2  | SH :- C/o Boundary wall between two MTVs installed at JJC F and G Block Mangolpuri.  | 1           | 25%   | 100%                           | 100%   | --  | 100%                                    | 100%   | Work completed                          |
| 3  | SH:- Pdg. Civil infrastructure MTV to be provided at JJC at E-6 Block Sultanpuri.  | 1           | --  | 100%                           | 100%   | --  | 100%                                    | 100%   | Work completed                          |
| 4  | SH:- Construction of septic tank for MTVs at JJC khub Ram park Prem Nagar Kirari.  | 1           | --  | 100%                           | 100%   | --  | 100%                                    | 100%   | Work completed                          |
|  | <b>RAJIV AWAS YOJNA</b>  |             |   |                                |  |   |   |  |   |
| 1  | SH :- Soil investigation for C/o 2880 nos. (G+7) Eight Storeyed EWS Housing for Slum Dwellers at Sultanpuri near F - Block | 1           | 70%   | 100%                           | 100%   | --  | 100%                                    | 100%   | Work completed                          |
| 2  | SH :- Soil investigation and testing for C/o 840 nos. (S+14) EWS Housing at Site no. B-5 U Block Mangolpuri.               | 1           | --  | 100%                           | 40%  | 60%                                       | 100%                                    | 100%   | Work completed                          |

| <b>BUILT UP FACILITIES</b> |   |   |    |      |     |     |      |      |  |
|----------------------------|---|---|----|------|-----|-----|------|------|--|
| 1                          | SH:- Pdg. Glazed tiles on the inner walls, replacement c.c. flooring (G/F) and other allied works at BVK E-6 Block Sultanpuri | 1 | -- | 100% | 25% | 15% | 40%  | 100% | Work in progress                       |
| 2                          | SH:- Upgradation / Renovation of BVK at JJC Peeragarhi Road, Jwalapuri.   | 1 | -- | 100% | 80% | 20% | 100% | 100% | Work completed                         |
| 3                          | SH:- Upgradation / Renovation of BVK at JJC G-Block Mangolpuri.   | 1 | -- | 100% | 10% | 30% | 40%  | 100% | Work in progress                       |
| <b>Shishu Vatika.</b>      |   |   |    |      |     |     |      |      |  |
| 1                          | SH :- Construction of Boundary wall for Shishu Vatika (to protect land) at HGI Labour colony Sultanpuri.                      | 1 | -- | 100% | --  | --  | --   | 100% | Work held up due to public hinderance. |