

Details of works executed under MLA LAD Scheme/MP LAD Scheme

S.No.	Div./ ID	Ward	AC No.	Name of MLA	Total Amount				Executing Agency	Details of the Development work recommended by the MLA & approved (to be given for current financial year)	Total Amount sanctioned (to be given for	Date of Beginning of work	Date of Completion of works	Name of Contractor	Total amount spent	Remarks /present status of works
					Allocated	Released	Spent	Balance								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	C-6	Dakshin puri	47	Prakash Jharwal	0	0	0.00	0	DUSIB	C/o 10 Seater JSC at Dhobi Ghat Near Block 5 Dakshin Puri.	Nil	N/A	N/A	N/A	Nil	Funds not received in DUSIB (HQ)
2	C-6	Dakshin puri	47	Prakash Jharwal	30.92	30.92	0.00	30.92	DUSIB	C/o 20 Seater Conventional JSC at JJC Sanjay Camp Dakshin Puri.	Nil	16.08.14	22.02.15	Sh. Devender Kumar Sharma	Nil	Work in Progress
3	C-6	Khanpur	48	Ashok Kumar	166.2	166.2	0.00	166.2	DUSIB	C/o C/hall at C-Block Khanpur	Nil	N/A	N/A	N/A	Nil	Tender of design called
4	C-6	Ambedkar Nagar	48	Ashok Kumar	182.1	182.1	0.00	182.10	DUSIB	C/o Community facility centre C/hall at Dakshin	Nil	N/A	N/A	N/A	Nil	Tender of design called
5	C-6	Ambedkar Nagar	48	Ashok Kumar	55.08	55.08	0.00	55.08	DUSIB	C/o Balmiki Chaupal L- block Dakshin puri	Nil	N/A	N/A	N/A	Nil	Tender of design called
6	C-6	Madangir	48	Ashok Kumar	23.11	23.11	18.70	4.41	DUSIB	Renovation of different existing chabutra by providing marble chips plaster,	Nil	04.10.13	06.04.14	Ajay Gupta	18.7	Work completed final bill yet to be paid

7	C-6	Madangir	48	Ashok Kumar	21.67	21.67	12.65	9.02	DUSIB	Renovation of 30 No existing Chabutra by providing marble chips plaster,	Nil	27.08.13	02.04.14	Devender Kumar Sharma	12.65	Work completed final bill yet to be paid	
8	C-6 2663	Ambedkar Nagar	48	Ashok Kumar	30.84	30.84	0.00	30.84	DUSIB	20 seater conventional JSC at JJC Ambedkar Camp	A-Const.	Nil	08.08.14	07.02.15	Subhashwar Dayal	NIL	Work in Progress
											B-Tubewell	Nil	Yet to Start	N/A	Subhashwar Dayal	NIL	Yet to Start
9	C-6	Ambedkar Nagar	48	Ashok Kumar	48.56	48.56	13.19	35.37	DUSIB	C/o additional 1st floor on existing c/hall at F- Block Dakshin puri.	Nil	03.10.13	12.05.14	Subhashwar Dayal	14.73	Work completed final bill yet to be paid	
10	C-6	Ambedkar Nagar	48	Ashok Kumar	54.20	54.20	44.27	9.93	DUSIB	C/o C/Hall at Block-F Dakshin Puri.	Nil	28.09.12	08.08.13	Subhashwar Dayal	44.27	Work completed final bill yet to be paid	
11	C-6	Ambedkar Nagar	48	Ashok Kumar	24.90	24.90	24.49	0.41	DUSIB	C/o 11 No Chabutra in Ward No 182 Madan Gir JJ Colony	Nil	15.02.10	14.06.10	Ajay Gupta	24.49	Work completed final bill yet to be paid	

EXECUTIVE ENGINEER C-6