

**DELHI URBAN SHELTER IMPROVEMENT BOARD**  
**GOVT. OF NCT OF DELHI**  
**OFFICE OF THE EXECUTIVE ENGINEER (Planning)-I/Zone-I**

**FINANCIAL AND PHYSICAL ACHIEVEMENT OF THE MLA LAD FUND SCHEME FOR THE MONTH OF November 2014**

(Amount in lacs)

S.No.	Div.	Ward	AC No.	Name of MLA	Total Amount				Executing Agency	Details of the Development work recommended by the MLA & approved (to be given for current financial year)	Total Amount sanctioned (to be given for current financial year)	Date of Beginning of work	Date of Completion of works	Name of Contractor	Total amount spent	Remarks/present status of works
					Allocated	Released	Spent	Balance								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>Division C-1 for the month of November 2014</b>																
1	C-1	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
<b>Division C-2 for the month of November 2014</b>																
1	C-2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
<b>Division C-3 for the month of November, 2014</b>																
1	C-3	38	10	Sh. Jai kishan	100.00	100.00	73.58	26.42	DUSIB	SH:- Construction of community hall at J-Block Mangolpuri.	--	2.9.13	01.07.14	M/s Durga Const. Co.	73.58	Work Completed
2		39			51.35	51.35	0.00	51.35	DUSIB	SH:- Construction of Community Facility Centre at Block-D-2, Sultanpuri. (Single Storeyed)	--	2.12.14	27.09.15	Shri Bhagwan Construction Co.	0.00	Work just Awarded

3		42	11	Sh. Manoj Shokeen	61.06	61.06	0.00	61.06	DUSIB	SH:- Development and strengthening of common areas/ common facilities / common passages balconies / Courtyards / Common stairs / toilet blocks and various facilities of 78 nos. Work centres being used at relief camp for Punjab Migrants at A - Block Jwalapuri.	--	2.12.14	30.05.15	Sh. Naresh Kumar Gupta	0.00	Work just Awarded
---	--	----	----	-------------------	-------	-------	------	-------	-------	---	----	---------	----------	------------------------	------	-------------------

**Division C-4 for the month of November, 2014**

1	C-4	171	45	Sh.Parvesh Sahib Singh	9.98	9.98	9.93	0.05	DUSIB	MLA-LAD-FUND Sub-Head : Raising of Boundary wall in Sector A, Pocket-C, at Vasant Kunj (from flat no. 56 to 384).(AL-23 14-15)	9.98	3.9.14	1.12.14	SH. NARESH KUMAR GUPTA	9.93	In Progress
2	C-4	171	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area at B-5 & B-6 Block 'D' Vasant Kunj.(AL-25 14-15)	9.97	3.9.14	1.12.14	Sh. Devender Kumar Sharma	0.00	In Progress
3	C-4	172	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area Adjoining Harijan Basti near B-7 gate no. 03 at Vasant Kunj.(AL-26 14-15)	9.97	3.9.14	1.12.14	Sh. Devender Kumar Sharma	0.00	In Progress

4	C-4	171	45	Sh.Parvesh Sahib Singh	9.99	9.99	0.00	9.99	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area In sector – C, pocket-2, at Vasant Kunj. (AL-27 14-15)	9.99	3.9.14	1.12.14	Sh. Devender Kumar Sharma	0.00	In Progress
5	C-4	171	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking areas in C-2 at Vasant Kunj. (AL-28 14-15)	9.98	11.9.14	9.12.14	Sh. Devender Kumar Sharma	0.00	In Progress
6	C-4	101	26	Sh. Girish Soni	9.98	9.98	7.37	2.61	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at sweeper tenements at Vishal Enclave from RG stone hospital to park(AL-29 14-15)	9.98	11.9.14	9.11.14	M/S PUSPLATA CONSTRUCTION COMPANY	7.37	Work Completed
7	C-4	171	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND: Providing and laying cement concrete pavement in parking areas at B-5 & B-6 block C at Vasant Kunj.(AL-30 14-15)	9.98	11.9.14	9.12.14	M/S Raghuvansh Const. Co.	0.00	In Progress
8	C-4	104	26	Sh. Girish Soni	9.97	9.97	7.14	2.83	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & Improvement of drainage system in pocket-III Paschim Puri(From H. No 340 to 327 and H. No 368 to 355(AL-31	9.97	11.9.14	9.11.14	M/S Jagdamba Associates	7.14	Work Completed

9	C-4	104	26	Sh. Girish Soni	9.98	9.98	6.89	3.09	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & Improvement of drainage system in pocket-III Paschim Puri H. No 69-53 (AL-32 14-15)	9.98	11.9.1	9.11.14	M/S Jagdamba Associates	6.89	Work Completed
10	C-4	102	26	Sh. Girish Soni	9.98	9.98	6.88	3.10	DUSIB	MLALAD Fund:Improvement of lanes by P/L RMC and improvement of drainage system in R-Block Raghbir Nagar JJ colony H. No R-1 to R-753 (AL-33 14-15)	9.98	11.9.14	9.11.14	M/S Jagdamba Associates	6.88	Work Completed & Bill yet to be finalised.
11	C-4	101	26	Sh. Girish Soni	9.98	9.98	7.11	2.87	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at sweeper tenements at Vishal Enclave from Gurudwara to park(AL-34 14-15)	9.98	11.9.14	9.11.14	M/S Jagdamba Associates	7.11	Work Completed
12	C-4	104	26	Sh. Girish Soni	9.96	9.96	3.94	6.02	DUSIB	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at E-block Madi pur JJ colony H. No 527-571(AL-35 14-15)	9.96	11.9.14	9.11.14	M/S Jagdamba Associates	3.94	Work Completed & Bill yet to be finalised.
13	C-4	104	26	Sh. Girish Soni	9.95	9.95	5.60	4.35	DUSIB	MLA LAD Fund:Construction ,raising/ face lifting of boundary wall at Pragati appartments Paschim Vihar.(AL-36 14-15)	9.95	11.9.14	9.11.14	M/S YOGENDE RA & CO	5.60	Work Completed

14	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-2, Vasant Kunj.(AL-49 14-15)	9.98	31.10.14	28.1.15	Sh. Naresh Kumar Gupta	0.00	Just started
15	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-10, Vasant Kunj.(AL-50 14-15)	9.98	31.10.14	28.1.15	Sh. Naresh Kumar Gupta	0.00	Just started
16	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIGH flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3241 to 3343).(AL-51 14-15)	9.98	1.11.14	29.1.15	Sh. Naresh Kumar Gupta	0.00	Just started
17	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIGH flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3388 to 3353)(AL-52 14-15)	9.98	1.11.14	29.1.15	Sh. Naresh Kumar Gupta	0.00	Just started
18	C-4	_	45	Sh.Parvesh Sahib Singh	9.96	9.96	0.00	9.96	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C-4, at Vasant Kunj(AL-53 14-15)	9.96	1.11.14	29.1.15	Sh. Naresh Kumar Gupta	0.00	Just started
19	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of Boundary wall near Lawn Tennis Court in Sector "B" Pocket 07, at Vasant Kunj.(AL-54 14-15)	9.98	1.11.14	29.1.15	Sh. Naresh Kumar Gupta	0.00	Just started

20	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C, Pocket- 3, at Vasant Kunj.(AL-59 14-15)	9.98	30.10.14	28.1.15	M/s. Gupta Enterprises	0.00	Just started
21	C-4	_	45	Sh.Parvesh Sahib Singh	9.96	9.96	0.00	9.96	DUSIB	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area in sector C, Pocket- 4, at Vasant Kunj.(AL-60 14-15)	9.96	1.11.14	29.1.15	M/s. Gupta Enterprises	0.00	Just started
22	C-4	_	45	Sh.Parvesh Sahib Singh	9.96	9.96	0.00	9.96	DUSIB	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area In sector "D, pocket-1, near gate no. 4 opposite flat no 1338 at Vasant Kunj(AL-61 14-15)	9.96	31.10.14	28.1.15	M/S Gupta Enterprises	0.00	Just started
23	C-4	_	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND Sub-Head : Construction of stair case in B-5 & B-6 at Vasant Kunj.(AL-64 14-15)	9.97	22.11.14	19.2.15	Sh.Rajneesh Oberoi	0.00	Yet to be start
24	C-4	_	45	Sh.Parvesh Sahib Singh	9.98	9.98	0.00	9.98	DUSIB	MLA-LAD-FUND Sub-Head : Raising of boundary wall in Sector-A Pocket C at Vasant Kunj.(From Flat No. 106 to 275)(AL-65 14-15)	9.98	22.11.14	19.2.15	M/S Gupta Enterprises	0.00	Yet to be start
25	C-4	_	45	Sh.Parvesh Sahib Singh	9.88	9.88	0.00	9.88	DUSIB	MLA-LAD-FUND Sub-Head : Construction of Rain Shelter at Park in Sector D, Pocket-3 in Vasant Kunj.(AL-66 14-15)	9.88	22.11.14	19.2.15	M/S Gupta Enterprises	0.00	Yet to be start

26	C-4	_	45	Sh.Parvesh Sahib Singh	9.97	9.97	0.00	9.97	DUSIB	MLA-LAD-FUND Sub-Head : Construction of roof in Community Hall of Sector A Pocket C at Vasant Kunj. ( AL-72 14-15)	9.97	10.12.14	9.3.15	Sh.Rajneesh Oberoi	0.00	Yet to be start	
27	C-4	_	26	Sh. Girish Soni	9.97	9.97	0.00	9.97	DUSIB	MLA LAD Fund Sub Head:Improvement of lanes by Providing and laying RMC and improvement of drainage system in R-Block, Raghbir Nagar, JJ Colony (From house no.215 to 237 ).(AL-74 14-15)	9.97	19.12.14	16.2.15	M/s. Yogendra & Co	0.00	Yet to be start	
28	C-4	_	26	Sh. Girish Soni	9.94	9.94	0.00	9.94	DUSIB	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket â€œIII, Paschim Puri From H.No. 229 to 249 (AL-75 14-15)	9.94	18.12.14	15.2.15	M/s. Yogendra & Co.	0.00	Yet to be start	
							54.86								54.86		
<b>Division C-5 for the month of November, 2014</b>																	
1	C-5	167	44	Smt. Barkha Singh	6.50	6.50	6.39	0.11	DUSIB	MLA LAD Fund SH : C/o Hall at JJC Ambedkar Basti, West Block-II RK Puram	6.50	01.07.2013	27.09.2013	M/s Phoenix Const.	6.39	Work Completed	
2	C-5	168	44	Smt. Barkha Singh	17.49	17.49	14.71	2.78	DUSIB	MLA LAD Fund SH : P/L CC Pavement and drains in the lanes of JJC Sri Ram Camp near	17.49	16.09.2013	13.11.2013	M/s Phoenix Const.	14.71	Work completed, Final bill passed,	

3	C-5	168	44	Smt. Barkha Singh	5.09	5.09	5.09	Nil	DUSIB	MLA LAD Fund SH : P/L CC Pavement and drains in the lanes of JJC Nehru Ekta Camp, RK	5.09	22.07.2013	23.09.2013	M/s Phoenix Const.	5.09	Work Completed
4	C-5	205	54	Sh. Asif Mohd. Khan	9.89	9.89	9.29	0.60	DUSIB	MLA LAD Fund SH : P/L CC Pavemtn and remodelling of drains in hte lanes of JJC Indira	9.89	13.09.2013	07.11.2013	M/s Manjeet Const.	9.29	Work Completed
5	C-5	205	54	Sh. Asif Mohd. Khan	18.85	18.85	18.85	Nil	DUSIB	MLA LAD Fund SH : P/L CC Pavemtn and remodelling of drains in hte lanes of JJC Indira	18.85	05.09.2013	06.02.2014	M/s Manjeet Const.	18.85	Work Completed, final bill submitted for

**Division C-6 for the month of November, 2014**

1	C-6	Dakshin puri	47	Prakash Jharwal	0	0	0.00	0	DUSIB	C/o 10 Seater JSC at Dhobi Ghat Near Block 5 Dakshin Puri.	Nil	N/A	N/A	N/A	Nil	Funds not received in DUSIB (HQ)
2	C-6	Dakshin puri	47	Prakash Jharwal	30.92	30.92	0.00	30.92	DUSIB	C/o 20 Seater Conventional JSC at JJC Sanjay Camp Dakshin Puri.	Nil	16.08.14	22.02.15	Sh. Devender Kumar Sharma	Nil	Work in Progress
3	C-6	Khanpur	48	Ashok Kumar	166.2	166.2	0.00	166.2	DUSIB	C/o C/hall at C-Block Khanpur	Nil	N/A	N/A	N/A	Nil	Tender of design called
4	C-6	Ambedkar Nagar	48	Ashok Kumar	182.1	182.1	0.00	182.10	DUSIB	C/o Community facility centre C/hall at Dakshin puri	Nil	N/A	N/A	N/A	Nil	Tender of design called
5	C-6	Ambedkar Nagar	48	Ashok Kumar	55.08	55.08	0.00	55.08	DUSIB	C/o Balmiki Chaupal L-block Dakshin puri	Nil	N/A	N/A	N/A	Nil	Tender of design called
6	C-6	Madangir	48	Ashok Kumar	23.11	23.11	18.70	4.41	DUSIB	Renovation of different existing chabutra by providing marble chips plaster, replacement of broken kota stone flooring and grills at madangir JJ Colony	Nil	04.10.13	06.04.14	Ajay Gupta	18.7	Work completed final bill yet to be paid



7	C-6	Madangir	48	Ashok Kumar	21.67	21.67	12.65	9.02	DUSIB	Renovation of 30 No existing Chabutra by providing marble chips plaster, replacement of broken kota stone flooring and grills at madangir JJ Colony at various locations.	Nil	27.08.13	02.04.14	Devender Kumar Sharma	12.65	Work completed final bill yet to be paid
8	C-6 2663	Ambedkar Nagar	48	Ashok Kumar	30.84	30.84	0.00	30.84	DUSIB	C/o 20 seater conventional JSC at JJC Ambedkar Camp near Virat Cinema <b>A Const.</b>	Nil	08.08.14	07.02.15	Subhashwar Dayal	NIL	Work in Progress
										C/o 20 seater conventional JSC at JJC Ambedkar Camp near Virat Cinema <b>B Tubwell</b>	Nil	Yet to Start	N/A	Subhashwar Dayal	NIL	Yet to Start
9	C-6	Ambedkar Nagar	48	Ashok Kumar	48.56	48.56	13.19	35.37	DUSIB	C/o additional 1st floor on existing c/hall at F-Block Dakshin puri.	Nil	03.10.13	12.05.14	Subhashwar Dayal	14.73	Work completed final bill yet to be paid
10	C-6	Ambedkar Nagar	48	Ashok Kumar	54.20	54.20	44.27	9.93	DUSIB	C/o C/Hall at Block-F Dakshin Puri.	Nil	28.09.12	08.08.13	Subhashwar Dayal	44.27	Work completed final bill yet to be paid
11	C-6	Ambedkar Nagar	48	Ashok Kumar	24.90	24.90	24.49	0.41	DUSIB	C/o 11 No Chabutra in Ward No 182 Madan Gir JJ Colony	Nil	15.02.10	14.06.10	Ajay Gupta	24.49	Work completed final bill yet to be paid

Dy. Director (Hort.) for the month of November-2014

Total fund Rs. 18.49 lacs received for Hort works vide Delhi Govt. Letter dated 08.07.2013 (2013-14)

1	Hort.		62	Dr.Narendra Nath	1.53	1.53	0.00	1.53	DUSIB	C/O Pump house (02 Nos) in park at behind Nursery & Indira Gandhi camp New Seemapuri	1.53	02.01.2014	04.02.2014	M/S Goswami Enterprises	0.00	Work Complete
<b>Total fund Rs. 75.97 lacs received for works vide Delhi Govt. Letter dated 13.06.2012 (2012-13)</b>																
2	Hort.		62	Dr.Narendra Nath	14.48	14.48	6.47	8.01	DUSIB	One year maintenance of park at H-Block Old seempuri (year 2014-2015)	14.48	20.03.2014	.....	Sh.Kanwar pal Singh	6.47	Work in progress (Amount spent is total Amount spent for year 2013-2014 & 2014-2015)
3	Hort.		62	Dr.Narendra Nath	14.48	14.48	7.18	7.30	DUSIB	One year maintenance of park at A-Block Old seempuri (year 2014-2015)	14.48	20.03.2014	.....	Sh.Kanwar pal Singh	7.18	Work in progress (Amount spent is total Amount spent for year 2013-2014 & 2014-2015)
<b>Total fund Rs. 17.47 lacs received for works vide Delhi Govt. Letter dated 22.08.2014 (2014-15)</b>																
4	Hort.		29	Sh.Jarnail Singh	7.16	7.16	.....	7.16	DUSIB	D/O Hort work of open land/park near CRPF Camp	7.16	.....	.....	.....	.....	Under Process for tendering
5	Hort.		29	Sh.Jarnail Singh	8.14	8.14	.....	8.14	DUSIB	C/O Pathway and pump house at SV/Park (Open Land) near CRPF Camp Tilak Nagar	8.14	.....	.....	.....	.....	Under Process for tendering

6	Hort.		29	Sh.Jarnail Singh	2.17	2.17	.....	2.17	DUSIB	Providing tubewell bore and G.I Line in park/SV at (open land) near CRPF Camp Vikashpuri	2.17	.....	.....	.....	.....	Under Process for tendering
---	-------	--	----	---------------------	------	------	-------	------	-------	---	------	-------	-------	-------	-------	--------------------------------

EE(P)-I

**EXECUTIVE  
ENGINEER C-3**