

**DELHI URBAN SHELTER IMPROVEMENT BOARD  
GOVT.OF NATIONAL CAPITAL TERRITORY OF DELHI  
OFFICE OF THE DEPUTY DIRECTOR(HORT.)**

**PHYSICAL MONTHLY PROGRESS REPORT FOR THE MONTH ENDING Nov- 2014**

**DIVISION : HORT. DIVISION**

S.NO	NAME OF THE SCHEME	Unit	Physical Achievement upto 2013-2014(In percentage)	Physical Target 2014-2015	Physical Progress upto previous month	Physical Progress during the month	Physical Progress up to the month	Likely Physical Progress during 2014-2015	Reason of slow progress,if any	Remarks
1	2	3	4	5	6	7	8	9	10	11
<b>EIUS</b>										
1	Name of Work: EIUS Sub-Head:-C/O Pump house (02Nos) in park at Block-17 & 18 Trilokpuri	1	30%	100%	100%	-----	100%	.....	.....	Work Completed
<b>Shishu Vatika</b>										
1	Name of Work: C/O S.V Sub-Head:-D/O Hort work in SV/Park at Harizan camp chuna bhatti kirti Nagar	1	-----	100%	100%	.....	100%	-----	-----	Work Completed
2	Name of Work: C/O S.V Sub-Head:-D/O Hort work in SV/Park 1& 2 Harizan camp chuna bhatti kirti Nagar	1	-----	100%	100%	.....	100%	-----	-----	Work Completed
3	Name of Work: C/O S.V Sub-Head:-D/O Hort work in S.V/Park at JJC Block-H,G,I Labour colony Sultanpuri	1	-----	100%	100%	.....	100%	-----	-----	Work Completed
4	Name of Work: C/O S.V Sub-Head:-C/O Pump house and pathway in S/V /Park at Bharat Nagar	1	-----	100%	75%	25%	100%	.....	-----	Work Completed
5	Name of Work: C/O S.V Sub-Head:-M/O Park at outer Ring Road Haider pur	1	-----	100%	60%	30%	90%	100%	-----	Work in progress

6	Name of Work: C/O S.V Sub-Head:-D/O Hort work in S/V/Park at Bharat Nagar	1	----	100%	20%	30%	50%	100%	----	Work in progress
7	Name of Work: C/O S.V Sub-Head:-D/O Hort work in SV/Park at JJC Kusumpur Pahari Vasant Vihar	1	----	100%	10%	50%	60%	100%	----	Work in Progress
8	Name of Work: C/O S.V Sub-Head:-D/O Hort work in SV/Park at block-12, back side of Election Voter ID Card office Tilak Nagar	1	----	100%	----	50%	50%	100%	----	Work in progress
9	Name of Work: EIUS Sub-Head:- D/O Hort work in S.V/Park at opposite FC-79 Shivaji Enclave	1	----	100%	----	30%	30%	100%	----	Work in progress
10	Name of Work: C/O S.V Sub-Head:- D/O Horat work in SV/Park at JJ Cluster Indira Camp no.04 near Kerala School Vikaspuri	1	----	100%	----	100%	100%	----	----	Work Completed
11	Name of Work: C/O S.V Sub-Head:- Supply of tree guard at Madipur Nursery	1	----	100%	----	100%	100%	----	----	Work Completed
12	Name of Work: EIUS Sub-Head:- C/O Pump house and pathway in S/V Park at Opposite FC-79 Shivaji Enclave	1	----	100%	----	20%	20%	100%	----	Work in progress
13	Name of Work: EIUS Sub-Head:- Providing tubewell bore and G.I Line in park/SV at Opp FC-79 Shivaji Enclave	1	----	100%	----	100%	100%	.....	----	Work Completed
14	Name of Work: C/O Sub-head:-Providing tubewell bore & G.I network in SV at Block-B Ph-II Nangloi	1	----	----	----	----	----	.....	----	<b>Yet to be started (site to be changed)</b>
15	Name of Work: C/O Sub-head:-Supply of material good earth gobar manure,polythene bags earthen & RCC Pots,dunlap pipe for day to day maintenance of Nursery at Rani Garden Geeta Colony	1	----	100%	----	100%	100%	.....	----	Work Completed

16	Name of Work: C/O Sub-head:-Supply of material good earth gobar manure,polythene bags earthen & RCC Pots,dunlap pipe for day to day maintenance of Nursery at Madipur	1	----	100%	----	100%	100%	.....	----	Work Completed
17	Name of Work: C/O Sub-head:-D/O Hort work in S/V Park at Peera Garhi Road Jawalalpuri	1	----	100%	----	100%	100%	.....	----	Work Completed
18	Name of Work: C/O Sub-head:-D/O Hort work in S/V Park at Block-B Ph-II Nangloi	1	----	----	----	----	----	.....	----	<b>Yet to be started (site to be changed)</b>
19	Name of Work: C/O Sub-head:-D/O Hort work in S/V Park at Arjun camp Mahipal pur	1	----	100%	----	40%	40%	100%	----	Work in progress
20	Name of Work: C/O Sub-head:-D/O Hort work in S/V Park at JJ Cluster Moti Lal Nehru camp JNU	1	----	100%	----	60%	60%	100%	----	Work in progress
21	Name of Work: C/O Sub-head:-D/O Hort work in S/V Park at at Gali No.05 East Sagarpur infront of MCD Primary school	1	----	100%	----	90%	90%	100%	----	Work in progress
22	Name of Work: C/O Sub-head:-D/O Hort work in S/V Park at at JJ Cluster near JSC Kusumpur Pahari Vasant Vihar	1	----	100%	----	65%	65%	100%	----	Work in progress
23	Name of Work: C/O Sub-head:-Repar of pathway in S/V at JJ Cluster Kusumpur pahari Vasant Vihar	1	----	100%	----	70%	70%	100%	----	Work in progress
24	Name of Work: C/O Sub-head:-Supply of material good earth gobar manure,polythene bags earthen & RCC Pots,dunlap pipe for day to day maintenance of Nursery at Tilokpuri	1	----	100%	----	20%	20%	100%	----	Work in progress
25	Name of Work: EIUS Sub-head:-D/O Hort work in park/sv at Block-K Nardan camp Lal kuana	1	----	100%	----	100%	100%	----	----	Work Completed

26	Name of Work: C/O S/V Sub-head:-D/O Hort work in park/sv at JJ Cluster silai kendra Ramesh Nagar	1	-----	100%	-----	70%	70%	100%	-----	Work in progress
----	--	---	-------	------	-------	-----	-----	------	-------	------------------

**JSC**

1	Name of Work: C/O JSC &USE Sub-Head:- Supply of potted plants at different JSC under the jurisdiction of DUSIB (Zone-I)during the period up to 31.03.2015	1	.....	100%	.....	20%	20%	100%	.....	Work in progress
---	---	---	-------	------	-------	-----	-----	------	-------	------------------

**Dy.Dir(Hort)**