

Comp. Code :- 1798

Comp. Dy. No:-

OFFICE OF THE CHIEF ENGINEER-I
DELHI URBAN SHELTER IMPROVEMENT BOARD
SHIVAJI PLACE RAJA GARDEN
NEW DELHI -110027

NO - CE (DUSIB)/1110/54/MLA/PS/2012/D-322

dt. 22/10/2012


Subject :- Posting of information pertaining to MLA LAD scheme on the
Departmental Website

The information in respect of the following 15 MLAs concerning the subject
matter cited above has been seen by the CEO DUSIB and is required to be
posted on Departmental Website.

Sno	Name of MLA	Name & No. of Assembly Constituency
1. 1	Sh Mangat Ram Singhal	Adarsh Nagar-04
2.	Sh Devender Yadav	Badli-05
3.	Kanwar Karan Singh	Model Town-18
4.	Sh. Sat Parkash Rana	Bijwasan -36
5.	Sh. Yoga Nand Shashtri	Mehrauli -45
6.	Sh. Jai Kishan	Sultanpur Mazra-10
7.	Sh Tarvinder Singh Marwah-41	Jangpura
8.	Sh Surinder Pal Singh Bitoo	Timarpur-03
9.	Sh Ram Singh Netaji	Badarpur-53
10.	Sh Arvinder Singh Lovely	Deoli (SC)-47
11.	Ch. Prem Singh	Ambedkar Nagar-48
12.	Sh Veer Singh Dhingan	Seema Puri- 63
13.	Dr. Narender Nath	Shahdara-62
14.	Sh Sunil Kumar Vaidya	Trilok Puri-55
15.	Sh O. P. Babber	Tilak Nagar-29

Placed below are 15 sheets as Annexure 1 to Annexure 15 containing the
required report in respect of all the MLAs named above . It is requested that
the information be posted on the Departmental Website

Encl: 15 sheets



Chief Engineer-I, DUSIB

19.10.12

Director(IT)

Keypal may be done
immediately please

DD(608)

22/10/12

Name of MLA:-Sh.Mangat Ram Singhal

Adarsh Nagar-4

224

[illegible]

Name of MLA:-Sh.Devender Yadav.

Assembly Constituency Name & No.

Badli-5

[illegible]

Status of Works for the year 2011-12 under MLALAD scheme

Name of MLA:-Sh.Kanwar Karan Singh

Assembly Constituency Name & No.

Model Town-18

S.No.	Div	Year	Total Amt. allocated release/ spent and balance (year wise)	Executing agency	Details of the Development work recommended by the MLA and approved(to be given for current financial yesr)	Total amt. Sanctioned (To be given for current financial year)	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CD-III	2011-12	39.38 lacs/2011-12-NIL,2012-13-10.25/29.13 lacs	DUSIB	NOW:-MLA-LAD-FUND,SH:- Construction of Community facilities Centre near Mahavir School and Approach road to Sangam Park.	39.38 lacs	03-02-12	26/09/2012	Sh.Y.K.Goel	10.25 lacs	In progress	

Annexure-4

Subject:-Status of Works for the year 2011-12 under MLALAD scheme

Name of MLA

Sh Sat Prakash Rana

Assembly Constituency Name & No.

Bijwasan-36

S.No.	Year	Div	Total Amt. allocated release/ spent and balance year wise (Rs in lacs)	Executing agency	Details of the Development work recommended by the MLA and approved(to be given for current financial year)	Total amt. Sanctioned (To be given for current financial year) (Rs in lacs)	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2011-12	CD -IV	Allocated=9.07 Release=9.07 Spent= Nil Balance=9.07	M/S Sonu Const. Co.	MLA LAD fund:Construction of Phimi road at village Bhartal(AL-20)	9.07	7.1.12	6.5.12	M/S Sonu Const. Co.	—	Change of site requested.	
2	2011-12	CD -IV	Allocated=10.67 Release=10.67 Spent=7.96 Balance=2.71	M/S.Rajneesh Oberoi.	MLA LAD Fund:Providing& Laying RMC on main approach road from plot No 197 to 203 of village Bamnauli. (AL-24)	10.67	24.1.12	23.5.12	M/S.Rajneesh Oberoi.	7.96	work Completed.	
3	2011-12	CD -IV	Allocated=5.27 Release=5.27 Spent=0.86 Balance=4.41	M/S Rajneesh Oberoi	MLA LAD Fund: Construction of resting & meeting place for the senior citizens in the park at sector-8 Vasant Kunj (AL-17)	5.27	29.12.11	28.3.12	M/S Rajneesh Oberoi	0.86	work Completed.	
4	2011-12	CD -IV	Allocated=5.27 Release=5.27 Spent=Nil Balance=5.27	M/S Rajneesh Oberoi	MLA LAD Fund: Construction of resting & meeting place for the senior citizens in the park at sector-9 Vasant Kunj. (AL-17 A)	5.27	10.12.11	9.3.12	M/S Rajneesh Oberoi	—	Site Hindrance.(since the work has to be executed under MLA head hence efforts are being made to solve the problem with the intervention of hon'able MLA.Hindrance has been recorded in the register.	
5	2011-12	CD -IV	Allocated=4.90 Release=4.90 Spent=4.37 Balance=0.53	M/S Hind Const.Co(Prop. Anil Katyal)	MLALAD FUND:Providing & laying CC paving in the approach path & construction of culvert at Arjun camp Mahipalpur (AL-33)	4.90	3.3.12	2.5.12	M/S Hind Const.Co(Prop. Anil Katyal)	4.37	work Completed.	

Annexure-5

Subject:-Status of Works for the year 2011-12 under MLALAD scheme
 Name of MLA Dr. Yoganand Shastri
 Assembly Constituency Name & No. Mehrauli-45

S.No.	Year	Div	Total Amt. allocated release/ spent and balance year wise (Rs in lacs)	Executing agency	Details of the Development work recommended by the MLA and approved(to be given for current financial year)	Total amt. Sanctioned (To be given for current financial year) (Rs in lacs)	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2011-12	CDIV	Allocated=6.21 Release=6.21 Spent=6.03 Balance=0.18	M/S Arora Associates	MLALAD FUND:Providing & laying CC pavement from Hanuman Mandir upto Shamshan Ghat in JJ cluster Baba Ram Dev Ka Dera Rajokari (AL-31)	6.21	29.2.12	28.5.12	M/S Arora Associates	6.03	work Completed.	
2	2011-12	CDIV	Allocated=5.24 Release=5.24 Spent=5.22 Balance=0.02	Sh. Naresh Kumar Gupta	MLA LAD Fund:Construction of Boundary wall of Panchayat Ghar & P/L Cement Concrete in front of Panchayat Ghar in JJC Baba Ram Dev Ka Dera Rajokari. (AL-37)	5.24	18.3.12	17.6.12	Sh. Naresh Kumar Gupta	5.22	work Completed.	

Executive Engineer CDIV

Annexure-6

Status of Works for the year 2011-12 under MLALAD scheme

Name of MLA :- Sh. Jai Kishan

Assembly Constituency Name & No.

Sultanpur Majra-10

S.No.	Year	Div	Total Amt. allocated release/ spent and balance (year wise)	Executing agency	Details of the Development work recommended by the MLA and approved(to be given for current financial year)	Total amt. Sanctioned (To be given for current financial year)	Date of beginning of work	Date of completion of Work (As per agreement)	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2011-12	DD-II	59.21 Lacs	DUSIB	Construction of Community Hall at F-2 Block , Sultanpuri.	59.21 Lacs	17.3.2012	16.9.2012	M/s Durga Const. Co.	Nil	Work in progress.	The Slow progress was due to Monsoon. The work is likely to be completed by 31.03.2012.

Annexure-7

Status of Works for the year 2011-12 under MLALAD schemeName of MLA Sh.Tarvinder SinghAssembly Constituency Name & No.Jangpura-41

S.No.	Year	Div	Total Amt. allocated (year)			Executing agency	Details of the Development work recommended by the MLA and approved (to be given for current financial year)	Total amt. Sanctioned (To be given for current financial year) In lacs	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
			Fund Release	Spent	Balance									
1	2	3	3			5	6	7	8	9	10	11	12	13
1	2011-12	DD 3	16.02	nil	16.02	DUSIB	P/L CC Pavement drainage system, Const. of urinal & improvement of Park in the market (Apna Bazar,), Nehru Nagar.	16.02	06.02.12	Work in Progress	Ms SJB Builders	nil	Work completed	work completed in the year 2012-13 i.e. 10.7.12
2	2012-13	DD 3	nil	15.8	0.22	DUSIB	P/L CC Pavement drainage system, Const. of urinal & improvement of Park in the market (Apna Bazar,), Nehru Nagar.	6.12 Awaited	06.02.12	10.07.12	Ms SJB Builders	15.8	Work completed	additional fund is required 6.12 lacs awaited

CIC guide line followed at site

Name of MLA - SURINDER PAL SINGH BITOO

Assembly Constituency Name & No.

Timarpur - 03

[illegible]

Annexure-9

Status of Works for the year 2011-12 under MLALAD scheme

Name of MLA:- Ram Singh Netaji

Assembly Constituency Name & No.

Badarpur-53

S.No.	Div	Year	Total Amt. allocated release/ spent and balance (year wise)			Executing agency	Details of the Development work recommended by the MLA and approved(to be given for current financial year)	Total amt. Sanctioned (To be given for current financial year)	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
1	2	3	4			5	6	7	8	9	10	11	12	13
			Realease	Spent	Balance									
1	DD-V	2011-12	43.62	21.23	22.39	DD-V/DUSIB	Reboring of tubewell 2 nos site no-1 near Arpna BVK-2 Ph-I and Site no-2, B-block JSC No-5 Ph-II Gautam Puri.	8.39	02.01.12	01.02.12	Sh. Rajkumar Sharma	7.64	Work completed	
2							Reboring of tubewell 2 nos site no-1 near plot no- B-887 Ph-II and Site no-2, B-block near JSC No-3, Ph-II Gautam Puri.	8.39	31.12.11	30.01.12	M/S Phoenix Const.	8.02	Work completed	
3							P/L GI Pipe water supply line for hydrents in Ph-II Molar Bund SRS Colony (Balance Portion) Gautam Puri.	14.97	31.04.13	30.7.12	Sh. Ajay Kumar Gupta	-	In Progress	
4							Covering of SW drain with precast RCC slabs in the SRS Colony at Molar bund Ph-I Gautam Puri	9.05	8.02.12	7.4.12	Sh. Devender Kumar Sharma	5.57	In Progress	
5							Covering of SW drain with precast RCC slabs in the SRS Colony at Molar bund Ph-II Gautam Puri	2.82	26.7.12	25.8.12	M/S Gaur Const. co.	-	In Progress	
6			20.00	17.54	2.46		P/L GI Pipe water supply line for hydrents in Ph-I & II Molar Bund Gautam Puri.	15.67	1.7.10	14.8.10	Sh Y.K. Goel	15.67	Work completed	
7							Supply of metrial and labor for day to day maintenance of Old water Line and tubewells at Molar Bund Gautam Puri.	1.87	28.7.11	27.11.11	Sh. Ajay Kumar Gupta	1.87	Work completed	

Annexure-10

Status of Works for the year 2011-12 under MLALAD scheme

Name of MLA:-Arvinder Singh Lovely

Assembly Constituency Name & No. -

Deoli (SC)-47

S.No.	Year	Div	Total Amt. allocated release/ spent and balance (year wise)			Executing agency	Details of the Development work recommended by the MLA and approved(to be given for current financial yesr)	Total amt. Sanctioned (To be given for current financial year)	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
1	2	3	4			5	6	7	8	9	10	11	12	13
			Realease 10-11	Spent	Balance									
1	2011-12	DD-V	24.66			DD-V/DUSIB	Remodeling of lanes by providing cc pavement and drains in the deteriorated lanes of Block A, C &D at JJC Janta Jeevan Camp Tigri.	24.66	09.06.11	12.12.11	M/S Ashoka Const. Co.	23.2	Work completed	

Annexure-11

Status of Works for the year 2011-12 under MLALAD scheme

Name of MLA:- Prem Singh

Assembly Constituency Name & No.

Ambedakar Nagar-48

S.No.	Year	Div	Total Amt. allocated release/ spent and balance (year wise)			Executing agency	Details of the Development work recommended by the MLA and approved(to be given for current financial yesr)	Total amt. Sanctioned (To be given for current financial year)	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent	Present Status of Work	Remarks
1	2	3	4			5	6	7	8	9	10	11	12	13
			Realease 08-09	Spent	Balance									
1	2008-09	DD-V	54.20			DD-V/DUSIB	Soil testing of C/O C/Hall F-Block Madangir JJ Colony Dakshin Puri.		18.01.11	07.2.11	M/S Geo Technical Consultant	0.31 lacs	Work completed	
						DD-V/DUSIB	C/O Hall at Block-F Dakshin Puri		29.09.12	WIP	M/S Phoenix Const.	-	In Progress	
							Tubewell bore	3.86	29.09.12	NIL	M/s Yogesh Tyagi	Nil	In Progress	

Status of Works for the year 2011-12 under MLALAD scheme

Annexure-12

Name of MLA. Sh. Veer Singh Dhingan

Assembly Constituency Name & No.

Seema Puri-63

S.No.	year	Div	Total Amt. allocated released / spen and balance (yr. wise)			Executing agency	Details of the Development work recommended by the MLA and approved (to be given for current financial year)	Total amt. Sanctioned (To be given for current financial year) In lacs	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent in lacs	Present Status of Work	Remarks
			Fund Release	Spent	Balance									
1	2	3	4			5	6	7	8	9	10	11	12	13
1	2010-11	DD-VI	21.75 Lacs	20.94	0.81	M/S Y.K. Goel	Dev. work for Community Hall I/C raising of Boundary Wall and P/L CC Pavement in open area for C/Hall at M-Block Sunder Nagri	20.94 Lacs	03.01.2012	02.09.2012	M/S Y.K. Goel	20.94	Completed	
2	2010-11	DD-VI	14.00	11.08	3.92	DUSIB	NOW: Local Area Development Works under MLA Funds. S.H. : Construction of Park by providing Walkway after demolishing dilapidated / abandoned toilet in A-Block Old Seemapuri.	7.88 Lacs	26.02.2012	31.05.2012	Raj Kumar Sharma	11.08	Completed	
3	2010-11	DD-VI	20.33	14.31	6.02	DUSIB	C/o JSC at space available between Nallha and B/Wall adjoining DC Office (North East) Nand Nagri.	14.48 Lacs	27.11	27.01.2012	Y.K. Goel	14.31	Completed	

Status of Works for the year 2011-12 under MLA LAD scheme

Name of MLA- Dr. Narender Nath

ASSEMBLY CONSTITUENCY NAME & NO. SHAHDARA-62

S.No.	year	Div	Total Amt. allocated released / spen and balance (yr. wise)			Executing agency	Details of the Development work recommended by the MLA and approved (to be given for current financial year)	Total amt. Sanctioned (To be given for current financial year) In lacs	Date of beginning of work	Date of completion of Work	Name of Contractor	Total amt. Spent in lacs	Present Status of Work	Remarks
			Fund Release	Spent	Balance									
1	2	3	4			5	6	7	8	9	10	11	12	13
1	2010-11	DD-VI	24.92	20.68	3.24	DUSIB	Construction of Community Room in Sunlight Colony Old Seemapuri	24.92 Lacs	14.06.2011	13.12.2011	Bharat Associates	20.68	Completed	
2	2010-11	DD-VI	12.55	4.17	1.38	DUSIB	Renovation of existing B/Wall covering of main drains Pdgs. Walkway for Dev. of Park and demoliting toilet Block-H Old Seemapuri	9.88 Lacs	07.12.2011	06.04.2012	Rajesh Goel	4.17	Completed	
3	2011-12	DD-VI	18.5	17.7	0.80	DUSIB	Development of open common area of Krishna Market at Jhilmil Colony Vivek Vihar	18.5 Lacs	01.03.2012	25.06.2012	Y.K. Goel	17.7	Completed	

Assembly Constituency Name & No.

Tilak Nagar-29

[illegible]