

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S.No	Name of MLA	A.C. No.	Name of Div	Name of work	Fund received	Year and Date	Total Expd.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Amrish Gautam	56	C-9	P/L CC pavement in open area and earth filling in low laying area & glazed tiles on the walls of C/Hall, Block-14, Kalyanpuri	7.38	2009-10	7.35	Work Completed	0.00	0.03	F.18A(71)/UD/Pig/MLA/4VS/2008-09/Vol-Part-I/396 dtd 11.12.09
2	Amrish Gautam	56	C-9	Imp. of existing Akkhara i/c of compound wall development of open area & face lifting at adjoining of Block-18, Kalyanpuri	4.90	2009-10	4.75	Work Completed	0.00	0.15	F.18A(71)/UD/Pig/MLA/4VS/2008-09/Vol-Part-I/396 dtd 11.12.09
3	Amrish Gautam	56	C-9	Pdg.&laying CC pavement&drains in JJC at Gazipur, NH-24	24.79	2013-14	21.41	Work Completed	0.00	3.38	F.18B(56)/UD/Pig/MLA/4VS/2008-09/Vol-Part-II/2112-2125 dtd 13.6.13.
4	Amrish Gautam	56	C-9	C/O Senior Citizen centre (Near pry.school) at Bl-3,Khichripur	30.92	2013-14	30.41	Work Completed	0.00	0.51	F.18B(56)/UD/Pig/MLA/4VS/2008-09/Vol-Part-II/2839-2852 dtd 27.6.13
1	Akhillesh Tripathi	18	C-7	Providing and laying sewer line and CC pavement in area near JJ Cluster Chowki No. 4, GTK road.	5.47	2014-15	4.77	Work Completed	0.00	0.70	F.18B(18)/UD/Pig/MLA/4VS/2014-15/4888-4902 dtd 13.11.2014
2	Akhillesh Tripathi	18	C-7	Construction of Akhara cum recreation hall of JJ Cluster Khilona Wala Bagh near Nanak Piyao Gurudwara (AC-18 Modal Town)	43.81	2014-15	0.00	Work under award.	43.81	0.00	F.18B(18)/UD/Pig/MLA/4VS/2014-15/4888-4902 dtd 13.11.2014
1	Anil Bhardwaj	16	C-4	MLA LAD Fund:Providing & Laying Cement Concrete pavement over open land & land received after demolition of abandoned toilet at block H&J Shakurpur JJ colony	24.74	2013-14	23.01	Work Completed	0.00	0.70	F.18B(16)/UD/Pig/MLA/4VS/2008-09/Vol-Part-II/1831-1844 dt. 4.6.13
1	Arvinder Singh	47	C-6	Remolding of lanes by pdg CC Pavement & drains in the deteriorated lanes of Block A C & D at JJC Janta Jeevan Camp Tigri	24.66	2010-11	23.20	Work Completed	0.00	1.46	F.18A(71)/UD/Pig/MLA/4VS/2010-11/Vol-Part-II/1318 dtd 24.01.2011
2	Arvinder Singh	47	C-6	C/o Park in JJC Sanjay Camp Dakshin Puri.	15.12	2012-13	13.13	Work Completed	0.00	1.99	F.18B(47)/UD/Oig./MLA/4VS/2008-09/Vol-Part-II/2317-2329 dated 12.10.2012
3	Arvinder Singh	47	C-6	C/o 20 Seater Conventional JSC at JJC Sanjay Camp Dakshin Puri.	30.92	2013-14	28.55	work in progress	2.37	0.00	F.18B(47)/UD/Oig./MLA/4VS/2008-09/Vol-Part-II/3236-328 dated 18.07.2013
					70.70		64.88		2.37	3.45	

AD 2729114

AD 2729114

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)


S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Asif Mohd. Khan	54	C-5	MLA LAD Fund SH : P/L CC pavement and remodeling of drains in the lanes of JJC Indra Camp, Pahari No. 2, Taimur Nagar	18.85	2013-14	18.85	Work Completed	0.00	0.00	F.18B(54)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/2867-2881 dated 27.06.2013
2	Asif Mohd. Khan	54	C-5	MLA LAD Fund SH : P/L CC pavement and remodeling of drains in the lanes of JJC Indra Camp, Park-2, Okhla, Taimur Nagar	9.89	2013-14	9.29	Work Completed	0.00	0.60	F.18B(54)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/2867-2881 dated 27.06.2013
					28.74		28.14		0.00	0.60	
1	Ashok Kumar	48	C-6	Remolding of 38 Nos. common sitting platform/chabootra at different places in ward No. 182 by providing washed marble plaster on walls on kota stone flooring on top on providing grills on display boards.	36.61	2014-15	33.89	Work completed and bill yet to be paid.	2.72	0.00	F.18A(48)/UD/Pig./MLA/MLA/2014-159/Vol-1/Part-II/2625-2636 dated 18.09.2014
1	Ashok Kumar	48	C-6	Remolding of 29 Nos. common sitting platform/chabootra at different places in ward No. 182 by providing washed marble plaster on walls on kota stone flooring on top on providing grills on display boards.	34.61	2014-15	34.32	Work completed final bill paid.	0.00	0.29	F.18A(48)/UD/Pig./MLA/MLA/2014-159/Vol-1/Part-II/2625-2636 dated 18.09.2014
					71.22	0.00	68.21		2.72	0.29	
1	Barkha Singh	44	C-5	MLA LAD Fund SH : P/L CC Pavement and drains in remaining lanes at JJC Nehru Ekta Camp, R.K. Puram	5.09	2013-14	5.09	Work Completed	0.00	0.00	F.18B(44)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/2394-2407 dt. 03.07.2013
2	Barkha Singh	44	C-5	MLA LAD Fund SH : P/L CC pavement and drains in the lanes of JJC Sri Ram Camp, Dhaula Kuan	17.49	2013-14	14.71	Work Completed	0.00	2.78	F.18B(44)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/2394-2407 dt. 03.07.2013
3	Barkha Singh	44	C-5	MLA LAD Fund : Const of Hall at JJC Ambedkar Basti, West Block-II, R.K. Puram	6.50	2012-13	6.39	Work in Progress	0.11	0.00	F.18B(44)/UD/Pig./MLA/4V/S/2008-09/Vol-1/36666-36679 dt. 06.12.2012
4	Barkha Singh	44	C-6	Pdg. Deep tubewell at Vasant Vihar Gaon Vasant Vihar	6.93	2012-13	6.16	Work Completed	0.00	0.77	F.18B(44)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/815-830 dt. 05.09.2012
5	Barkha Singh	44	C-6	Pdg. Deep tubewell at Mochi Gaon Near Moti Bagh	6.94	2012-13	4.36	Completed Final Bill yet to be paid.	2.58	0.00	F.18B(44)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/815-830 dt. 05.09.2012
6	Barkha Singh	44	C-6	Boring of tubewell 40 Seater Prefab JSC at JJC Bhanwar Singh Camp Near D Block	6.68	2012-13	5.08	Work Completed	0.00	1.60	F.18B(44)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/815-830 dt. 05.09.2012
6	Barkha Singh	44	C-6	C/o Community Halol at JJC Bhawar Singh Camp near D-8.06 Block, Vasant Vihar	8.06	2012-13	0.00	Work not started	8.06	0.00	F.18B(44)/UD/Pig./MLA/4V/S/2008-09/Vol-1/Part-II/815-830 dt. 05.09.2012
					57.69		41.79		10.75	5.15	

Asif Mohd Khan
Asif Mohd Khan


Ashok Kumar
Ashok Kumar

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Ch. Prem Singh	48	C-6	C/o C/hall at C-Block Khanpur	166.20	2013-14	0.65	Soil testing and designing work done.	165.55	0.00	F.18B(48)/UD/Pig./MLA/4V/S/2008-09/3623-3636 dated 29.07.2013
2	Ch. Prem Singh	48	C-6	C/o Community facility centre C/hall at Dakshin puri	182.10	2013-14	0.78	Soil testing and designing work done.	181.32	0.00	F.18B(48)/UD/Pig./MLA/4V/S/2008-09/4069-4082 dated 12.08.2013
3	Ch. Prem Singh	48	C-6	C/o Balmiki Chaupal L-block Dakshin puri	55.08	2013-14	0.00	Tender yet to be called	55.08	0.00	F.18B(48)/UD/Pig./MLA/4V/S/2008-09/3623-3636 dated 29.07.2013
4	Ch. Prem Singh	48	C-6	Renovation of different existing chabutra by providing marble chips	23.11	2013-14	23.00	Work Completed final bill yet to be paid.	0.11	0.00	F.18B(48)/UD/Pig./MLA/4V/S/2008-09/3623-3636 dated 29.07.2013
5	Ch. Prem Singh	48	C-6	Renovation of 30 No existing Chabutra by providing marble chips plaster, replacement of broken kota stone flooring and drills at madangir JJ Colony at various locations.	21.67	2012-13	21.67	Work completed and bill yet to be paid.	0.00	0.00	F.18B(48)/UD/Pig./MLA/4V/S/2008-09/551-563 dated 01.02.2013
6	Ch. Prem Singh	48	C-6	C/o 20 seater conventional JSC at JJC Ambedkar Camp near Virat Cinema	30.84	2013-14	18.84	Work in progress	12.00	0.00	F.18B(48)/UD/Pig./MLA/4V/S/2008-09/3221-3235 dated 18.07.2013
7	Ch. Prem Singh	48	C-6	C/o additional 1st floor on existing c/hall at F- Block Dakshin puri.	48.56	2013-14	35.16	Building work completed allied works are in progress.	13.40	0.00	F.18B(48)/UD/Pig./MLA/4V/S/2008-09/3221-3235 dated 18.07.2013
8	Ch. Prem Singh	48	C-6	C/o C/Hall at Block-F Dakshin Puri.	54.20	2008-09	41.94	Work Completed final bill yet to be paid.	12.26	0.00	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/2329 dated 13.10.2008
9	Ch. Prem Singh	48	C-6	Renovation of different existing chabutra by providing marble chips. Replacement Broken Kota Stone flooring and grills at Madangir JJ Colony.	23.33	2013-14	23.00	Work Completed	0.00	0.33	
10	Ch. Prem Singh	48	C-6	C/o 11 No Chabutra in Ward No 182 Madan Gir JJ Colony	24.90	2008-09	24.79	Work Completed	0.00	0.11	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/2329 dated 13.10.2008
11	Ch. Prem Singh	48	C-6	Utilized & Unutilized abandoned toiler in JJ Colony Madan Gir SH- Construction of 14 Nos. Common Seating Place/ Court yard Open Chaupal at Different place	25.35	2006-07	23.60	Work Completed	0.00	1.75	Cheque No. 430300 dated 22.06.2006 for 2534600/- received
					25.35		23.60		0.00	1.75	



 A. K. R. 116



 A. K. R. 116

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)


S.No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Devender Yadav	5	C-11	PL/GI pipe line feeding the drinking water in Block A-3 & A-5, SRS Colony Bhaswa Jahangirpuri	14.00	2011-12	13.50	Work Completed	0.00	0.50	
2	Devender Yadav	5	C-11	Providing G.I. water line in Block A-2 at SRS Bhaswa	6.38	2013-14	6.19	Work Completed	0.00	0.19	F.18B(05)/UD/P/g./MLA/4VS/2008-09/Vol-Par-II/4042-4055 dated 12.8.13.
3	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. I-1715 Jahangirpuri	2.88	2014-15	1.55	Work Completed	0.00	1.33	F.18B(05)/UD/P/g./MLA/4VS/2008-09/Vol-Par-II/4042-4055 dated 12.8.13.
4	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. I-1950 Jahangirpuri	2.68	2014-15	1.52	Work Completed	0.00	1.16	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
5	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1600 Jahangirpuri	2.89	2014-15	0.00	Work held up	2.89	0.00	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
6	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-820 Jahangirpuri	2.89	2014-15	0.57	Work held up	2.32	0.00	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
7	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1450 Jahangirpuri	2.89	2014-15	0.00	Work held up	2.89	0.00	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
8	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1820 Jahangirpuri	2.89	2014-15	1.23	Work held up	1.66	0.00	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
9	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1850 Jahangirpuri	2.89	2014-15	0.00	Completed by NDMC	0.00	2.89	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
10	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. J-1181 Jahangirpuri	2.68	2014-15	1.57	Work Completed	0.00	1.11	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
11	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. I-1400 Jahangirpuri	2.68	2014-15	1.55	Work Completed	0.00	1.13	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
12	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. J-51 Jahangirpuri	2.88	2014-15	2.12	work completed but accounts to be finalized	0.76	0.00	F.18B(05)/UD/P/g./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014

Handwritten signature
A O (17/11/15)

Handwritten signature
A M D (17/11/15)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	AC No.	Name of Div	Name of work	Fund received	Year and Date	Total Expr.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
13	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. J-1051 Jahangirpuri	2.88	2014-15	2.13	work completed but accounts to be finalized	0.75	0.00	F.18B(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
14	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-820 Jahangirpuri	2.77	2014-15	0.47	work heldup	2.30	0.00	F.18B(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
15	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-1681 Jahangirpuri	2.77	2014-15	0.48	work heldup	2.29	0.00	F.18B(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
16	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-100 Jahangirpuri	2.77	2014-15	1.93	Work Completed	0.00	0.84	F.18B(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
17	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-1286 Jahangirpuri	2.77	2014-15	1.46	Work Completed	0.00	1.31	F.18B(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
18	Devender Yadav	5	C-11	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. I-90 Jahangirpuri	2.68	2014-15	0.00	closed	0.00	2.68	F.18B(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
					65.27		36.27		15.86	13.14	
1	Dr. A K Walla	62	C-8	D/O Hort work in three Nos. S/V in the JJC at Rani Garden	3.66	2007-08	2.97	Work Completed	0.00	0.69	F.18A(71)/UD/Pig./MLA/2004-05/Pt./Vol./D-335 dated 01.08.2007
2	Dr. A K Walla	62	C-8	Providing & Laying GI Line & Development of bore in park adjoining the Nursery at Rani Garden.	0.98	2007-08	0.89	Work Completed	0.00	0.09	F.18A(71)/UD/Pig./MLA/2004-05/Pt./Vol./D-335 dated 01.08.2007
3	Dr. A K Walla	62	C-8	Construction of Ornamental Gate at entrance of park adjoining Nursery at Rani Garden.	3.17	2007-08	2.57	Work Completed	0.00	0.60	F.18A(71)/UD/Pig./MLA/2004-05/Pt./Vol./D-335 dated 01.08.2007
4	Dr. A K Walla	62	C-8	Providing & Laying tiles on pathway in park adjoining Nursery at Rani Garden.	1.50	2007-08	0.97	Work Completed	0.00	0.53	F.18A(71)/UD/Pig./MLA/2004-05/Pt./Vol./D-335 dated 01.08.2007
5	Dr. A K Walla	62	C-8	Construction of RCC Shade (Chhatr) in park adjoining the Nursery at Rani Garden.	3.67	2007-08	3.05	Work Completed	0.00	0.62	F.18A(71)/UD/Pig./MLA/2004-05/Pt./Vol./D-335 dated 01.08.2007
					12.98		10.45		0.00	2.53	


 A O (Hd)
 Date
 AAO (Hd)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Dr. Narendra Nath	62	C-8	Construction of C/Room in Sunlight Colony Old Seemapuri	32.56	24.92 in 2009-10 and 7.64 in 2012-13	29.92	Work Completed	0.00	2.64	F.18(62)/UD/MLA/6617-6629 dated 13.06.2012 (7.64)
2	Dr. Narendra Nath	62	C-8	Construction of Park etc in A Block Old Seemapuri	14.00	2009-10	11.09	Work Completed	0.00	2.91	F.18A(71)/UD/Pig/MLA/4VS/2008-09/Vol. IV/520 dtd 03.08.2009 and F.No. 2834-62 dtd. 02.03.2009
3	Dr. Narendra Nath	62	C-8	Renovation of existing & DPO park Block H Old Seemapuri.	12.55	2009-10	11.27	Work Completed	0.00	1.28	F.18A(71)/UD/Pig/MLA/4VS/2008-09/Vol. IV/1942 dtd 25.03.2010
4	Dr. Narendra Nath	62	C-8	LADF SH: D/O open area Krishna Market Jhilmil Colony Vivek Vihar	18.23	2010-11	17.71	Work Completed	0.00	0.52	F.18A(71)/UD/Pig/MLA/4VS/2010-11/Vol. Pt-II/2095-2113 dtd 24.02.2011
5	Dr. Narendra Nath	62	C-8	C/O of Community Room at J Block Old Seemapuri	50.00	2010-11	48.29	Work Completed	1.71	0.00	F.18A(71)/UD/Pig/MLA/4VS/2010-11/Vol. Pt-II/2095-2113 dtd 24.02.2011
6	Dr. Narendra Nath	62	C-8	C/o sump well for collection and disposal of discharge of S.W. drain in JJ Cluster Aradhik Nagar Delhi U.p. Boarder G.T. Road Shahdra.	13.19	7.73 (2011-12) and 5.46 (2013-14) Total: 13.19	7.96	Work Completed	0.00	5.23	F.18B(62)/UD/Pig./MLA/4VS/2011-12/8667-8682 dtd. 09.08.2011 (7.73) F.18B(62)/UD/Pig./MLA/4VS/Vol.-Part-II/2986-2999 dtd. 12.07.2013 (5.46)
7	Dr. Narendra Nath	62	C-8	C/O of Community Room at A Block Old Seemapuri	43.54	2012-13	33.33	accounts to be finalised	10.21	0.00	F.18B(62)/UD/Pig./MLA/4VS/Vol.-Part-II/2008-09/281-294 dated 16.01.2013
8	Dr. Narendra Nath	62	C-8	Development work and construction of platform choupal at G-block Seemapuri.	6.21	2011-12	4.71	Work Completed	0.00	1.50	F.18B(62)/UD/Pig./MLA/4VS/Vol.-Part-II/2008-09/1638-1651 dated 25.09.2012
9	Dr. Narendra Nath	62	C-8	Construction of B/wall and development of land after demolishing the existing abandoned and dilapidated barrack/shed block at "j" block, Old Seemapuri.	6.54	2012-13	5.78	Work Completed	0.00	0.76	F.18B(62)/UD/Pig./MLA/4VS/Vol.-Part-II/2008-09/1638-1651 dated 25.09.2012
10	Dr. Narendra Nath	62	C-8	Providing Kota stone flooring and washed marble plaster in Balmiki Choupal at G-block Old Seemapuri.	4.33	2012-13	3.99	Work Completed	0.00	0.34	F.18B(62)/UD/Pig./MLA/4VS/Vol.-Part-II/2008-09/1638-1651 dated 25.09.2012
11	Dr. Narendra Nath	62	C-8	Imp. Of existing Community Hall at Mukesh Nagar, Shahdara	23.88	2012-13	22.99	Work Completed	0.00	0.89	F.18B(62)/UD/Pig./MLA/4VS/2008-09/Vol. Part-II/6617-6629 dt. 13.06.2012

Dr. Narendra Nath
40 (74)

7

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
12	Dr. Narendra Nath	62	C-8	C/O Boundary Wall after demolishing of existing dilapidated abandoned toilet block in J Block Old Seemapuri	4.59	2009-10	12.23	Work Completed	0.00	2.36	F.18A(71)/UD/P/ig./MLA/2008-09/Vol-Part-II/520 dated 03.08.2009
13	Dr. Narend Nath	62	Hort.	D/O Hort work in park at A-Block Old Seemapuri	10.83	2012-13	9.90	Work Completed	0.00	0.93	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
14	Dr. Narend Nath	62	Hort.	Providing tube well bore and G.I Line in park at A-Block Old Seemapuri	3.30	2012-13	2.14	Work Completed	0.00	1.16	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
15	Dr. Narend Nath	62	Hort.	Const of RCC Shade (Chhatra)in park at A-Block Old Seemapuri	6.41	2012-13	5.54	Work Completed	0.00	0.87	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
16	Dr. Narend Nath	62	Hort.	Const of Pump House in Old Seemapuri	2.24	2012-13	1.41	Work Completed	0.00	0.83	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
17	Dr. Narend Nath	62	Hort.	Three years maintenance of Park at A-Block Old Seemapuri	14.48	2012-13	12.98	Work in progress	1.50	0.00	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
18	Dr. Narend Nath	62	Hort.	D/O Hort work in park at H-Block Old Seemapuri	11.90	2012-13	9.55	Work Completed	0.00	2.35	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
19	Dr. Narend Nath	62	Hort.	Providing tube well bore and G.I Line in park at H-Block Old Seemapuri	3.66	2012-13	2.50	Work Completed	0.00	1.16	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
20	Dr. Narend Nath	62	Hort.	Const of RCC Shade (Chhatra)in park at H-Block Old Seemapuri	6.41	2012-13	5.43	Work Completed	0.00	0.98	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
21	Dr. Narend Nath	62	Hort.	Supply of RCC Benches with Arm rest in Park Old Seemapuri	2.26	2012-13	2.22	Work Completed	0.00	0.04	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
22	Dr. Narend Nath	62	Hort.	Three years maintenance of Park at H-Block Old Seemapuri	14.48	2012-13	12.32	Work in progress	2.16	0.00	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
23	Dr. Narend Nath	62	Hort.	D/O Hort work in park at behind Dispensary Old Seemapuri	2.71	2013-14	2.14	Work Completed	0.00	0.57	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
24	Dr. Narend Nath	63	Hort.	Providing tube well bore and G.I Line network in park at behind Dispensary Old Seemapuri	2.73	2013-14	1.66	Work Completed	0.00	1.07	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
25	Dr. Narend Nath	64	Hort.	Providing and Fixing Concertina coil fencing in A-Block Park at Old Seemapuri	2.43	2013-14	2.07	Work Completed	0.00	0.36	F.18B(62)/UD/P/ig./MLA/4VS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013

AD (HQA)
17/11/16

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expr.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
26	Dr. Narender Naith	65	Hort.	Providing and Fixing Concertina coil fencing in H-Block Park at Old Seemapuri	2.62	2013-14	2.14	Work Completed	0.00	0.48	F.18B(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
27	Dr. Narender Naith	66	Hort.	Providing and Fixing Concertina coil fencing in Park at behind Dispensary Old Seemapuri	1.39	2013-14	1.32	Work Completed	0.00	0.07	F.18B(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
28	Dr. Narender Naith	67	Hort.	C/O Pump house (02 Nos) in park at behind Dispensary Old Seemapuri & Indira Gandhi camp New Seemapuri	1.53	2013-14	0.00	Work Completed and bill yet to be paid.	1.53	0.00	F.18B(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
29	Dr. Narender Naith	68	Hort.	D/O Hort work in 02 Nos park at Indira Gandhi camp New Seemapuri & Sunlight Basti Old Seemapuri	2.46	2013-14	1.91	Work Completed	0.00	0.55	F.18B(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
30	Dr. Narender Naith	69	Hort.	Providing tube well boring watering of plant in park at Indira Gandhi camp New Seemapuri	2.29	2013-14	1.25	Work Completed	0.00	1.04	F.18B(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
31	Dr. Narender Naith	70	Hort.	Raising of pathway in Block-A Old Seemapuri	0.33	2013-14	0.33	Work Completed	0.00	0.00	F.18B(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
32	Dr. Narender Naith	62	C-8	Improvement of open space in JJ Cluster, Kalender Colony, Phase-I, Dilshad Garden.	2.32	2013-14	1.62	Work Completed	0.00	0.70	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013
33	Dr. Narender Naith	62	C-8	Demolishing of existing abandoned toilet block & renovation of its existing boundary wall in Sunlight colony Seemapuri.	1.76	2009-10	0.91	Work Completed	0.00	0.85	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/520 dated 03.08.2009
34	Dr. Narender Naith	62	C-8	Improvement of open space in JJ Cluster, Deepak Colony Camp, Dilshad Garden.	4.31	2013-14	3.17	Work Completed	0.00	1.14	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013
35	Dr. Narender Naith	62	C-8	Improvement of open space in Julfie Bengal, Dilshad Garden.	6.39	2013-14	4.75	Work Completed	0.00	1.64	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013
36	Dr. Narender Naith	62	C-8	A/R & M/O and special repair and additional work existing double storey community hall in Janta Quarters Vivek Vihar.	2.76	2013-14	1.96	Work Completed and Bill Finalized	0.00	0.80	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013
37	Dr. Narender Naith	62	C-8	Demolishing of existing abandoned toilet block & const. of boundary wall remaining portion & Washed stone grit plaster on existing boundary wall F Block Old Seemapuri.	2.48	2009-10	1.54	Work Completed	0.00	0.94	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/520 dated 03.08.2009
					344.10		290.03		17.11	36.96	

AD (HQ)
15/11/16
AD (HQ)

AD (HQ) 17/11/16

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S.No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:Providing & laying CC pavement from Hanuman Mandir upto Shamshan Ghat in JJ cluster Baba Ram Dev Ka Dera Rajokari	6.21	2011-12	6.02	Work Completed	0.00	0.19	F.18B(45)/UD/P/g./MLA/VS/2011-12/814-828 dt. 24.11.2011
2	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund:Construction of Boundary wall of Panchayat Ghar & P/L Cement Concrete in front of Panchayat Ghar in JJC Baba Ram Dev Ka Dera Rajokari.	5.24	2011-12	5.22	Work Completed	0.00	0.02	F.18B(45)/UD/P/g./MLA/VS/2011-12/814-828 dt. 24.11.2011
3	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:P/L CC pavement in approach road of JJC Kewal Krishan Check Post Rajokari.	9.43	2012-13	8.91	Work Completed	0.00	0.52	F.18B(45)/UD/P/g./MLA/VS/2011-12/3135-3148 dt. 15.02.2012
4	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:P/L CC pavement in lanes of Harijan Basti Phase-II of village Katwaria Sarai.	9.68	2012-13	9.04	Work Completed	0.00	0.64	F.18B(45)/UD/P/g./MLA/VS/2011-12/3135-3148 dt. 15.02.2012
5	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:P/L RMC from Harijan Basti to Shamshan Ghat at village Rajokari.	8.72	2012-13	8.37	Work Completed	0.00	0.35	F.18B(45)/UD/P/g./MLA/VS/2011-12/3199-3211 dt. 23.02.2012
6	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:P/L kota stone flooring & washed stone grft plaster in Dharam sthal/Barat Ghar in village Katwaria Sarai.	8.05	2012-13	6.83	work in progress	0.00	1.22	F.18B(45)/UD/P/g./MLA/VS/2011-12/3135-3148 dt. 15.02.2012
7	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:Providing & Laying C.C pavement over deteriorated approach road from JJC Kholi wala Baba to Kholi wala Mandir Rajokari.	9.36	2012-13	8.66	Work Completed	0.00	0.70	F.18B(45)/UD/P/g./MLA/VS/2008-09/5846-5854 dt. 24.05.2012
8	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:P/L CC pavement & storm water drains in Masoodpur Harijan Basti.	9.50	2012-13	8.65	Work Completed	0.00	0.85	F.18B(45)/UD/P/g./MLA/VS/2008-09/5846-5854 dt. 24.05.2012
9	Dr. Yoganand Shastri	45	C-4	MLALAD FUND:P/L CC pavement katcha road opposite Smriti Van Sector A Gate No 7 Kishan Garh.	9.62	2012-13	9.51	Work Completed	0.00	0.11	F.18B(45)/UD/P/g./MLA/VS/2008-09/Vol-Part-II/6281 dt. 07.06.2012
10	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC Pavements from Bus Stand Harijan Basti upto existing RMC of approach road to Kholi wala baba Mandir of Village Rajokari	5.67	2012-13	5.61	Work Completed	0.00	0.06	F.18B(45)/UD/P/g./MLA/VS/2008-09/Vol-Part-II/6281 dt. 07.06.2012
11	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC Pavements on parking lot at Pocket D-3 Vasant Kunj	9.51	2012-13	8.15	Work Completed	0.00	1.36	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/9346 dated
12	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC Pavements on parking lot at Pocket D-4 Vasant Kunj	9.66	2012-13	8.84	Work Completed	0.00	0.82	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/9346 dated

AD (HQ)

AD (HQ)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S.No	Name of MLA	AC No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
13	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund: Providing CC Pavement on parking lots at 8.60 pocket -B Sector-A Vasant Kunj	8.60	2012-13	7.46	Work Completed	0.00	1.14	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/9346 dated
14	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund: P/L CC Pavement on parking lots at pocket -C Sector-A Vasant Kunj	9.28	2012-13	8.05	Work Completed	0.00	1.23	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/9346 dated
15	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC Pavement of Shani Bazar Road near Ishwar House at village Rajokari.	9.66	2012-13	8.04	Work Completed	0.00	1.62	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/9553-9865 dated
16	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC Pavement of Shani Bazar Road from Adhunik Dhalai Udyog to Luthra factory chowk at village Rajokari.	9.41	2012-13	7.93	Work Completed	0.00	1.48	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/6281 dt. 07.06.2012
17	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC pavement from dairy No 01 to 08 at Masoodpur dairy at Vasant Kunj.	9.95	2012-13	6.93	Work Completed	0.00	3.02	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
18	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC pavement from dairy No 09 to 15 at Masoodpur dairy at Vasant Kunj.	9.60	2012-13	6.78	Work Completed	0.00	2.82	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
19	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC Pavement of Shani Bazar Road from Raj Paints & Hardware to Vishal Yadav building material supplier at village Rajokari	9.66	2012-13	9.64	Work Completed	0.00	0.02	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/6281 dt. 07.06.2012
20	Dr. Yoganand Shastri	45	C-4	MLALAD Fund:P/L CC Pavement of Shani Bazar Road to T point to farm house Rajokari.	9.47	2012-13	7.41	Work Completed	0.00	2.06	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/8106-8116 dated 03.07.2012
21	Dr. Yoganand Shastri	45	C-4	MLA LAD FUND: Providing & laying c.c.pavement on approach road of village kishan Garh near pond.	4.96	2012-13	4.57	Work Completed	0.00	0.39	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
22	Dr. Yoganand Shastri	45	C-4	MLA - LAD - FUND. : Providing and laying cement concrete pavement on parking lots near exit gate at pockets 6 Sector-D Vasant Kunj	9.44	2012-13	8.66	Work Completed	0.00	0.78	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/8106-8116 dated 03.07.2012
23	Dr. Yoganand Shastri	45	C-4	MLA LAD FUND:Providing and laying Cement Concrete pavement on road near market gate D-1 Vasant Kunj.	9.90	2012-13	7.42	Work Completed	0.00	2.48	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/906-921 dated 07.09.2012
24	Dr. Yoganand Shastri	45	C-4	MLA-LAD-FUND: Providing and laying cement concrete pavement on parking lots near entry gate at pocket 6 Sector-D, Vasant Kunj.	9.83	2012-13	7.28	Work Completed	0.00	2.55	F.18B(45)/UD/P/g./MLA/2008-09/Vol-Part-II/8106-8116 dated 03.07.2012

Handwritten signature and initials
 15/11/16
 AO (H/O)

Handwritten signature and initials
 17/11/16
 AO (H/O)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S.No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expr.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
25	Dr. Yoganand Shastri	45	C-4	MLA-LAD-FUND: Providing and laying cement concrete pavement and drains in Harijan Basti in Rajokari..	9.90	2012-13	7.12	Work Completed	0.00	2.78	F.18B(45)/UD/Pig./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
26	Dr. Yoganand Shastri	45	C-4	MLA-LAD-FUND: Providing and laying cement concrete pavement on deteriorated roan near gate. D-2 block Vasant Kuni..	9.93	2012-13	7.39	Work Completed	0.00	2.54	F.18B(45)/UD/Pig./MLA/2008-09/Vol-Part-II/906-921 dated 07.09.2012
27	Dr. Yoganand Shastri	45	C-4	MLA-LAD Fund:- P/L CC pavement of deteriorated near Mandir at Holi chock and lanes near Lohmor house Village Rajokari.	5.92	2012-13	5.35	Work Completed	0.00	0.57	F.18B(45)/UD/Pig./AVS/Vol-Part-II/2779-2791 dt. 05.11.2012
28	Dr. Yoganand Shastri	45	C-4	MLA-LAD Fund:- P/L CC pavement on deteriorated near Sai Appartments Village Kishan Garh.	9.90	2012-13	6.97	Work Completed	0.00	2.93	F.18B(45)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2231-22244 dt. 10.10.2012
29	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund: P/L CC pavement on approach road tp shamsan Ghat at Masood pur Vasant Kuni (AL-77 12-13)	9.78	2012-13	2.41	Work stopped due to court stay hence foreclosed on 3.6.13.(Bill finalised)	0.00	7.37	F.18B(45)/UD/Pig./MLA/2008-09/Vol-Part-II/906-921 dated 07.09.2012
30	Dr. Yoganand Shastri	45	C-4	MLA LAD fund:P/L CC pavement & drain in lanes of JJC in front of B-4,-B-5 Vasant Kuni.	8.95	2013-14	8.37	Work Completed	0.00	0.58	F.18B(45)/Pig./MLA/AVS/2008-09/Vol-Part-II/56-68 dtd. 22.04.2013 (8.95)
31	Dr. Yoganand Shastri	45	C-4	MLA LAD FUND:P/L CC pavement on approach road in Block-B along park pocket B-5 & B-6 Vasant Kuni.	8.81	2013-14	7.78	Work Completed	0.00	1.03	F.18B(45)/Pig./MLA/AVS/2008-09/Vol-Part-II/524-1536 dtd. 30.5.13
32	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund:Providing & Laying Cement Concrete Pavement from dairy No 79 to 82 in Masood Pur Dairy.	8.94	2013-14	8.61	Work Completed	0.00	0.33	F.18B(45)/Pig./MLA/AVS/2008-09/Vol-Part-II/56-68 dtd. 22.04.2013 (8.95)
33	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund:P/L CC pavement on back lane of G.D Goenka School in Masood pur Village	8.85	2013-14	7.87	Work Completed	0.00	0.98	F.18B(45)/Pig./MLA/AVS/2008-09/Vol-Part-II/56-68 dtd. 22.04.2013 (8.95)
34	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund:P/L CC pavement in front of H. No 28 at Katwaria Sarai.	8.85	2013-14	8.33	Work Completed	0.00	0.52	F.18B(45)/Pig./MLA/AVS/2008-09/Vol-Part-II/56-68 dtd. 22.04.2013 (8.95)
35	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund:P/L CC pavement on approach lane of Kaveri apartment to D-6 apartment at Vasant Kuni.	8.91	2013-14	7.43	Work Completed	0.00	1.48	F.18B(45)/Pig./MLA/AVS/2008-09/Vol-Part-II/1524-1536 dtd. 30.05.2013

(Signature)
AOLHQ

(Signature)
A40 (170) 3/1/16

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A/C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
36	Dr. Yoganand Shastri	45	C-4	MLA LAD fund: Providing & Laying Cement Concrete Pavements in parking area in sector A pocket-C apartments at Vasant kuni (adjoining flat no 497 & 505)	8.73	2013-14	7.25	Work Completed	0.00	1.48	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/1524-1536 dtd. 30.05.2013
37	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund: P/L CC pavement from dairy No 71 to 74 Masoodpur dairy.	8.96	2013-14	8.28	Work Completed	0.00	0.68	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/1524-1536 dtd. 30.05.2013
38	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund: P/L C.C Pavement from dairy No 97 to 99 in Masoodpur Dairy.	8.95	2013-14	8.67	Work Completed	0.00	0.28	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/56-68 dtd. 22.04.2013 (8.95)
39	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund: P/L CC pavement on approach road in block-A Pocket B-5 & B-6 at Vasant Kuni	8.70	2013-14	7.66	Work Completed	0.00	1.04	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/1524-1536 dtd. 30.05.2013
40	Dr. Yoganand Shastri	45	C-4	MLA LAD FUND: P/L CC pavement from dairy no 89 to 92 in Masoodpur dairy.	8.97	2013-14	8.32	Work Completed	0.00	0.65	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/1524-1536 dtd. 30.05.2013
41	Dr. Yoganand Shastri	45	C-4	MLA LAD Fund: P/L CC Pavement on lane along boundary wall of D-6 apartments at Vasant Kuni	8.19	2013-14	6.83	Work Completed	0.00	1.36	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/2405-2418 dtd. 17.06.2013
42	Dr. Yoganand Shastri	45	C-4	MLA LAD fund: P/L cement concrete pavement in remaining parking areas and strips along parking in sector-A pocket-C apartments at Vasant Kuni.	7.26	2013-14	6.31	Work Completed	0.00	0.95	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/2405-2418 dtd. 17.06.2013
43	Dr. Yoganand Shastri	45	C-4	MLA-LAD-FUND Sub-Head : Raising masonry wall in areas in pocket B-9 Apts. at Vasant Kuni.	0.00	2013-14	0.00	Funds not received	0.00	0.00	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/5172-5184 dtd. 3.9.13
44	Dr. Yoganand Shastri	45	C-4	MLA-LAD-FUND Sub-Head : Raising masonry wall in areas in pocket B-8 Apts. at Vasant Kuni.	9.98	2013-14	9.36	Work Completed	0.00	0.62	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/5172-5184 dtd. 3.9.13
45	Dr. Yoganand Shastri	45	C-4	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement on road berms and kota stone flooring in Block-D Pocket -8 Apts. at Vasant Kuni.	9.91	2013-14	8.97	Work Completed	0.00	0.94	F.18B(45)/Pg./MLA/VS/2008-09/Vol-P-II/5172-5184 dtd. 3.9.13
1	Dr. Yoganand Shastri	45	C-5	C/o SW drain for disposal of work water of JJC Swami Nagar near Water Tank Outer Ring Road	8.00	2005-06	3.67	Work Completed	0.00	4.33	
					388.80		333.26		0.00	55.54	
							3.67		0.00	4.33	

(Signature)
40 (116)

(Signature)
17/5/16
MAO (TQ)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	AC No.	Name of Div	Name of work	Fund received	Year and Date	Total Expd.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Girish Soni	26	C-4	MLALAD Fund:Improvement of lanes by providing & laying RMC & RG stone hospital to park(AL-29 14-15)	9.98	2014-15	8.04	Work Completed	0.00	0.00	Funds received Rs. 117.55 vide Sanction Order F.18B/26/UD/Pig/MLA/5VS/2014-2015/189-199 dated 20.06.14 and Saving out of 1 to 12 Rs. 42.83. Further, out of Rs. 42.83, Rs. 42.51 sanctioned vide Revised Sanction Order No. F.18B/26/UD/Pig/MLA/6VS/2015-2016/36-46 dated 08.05.2015 for work at S No. 13 to 15 of Mr. Girish Soni, MLA.
2	Girish Soni	26	C-4	MLALAD Fund:Improvement of lanes by providing & laying RMC & 327 and H. No 368 to 355(AL-31 14-15)	9.97	2014-15	7.24	Work Completed	0.00	0.00	
3	Girish Soni	26	C-4	MLALAD Fund:Improvement of lanes by providing & laying RMC & Improvement of drainage system in pocket-III Paschim Puri H. No 69-53 (AL-32 14-15)	9.97	2014-15	7.89	Work Completed	0.00	0.00	
4	Girish Soni	26	C-4	MLALAD Fund:Improvement of lanes by P/L RMC and improvement of drainage system in R-Block Raghudhir Nagar JJ colony H. No R-1 to R-753 (AL-33 14-15)	9.97	2014-15	7.89	Work Completed	0.00	0.00	
5	Girish Soni	26	C-4	MLALAD Fund:Improvement of lanes by providing & laying RMC & Improvement of drainage system at sweeper tenements at Vishal Enclave from Gundwara to park(AL-34 14-15)	9.98	2014-15	7.21	Work Completed	0.00	0.00	
6	Girish Soni	26	C-4	MLALAD Fund:Improvement of lanes by providing & laying RMC & Improvement of drainage system at E-block Madl pur JJ colony H. No 527-571(AL-35 14-15)	9.96	2014-15	7.84	Work Completed	0.00	0.00	
7	Girish Soni	26	C-4	MLA LAD Fund:Construction 'raising/ face lifting of boundary wall at Pragati appartments Paschim Vihar.(AL-36 14-15)	9.95	2014-15	8.87	Work Completed	0.00	0.00	
8	Girish Soni	26	C-4	MLA LAD Fund Sub Head:Improvement of lanes by Providing and laying RMC and improvement of drainage system in R-Block, Raghudhir Nagar, JJ Colony (From house no.215 to 237).(AL-74 14-15)	9.97	2014-15	7.16	Work Completed	0.00	0.00	
9	Girish Soni	26	C-4	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket -III, Paschim Puri From H.No. 229 to 249 (AL-75 14-15)	9.94	2014-15	7.14	Work Completed	0.00	0.00	
10	Girish Soni	26	C-4	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket -III, Paschim Puri From H.No. 159 to 173 (AL-78 14-15)	7.93	2014-15	5.44	Work Completed	0.00	0.00	
11	Girish Soni	26	C-4	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket -III, Paschim Puri From H.No. 313 to 458	9.96	2014-15	0	NOC not granted by MCD	0.00	0.00	
12	Girish Soni	26	C-4	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in R-BI Raghudhir Ngr (HN,581 to 599,619 to640,663 to 685,705 to 731)	9.97	2014-15	0	NOC not granted by MCD	0.00	0.00	
					117.55		74.72		0.00	0.32	

P. S. K. 116
AD (HQ)

P. S. K. 116
A-40 (70) / 1-116

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	AC No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
13	Grish Sorni	26	C-4	MLA-LAD-FUND Sub-Head : Providing MS Gate and raising / construction of BMW and jogging lane, shelter place from dev Park, nera Pkt-2, Paschim Puri, Madipur	28.03	2015-16	19.14	Work completed and bill yet to be finalized	8.89	0.00	F:18B/26/UD/Pig/MLA/6VS/2015-2016/36-46 dated 08.05.2015 (works to be executed from the saving of funds of Sr. 1 to 12 above (Rs. 42.51))
14	Grish Sorni	26	C-4	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket-II from H.No. 560 to Park at Madipur.	9.98		5.96	Work Completed	0.00	4.02	
15	Grish Sorni	26	C-4	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Block-A, Madipur JJ Colony From No. 424 to 452.	4.5		2.93	Work Completed	0.00	1.57	
1	Hari Shankar Gupta	17	C-4	Development of works under MLA-LAD-FUND Sub-Head : Providing and laying RMC in lanes construction of drains and providing and laying precast R.C.C. drains and slabs in JJC Jailor wala Bagh, Ashok Vihar.(AL-79 13-14)	42.51	2013-14	23.08	Work Completed	0.00	8.28	
2	Hari Shankar Gupta	17	C-11	Imp. of CC pavement in deteriorated condition and imp. of drainage system in JJC at DDA Park Chander Shekhar Azad Colony Wazirpur Indl. Area	4.97	2010-11	3.61	Work Completed	0.00	1.36	F:18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/1264 dated 19.11.2009 (Unspent balance of Rs.135780/- refunded on dt.22.06.11 to PAO-VIvide Ch. No.075746 dt.12.05.11)
3	Hari Shankar Gupta	17	C-11	Imp. of CC pavement in deteriorated condition and imp. of drainage system in JJC at C-35 Wazirpur Indl. Area	4.93	2010-11	3.52	Work Completed	0.00	1.41	F:18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/1264 dated 19.11.2009 (Unspent balance of Rs.140838/- refunded on dt.22.06.11 to PAO-VI vide Ch. No.075746 dt.12.05.11)
4	Hari Shankar Gupta	17	C-11	Construction of Brick masonry drain in JJC at Jailor wala Bagh Ashok Vihar	0.60	2010-11	0.60	Work Completed	0.00	0.00	
1	Haroon Yusuf		C-10	Upgradation of CPC at Property No. 1105-09, Gali Samoshan	41.86	2007-08	30.81	Work Completed	0.00	11.05	
2	Haroon Yusuf		C-10	Upgradation of C/Hall at Property No. 6562X, Chamellian Road, Ward XIV	47.14		13.11	Work Completed	0.00	0.00	
					47.14		38.71		0.00	8.43	

22/12/16
AOD (P)

22/12/16
AOD (H)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A/C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Jai Kishan	10	C-3	MLA LAD Fund GNCTD. SH:- Construction of community hall at Block F-2 Sultanpuri.	59.21	2011-12	51.84	Work completed. Final bill yet to be paid.	7.37	0.00	F.18B(10)/UD/Pig./MLA/4VS/2011-12/Vol-Part-II/1695-1708 dated 22.12.2011
2	Jai Kishan	10	C-3	MLA LAD Fund GNCTD. SH:- Construction of community hall at J-Block Mangolpuri.	114.80	2013-14	107.81	Work completed. Final bill yet to be paid.	6.99	0.00	F.18B(10)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/2473-2486 dated 23.10.2012 and F.18B(10)/UD/Pig./5VS/2015-16/939-950 dtd.
3	Jai Kishan	10	C-3	MLA LAD Fund GNCTD. SH:- Construction of community hall at Block D-2 Sultanpuri.	61.06	2013-14	46.30	Work completed. Final bill yet to be paid.	14.76	0.00	F.18B(10)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/2365-2379 dated 03.07.2013
4	Jai Kishan	10	C-3	MLA LAD Fund GNCTD. SH:- Construction of Gym Opposite Block F-3, Sultan Puri and Construction of Boundary Wall	98.24	2014-2015	45.30	Work completed. Final bill yet to be paid.	52.94	0.00	F.18B(10)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/4862-4874 dated 12.11.2014
					333.31		251.25		82.06	0.00	
4	Jarnail Singh	29	C-1	Development of Public Park at DUSIB land near CRPF Camp. Tilak Nagar (ID No. 5908)	61.00	2015-16	13.20	Work in progress	47.80	0.00	F.18B(10)/UD/Pig./MLA/6VS/2015-16/731-743 dated 12.11.2014
1	Krishan Singh Tyagi	2	C-12	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- EE Adjacent to house no. EE 2300 (After demolishing of existing JSC).	10.57	2013-14	0.00	Closed	0.00	10.57	F.18B(02)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II 3564-3578 dated: 25/07/2013
2	Krishan Singh Tyagi	2	C-12	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- E Adjacent to house no. E-1681 to 1686 (After demolishing of existing JSC).	10.13	2013-14	0.00	Closed	0.00	10.13	F.18B(02)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II 3564-3578 dated: 25/07/2013
3	Krishan Singh Tyagi	2	C-12	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- E Adjacent to house no. E-600 (After demolishing of existing JSC).	10.47	2013-14	0.00	Closed	0.00	10.47	F.18B(02)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II 3564-3578 dated: 25/07/2013
4	Krishan Singh Tyagi	2	C-12	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- D Adjacent to house no. D-950 (After demolishing of existing JSC).	10.49	2013-14	0.00	Closed	0.00	10.49	F.18B(02)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II 3564-3578 dated: 25/07/2013
					41.66		0.00		0.00	41.66	

[Signature]
A0 (12/16/16)

[Signature]
A0 (12/16/16)


AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Kulwant Rana	3	C-12	Deficiency charges at Amar Jyoti Colony	1.39	2011-12	1.39	Work Completed	0.00	0.00	Paid to Delhi Jal Board
1	Kunwar Karan Singh/Akhlesh Patil Tripathi	18	C-11	C/o CFC near Mahavir School and approach road to Sangam Park	47.28	2011-12 (Rs. 39.77) 2014-15 (Rs. 7.52)	45.57	Work in progress	1.71	0.00	F.18B(62)/UD/Pig./MLA/AVS/2011-12/14939 dated 31.10.2011 and F.18B(18)/UD/Pig./MLA/AVS/2014-15/1204-1215 dated 11.08.2014
2	Kunwar Karan Singh 2012.13	18	C-7	Imp. of drains and drainage system by providing RMC in lanes, raising and c/o drains, covering of drains by providing precast RCC slabs over drains, repair of boundary walls and development of parks etc. within the b/walls of existing tenements named as Prem Kuni Sangam Park. (Area transferred from C-11).	16.36	12.10.2012	12.76	Work Completed	0.00	3.60	F.18B(18)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2288-2302 dt. 12.10.2012
3	Kunwar Karan Singh	18	C-11	Providing CC paving MS gate grit wash plaster to the Boundary wall of the open air theater complex Gur ki Mandi Rajpura Chawani.	15.00	2008-09	13.72	Work Completed	0.00	1.28	
1	Mangat Ram Singh	4	C-11	C/o Community Room at G Block Jahangirpuri Site No.1 (Between H. NO. 600-681)	23.83	2010-11	16.75	Work completed	1.71	4.88	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/520 dated 03.08.2009
2	Mangat Ram Singh	4	C-11	C/o community room in G Block Jhangirpuri site No.11 (Between H. NO. 522 & 715 including cleaning of existing duUnillised funded septic tank	26.23	2011-12	0.00	The work could not be executed at site and forclosed on date 21.03.2012	0.00	26.23	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/520 dated 03.08.2009
3	Mangat Ram Singh	4	E-4	SH: Installation of high mast light at AI-S, DDA Market, Opp. Ajay Medicos, JAHANGIR PURI, DELHI-33	3.05	2012-13	2.53	Work completed.	0.00	0.52	F.18B(04)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/1436-1448 dt. 25.03.2013
1	Maninder Singh Dhir	41	C-5	MLA LAD Fund SH: Up gradation/renovation of Chaupal at Sarai Kale Khan Village	8.65	2014-15	7.63	Work Completed	0.00	1.02	F.18B(41)/UD/Pig./MLA/AVS/2014-15/2544-2557 Dt. 16.09.2014
2	Maninder Singh Dhir	41	C-5	MLA LAD Fund SH: Up gradation of existing common spaces, stair case, shaft etc. of slum tenements at Nehru Nagar (144 flats) sold out to HPL.	25.33	2014-15	25.04	Work Completed	0.29	0.00	Rs. 25.33 received through RTGS on 12.09.2014.
					33.98		32.67		0.29	1.02	

AD (70) 11/16
AD (70) 11/16

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S.No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Manoj Kumar	56	C-9	C/o Mini sport complex/centre at Block-14, kalyanpuri	22.26	2014-15	17.43	work in progress	4.83	0.00	F.188(56)/UD/Pig./MLA/SV/2-14-15/1254-1265 dated 11.08.2014
	Nand Garg	16	C-4	MLA LAD Fund: Construction of senior citizen recreation centre after dismantling the existing deteriorated and abandoned toilet block at E-Block Shakurpur JJ Colony.	22.26	2014-15	17.43	Work Completed	4.83	0.00	F.188(16)/UD/Pig./MLA/SV/2014-15/4784-4798 dt. 12.11.2014 (Entered at P-46/13-14/SBI)
	O P Babbar	14	C-2	Const of Ornamental Gate at entrance of SV at Block 12 Harijan Basti Tilak Nagar (Civil Work: executed by DD-1)	25.28	2008-09	2.14	Work Completed	0.00	1.49	F.188(71)/UD/MLA/08-09/Vol-Part-1/345 dtd. 03.06.2008
2	O P Babbar	14	Hort.	Boring of tubewell and Providing & Laying GI Line for Park SV at Harijan Basti Tilak nagar	4.42	2008-09	1.62	Work Completed	0.00	2.80	F.188(71)/UD/MLA/08-09/Vol-Part-1/345 dtd. 03.06.2008
	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of Boundary wall in Sector A, Pocket-C, at Vasant Kunj (from flat no. 56 to 384), (AL-23 14-15)	8.05	2014-15	3.76	Work Completed	0.00	4.29	F.188(45)/UD/Pig/MLA/SV/2014-15/113-127.dtd 13.06.2014
2	Parvesh Singh	45	C-4	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area at B-5 & B-6 Block 'D' Vasant Kunj,(AL-25 14-15)	9.97	2014-15	9.03	Work Completed & Bill yet to be finalised.	0.94	0.00	F.188(45)/UD/Pig/MLA/SV/2014-15/113-127.dtd 13.06.2014
3	Parvesh Singh	45	C-4	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area Adjoining Harijan Basti near B-7 gate no. 03 at Vasant Kunj,(AL-26 14-15)	9.97	2014-15	9.03	Work Completed	0.00	0.94	F.188(45)/UD/Pig/MLA/SV/2014-15/113-127.dtd 13.06.2014
4	Parvesh Singh	45	C-4	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area in sector - C, pocket-2, at Vasant Kunj, (AL-27 14-15)	9.99	2014-15	9.12	Work Completed	0.00	0.87	F.188(45)/UD/Pig/MLA/SV/2014-15/113-127.dtd 13.06.2014
5	Parvesh Singh	45	C-4	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking areas in C-2 at Vasant Kunj, (AL-28 14-15)	9.98	2014-15	9.12	Work Completed	0.00	0.86	F.188(45)/UD/Pig/MLA/SV/2014-15/113-127.dtd 13.06.2014
6	Parvesh Singh	45	C-4	MLA-LAD-FUND: Providing and laying cement concrete pavement in parking areas at B-5 & B-6 block C at Vasant Kunj,(AL-30 14-15)	9.98	2014-15	8.5	Work Completed	0.00	1.48	F.188(45)/UD/Pig/MLA/SV/2014-15/113-127.dtd 13.06.2014
7	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-2, Vasant Kunj,(AL-49 14-15)	9.98	2014-15	9.95	Work Completed	0.00	0.03	F.188(45)/UD/Pig/MLA/SV/2014-15/113-127.dtd 13.06.2014


 Addl. Secy
 Pw
 1440 CHQ/5/16

AC wise review of expenditure, saving for projects under MLA LAD scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	AC No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
8	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-10, Vasant Kunj (AL-50 14-15)	9.98	2014-15	9.95	Work Completed	0.00	0.03	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
9	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIG flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3241 to 3343).(AL-51 14-15)	9.97	2014-15	9.97	Work Completed	0.00	0	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
10	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIG flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3388 to 3353)(AL-52 14-15)	9.98	2014-15	9.84	Work Completed	0.00	0.14	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
11	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C-4, at Vasant Kunj(AL-53 14-15)	9.96	2014-15	9.71	Work Completed	0.00	0.25	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
12	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of Boundary wall near Lawn Tennis Court in Sector æB Pocket 07, at Vasant Kunj.(AL-54 14-15)	9.98	2014-15	9.42	Work Completed	0.00	0.56	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
13	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C, Pocket- 3, at Vasant Kunj.(AL-59 14-15)	9.98	2014-15	9.7	Work Completed	0.00	0.28	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
14	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area in sector C, Pocket- 4, at Vasant Kunj.(AL-60 14-15)	9.96	2014-15	8.2	Work Completed	0.00	1.76	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
15	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area in sector æD, pocket-1, near gate no. 4 opposite flat no 1338 at Vasant Kunj(AL-61 14-15)	9.96	2014-15	7.49	Work Completed	0.00	2.47	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
16	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Construction of stair case in B-5 & B-6 at Vasant Kunj.(AL-64 14-15)	9.97	2014-15	9.91	Work Completed	0.00	0.06	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
17	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Raising of boundary wall in Sector A Pocket C at Vasant Kunj.(From Flat No. 106 to 275)(AL-65 14-15)	9.98	2014-15	9.76	Work Completed	0.00	0.22	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
18	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Construction of Rain Shelter at 9.88 Park in Sector D, Pocket-3 in Vasant Kunj.(AL-66 14-15)	9.88	2014-15	9.81	Work Completed	0.00	0.07	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
19	Parvesh Singh	45	C-4	MLA-LAD-FUND Sub-Head : Construction of roof in Community Hall of Sector A Pocket C at Vasant Kunj. (AL-72 14-15)	9.97	2014-15	9.92	Work Completed	0.00	0.05	F.18B(45)/UD/P/g/MLA/5VS/2014-15/13-127.dtd 13.06.2014
					189.42		178.37		0.94	10.11	

AD (HQ) 116

AD (HQ) 116

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Prahlad Singh Sahni (2009-10)	20	C-7	P/L cc pavement in lanes & C/O 4 Nos. WC in JJ C DRP Lane, Pili Kohi	5.38	2008-09	4.71	Work Completed	0.00	0.67	
2	Prahlad Singh Sahni (2010-11)	20	C-7	Imp. of drainage system in Slum Basti 84 Lanes in C-114/Civil Line Zone	15.80	2008-09	10.17	Work Completed	0.00	5.63	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-II/2091 dated 17.09.2008
1	Rajesh Jain Year 2009-10	64 (Old)	C-7	Grit wash on exterior surface of wall and repair/renovation of munny roof in 72 S/Ts at Goodar Basti	22.58	2004-05	19.85	Work Completed	0.00	2.73	
1	Ram Singh Netaji	53	C-6	P/L GI water supply for hydration Ph-I & II at Gautam Puri Molar bund SRS Colony	22.58	2008-09	19.85	Work Completed	0.00	2.73	F.18B(71)/UD/Pig./MLA/VS/2008-09/1795 dtd 11.08.2008
2	Ram Singh Netaji	53	C-6	Re-boring of tubewell 2 Nos. site Near Arpma BVK-II (Ph & Sete no. 2-B Block JSC No 5 (Ph-II) Gautam Puri.	8.39	2011-12	8.39	Work Completed	0.00	0.00	F.18B(63)/UD/Pig./MLA/VS/2011-12/8654-8666 dtd 09.08.2011
3	Ram Singh Netaji	53	C-6	Re-boring of tubewell 2 Nos. site 1 near Plot no. B-887 Ph-II & Sec No. 2 B Block Near JSC No 3 (Ph-II) Gautam Puri.	8.39	2011-12	8.39	Work Completed	0.00	0.00	F.18B(63)/UD/Pig./MLA/VS/2011-12/8654-8666 dtd 09.08.2011
4	Ram Singh Netaji	53	C-6	P/L GI Pipe water supply line for hydrant in Ph-II Molar bund SRS Colony (Balance Portion) Gautam Puri.	14.97	2011-12	13.11	Work in progress. Final bill yet to be paid	1.86	0.00	F.18B(63)/UD/Pig./MLA/VS/2011-12/8654-8666 dtd 09.08.2011
5	Ram Singh Netaji	53	C-6	Covering of SW drain water precast RCC slab in SRS Colony at Molar bund Ph-I Gautam Puri.	9.05	2011-12	9.05	Work Completed	0.00	0.00	F.18B(63)/UD/Pig./MLA/VS/2011-12/8654-8666 dtd 09.08.2011
6	Ram Singh Netaji	53	C-6	Covering of SW drain water precast RCC slab in SRS Colony at Molar bund Ph-II Gautam Puri.	2.82	2011-12	2.82	Work Completed	0.00	0.00	F.18B(63)/UD/Pig./MLA/VS/2011-12/8654-8666 dtd 09.08.2011
7	Ram Singh Netaji	53	C-6	Re-boring of tubewell(6 Nos). at Various sets at Molar bund Gautam Puri.	31.53	2012-13	27.09	Work Completed	0.00	4.44	F.18B(53)/UD/Pig./MLA/VS/2008-09/3608-3623 dtd 06.12.2012
1	Ramesh Bidhuri	52	C-6	Utilized & Unutilized abandoned toilet in JJ Colony Madan Gir SH:- Construction of 14 Nos. Common Seating Place/ Court yard Open Chaupal at Different place	20.00	2003-08	12.00	Work Completed	0.00	8.00	Consent for MLA dt. 22.12.2005 for 20.00 lacs
2	Ramesh Bidhuri	52	C-6	C/O approach road by P/L brick flooring from JJC Sangam Vihar to main road towards suting range.	10.00	2004-05	8.33	Work completed final bill yet to be paid	1.67	0.00	
					30.00		20.33		1.67	8.00	

(Handwritten signature)
A0 (17/16)

(Handwritten signature)
A00 (17/16)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S.No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Ravinder Nath Bansal	14	C-11	C/O additional Room in BVK No.2 (Extended BVK) in JJC at 2.18 Sanjay Sudhar Samiti Camp GP Block Pitampura	2.18	2009-10	1.76	Work Completed	0.00	0.42	
1	Raghuwinder Shokeen	11	C-3	Development and strengthening of common areas/common facilities/common passages balconies/Courtyards/Common stairs/toilet blocks & various facilities of 78 no.s workcentres being used at relief camp for Punjab Migrants at A Block Jwalapuri.	51.35	2014-15	51.83	Work Completed	0.00	-0.48	F.18B(11)/UD/Pig./MLA/SV/S/2014-15 dated 04.08.2014
1	Sat Prakash Rana	36	C-4	MLA LAD Fund: Construction of resting & meeting place for the senior citizens in the park at sector-8 Vasant Kunj	51.35	2011-12	51.83	work Completed & Bill yet to be finalised.	0.00	-0.48	F.18B(63)/UD/Pig./MLA/SV/S/2011-12 Vol.P4/6873-6892 dt. 06.07.2011
2	Sat Prakash Rana	36	C-4	MLA LAD Fund: Construction of resting & meeting place for the senior citizens in the park at sector-9 Vasant Kunj.	5.27	2011-12	4.79	Work Completed	0.00	0.48	F.18B(63)/UD/Pig./MLA/SV/S/2011-12 Vol.P4/6873-6892 dt. 06.07.2011
3	Sat Prakash Rana	36	C-4	MLA LAD fund:Construction of Phirni road at village Bhanthal.(Site changed to C/O approach road to 20 point colony of village Shahbad Mohamad pur)	9.07	2011-12	0.00	(Site changed to C/O approach road to 20 point colony of village Shahbad Mohamad pur)Work completed & Bill yet to be finalised.	9.07	0.00	F.18B(63)/UD/Pig./MLA/SV/S/2011-12 Vol.P4/5495-5220 dt. 03.09.2011
4	Sat Prakash Rana	36	C-4	MLA LAD Fund:Providing& Laying RMC on main approach road from plot No 197 to 203 of village Barnauli.	10.67	2011-12	10.05	Work Completed	0.00	0.62	F.1836)/UD/Pig./MLA/4VS/2011-12/252-264 dt. 8.11.2011
5	Sat Prakash Rana	36	C-4	MLALAD FUND:Providing & laying CC paving in the approach path & construction of culvert at Ajiun camp Mahipalpur	4.90	2011-12	4.37	Work Completed	0.00	0.53	
6	Sat Prakash Rana	36	C-4	MLALAD FUND:Construction of Boundary wall &cremation platform in the shamshan Ghat at village Nangal Deval.	13.08	2012-13	11.39	Work Completed	0.00	1.69	F.1836)/UD/Pig./MLA/4VS/2011-12/252-264 dt. 8.11.2011

Handwritten signatures and dates:
 10/12/16
 11/12/16
 11/12/16

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	AC No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
7	Sat Prakash Rana	36	C-4	MLALAD FUND:P/L RMC on Main approach road from plot No 93 to 115 of village Barnauli	24.40	2012-13	24.39	Work Completed	0.00	0.01	F.18B(36)/UD/Pig./MLA/VS/2008-09/Vol-Part-II/2091-2105 dated 08.10.2012 (for Rs. 7.91) & F.1836/UD/Pig./MLA/VS/2011-12/252-264 dt. 8.11.2011 (16.49)
8	Sat Prakash Rana	36	C-4	MLA LAD Fund: Construction of meeting & resting place for the senior citizens in the park at C-6 Vasant Kuni	5.31	2012-13	2.90	Work completed & bill yet to be finalised	2.41	0.00	F.1836/UD/Pig./MLA/VS/2011-12/252-264 dt. 8.11.2011
9	Sat Prakash Rana	36	C-4	MLA LAD Fund: Construction of meeting & resting place for the senior citizens in the park village Nangal Devat.	5.27	2012-13	4.21	Work Completed	0.00	1.06	F.18B(63)/UD/Pig./MLA/VS/2011-12/Vol-Pt-II/6873-6892 06.07.2011
10	Sat Prakash Rana	36	C-4	MLA LAD FUND: Construction meeting and resting place for senior citizen in the park at sector-9, pocket-I, Dwarika	5.31	2013-14	4.82	Work completed & bill yet to be finalised	0.49	0.00	F.1836/UD/Pig./MLA/VS/2011-12/252-264 dt. 8.11.2011
11	Sat Prakash Rana	36	C-4	MLA LAD FUND:Construction meeting and resting place for senior citizen in the park at sector-9, pocket-II, Dwarika	5.31	2013-14	0.00	Site Hindrance (since the work has to be executed under MLA head hence efforts are being made to solve the problem with the intervention of honorable MLA. Hindrance has been recorded in the register. Tenders recalled & Work awarded in 2013-14 vide AL-73	5.31	0.00	F.1836/UD/Pig./MLA/VS/2011-12/252-264 dt. 8.11.2011
12	Sat Prakash Rana	36	C-4	Improvement of lane at T- point of Gali No 3 of village Selapur Khera by providing RMC & drains from the house of Sh. Bhajan Lal to house of Sh. Sanjay.	9.97	2013-14	9.60	Work Completed	0.00	0.37	F.18B(36)/UD/Pig./MLA/VS/2008-09/Vol-Part-II/949-962 dated 11.03.2013
13	Sat Prakash Rana	36	C-4	Improvement of lane at T-point of Gali No 3 of village Selapur Khera by providing RMC & drains from the house of Sh. Sanjay to house of Sh Girish.	9.97	2013-14	9.84	Work Completed	0.00	0.13	F.18B(36)/UD/Pig./MLA/VS/2008-09/Vol-Part-II/949-962 dated 11.03.2013

AD (H&D)

17/12/16

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
14	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Development of Right Portion of pond for chahh park near by National Malaria Research Institute, Sector-8, Dwarika,	7.82	2013-14	7.34	Work Completed	0.00	0.48	F.18B(36)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/3177-3193 dated 18.07.2013
15	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Development of LEFT PORTION of pond for chahh park near by National Malaria Research Institute, Sector-8, Dwarika,	7.82	2013-14	7.36	Work Completed	0.00	0.46	F.18B(36)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/3177-3193 dated 18.07.2013
16	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Providing & Laying Cement Concrete pavement in the remaining deteriorated lanes and new lanes of extended portion of JJC at Sonia Gandhi Camp Samalkha.	14.53	2013-14	9.04	Work Completed	0.00	5.49	F.18B(63)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/785-799 dated 04.09.2012
17	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Improvement of lanes of village Salepur Khera by providing RMC & drains from house of Sh. Vinod to Sh. Ajay Sharma and Ashok Gupta to Sh. Sanjeev.	9.84	2013-14	9.84	Work Completed	0.00	0.00	F.18B(36)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/4366-79 dated 14.08.2013
18	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Improvement of lanes of village Salepur Khera by providing RMC & drains from house of Sh. Gurdeep Singh to Sh. Ishwar.	8.69	2013-14	8.68	Work Completed	0.00	0.01	F.18B(36)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/4366-79 dated 14.08.2013
19	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Providing RMC and Construction of drains in lanes of village Salepur Khera from house of Sh. Vijay Rai to Sh. Avdesh.	9.94	2013-14	9.94	Work Completed	0.00	0.00	F.18B(36)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/4366-79 dated 14.08.2013
20	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Improvement of lanes of village Salepur Khera by providing RMC and drains from house of Sh. Ashok and Sh. Murari.	8.10	2013-14	8.06	Work Completed	0.00	0.04	F.18B(36)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/4366-79 dated 14.08.2013
21	Sat Rana	Prakash 36	C-4	MLA LAD Fund: Construction of resting & meeting place for the senior citizens in the park at sector-9 Vasant Kunj.	5.27	2013-14	2.74	Work Completed & Bill yet to be finalised.	2.53	0.00	F.18B(63)/UD/Pig./MLA/4VS/2011-06.07.2011 12/Vol-Part-II/6873-6892 dated 06.07.2011
22	Sat Rana	Prakash 36	C-4	Construction of Meeting & resting place for senior citizens in the park at C-5 Vasant Kunj.	5.31	2013-14	4.94	Work Completed	0.00	0.37	F.1836)/UD/Pig./MLA/4VS/2011-12/252-264 dt. 8.11.2011
23	Sat Rana	Prakash 36	C-4	Construction of RMC road instead of premix road from Mehrauli Mahipal Pur Road to JJC at Milk Pur Kohi (Ph-III) Rang Puri Pahari.	21.34	2013-14	20.71	Work Completed	0.00	0.63	F.18B(63)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/785-799 dated 04.09.2012
					212.46		177.58		22.51	12.37	

Prakash
AOC (Hd)

Prakash
AOC (Hd)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)


S. No	Name of MLA	A.C. No.	Name of Div	Name of work	Fund received	Year and Date	Total Expr.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Sheesh Pal	55	C-6	C/o approach road damaged brick flooring northern Camp S.P. Crasher M B Road.	30.00	2004-2005	5.72	Work Completed	0.00	0.07	Rs. 0.07 has already been refunded to PAO-VI. Vide Chq. No. 836263 dated 27.02.2006
1	Sheesh Pal	55	C-6	P/L CC at Sonia Gandhi Camp Pul Pralhad Pur Tuglakbad.			4.72	Work Completed	0.00	0.00	
1	Sheesh Pal	55	C-6	P/L CC at Bhoomihreen Camp Kalka Ji Block A & B			7.08	Work Completed	0.00	0.00	
1	Sheesh Pal	55	C-6	Raising repairing of existing approach road of JJC Khatta Camp (Surey Camp) Goasien Pur M B Road Lal Kaun.			5.24	Work Completed	0.00	0.00	
1	Sheesh Pal	55	C-6	P/L CC & SW drain Block A Navjeevan Camp Kalka Ji.			7.17	Work Completed	0.00	0.00	
					30.00		29.93		0.00	0.07	Paid to PAO (VI) vide Chq. No. 836268 dt.27.02.2006
1	Sohib Iqbal Year 2010-11	21	C-7	(i) Face lifting of outer surface of 480 flats at Turkman Gate/ Pdg grit plaster on interior walls block (A to Y)	131.97	2010-11	72.96	Work in progress	59.01	0.00	F.18A(71)UD/Pig/MLA/AVS/2010-11/Vol-P/11/532 dtd 21.03.2011
					131.97		72.96		59.01	0.00	
11	Somnath Bharti	43	C-5	Providing and laying Sewer line at JJC Balmiki Camp, Cremation Ground, Begum Pur.	38.55	2014-15	37.24	Work completed	0.00	1.31	F.18B(43)UD/Pig/MLA/AVS/2014-15 Dt. 09.10.2014
					38.55		37.24		0.00	1.31	
1	Subhash Chopra	51	C-5	C/o Community Hall/ BVK at Kalkaji	24.42	2009-10	23.58	Work Completed	0.00	0.84	F.18B(51)UD/Pig/MLA/2008-09/Vol-III/1200 dt. 14.05.2008
2	Subhash Chopra	51	C-5	C/o hall at JJC Ambedkar Basti, West Block - II, R K Puram	6.50	2012-13	3.03	Work in progress	3.47	0.00	
					24.42		23.58		0.00	0.84	
1	Sunil Kr. Vaidya	55	C-9	Construction of b/w of the Indira mkt. at Block-36, Trilokpur	18.72	2009-10	8.21	Work Completed	0.00	10.51	F.18A(71)UD/Pig/MLA/AVS/2008-09/Vol-Par-I/1264 dtd 19.11.09
2	Sunil Kr. Vaidya	55	C-9	Construction of B/w Block, 6, 7 & 8, Trilokpur	5.49	2010-11	4.54	Work Completed	0.00	0.95	F.18A(71)UD/Pig/MLA/AVS/2008-09/Vol-Par-I/1740 dtd 26.02.10
3	Sunil Kr. Vaidya	55	C-9	Construction of Community Room at open land, opp. House no.35/174, Trilokpur	9.95	2011-12	7.78	Work Completed	0.00	2.17	F.18B(55)UD/Pig/MLA/AVS/2011-12/631-645 dtd 18.11.11
4	Sunil Kr. Vaidya	55	C-9	Construction of Community Room at Block, 6, 7 & 8, Trilokpur	9.82	2011-12	8.89	Work Completed	0.00	0.93	F.18B(55)UD/Pig/MLA/AVS/2011-12/631-645 dtd 18.11.11

(Signature)
A D (18/11/16)


(Signature)
A D (18/11/16)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S.No	Name of MLA	A/C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
5	Sunil Kr. Vaidya	55	C-9	Renovation of existing BVK in JJ Cluster at Block 28-29, Trilokpuri	6.68	2011-12	6.04	Work Completed	0.00	0.64	F.18B(55)/UD/Pig/MLA/4VS/2011-12/631-645 dtd 18.11.11
6	Sunil Kr. Vaidya	55	C-9	D/o park by construction wack way at Block 17-18, Trilokpuri	18.93	2011-12	17.78	Work Completed	0.00	1.15	F.18B(55)/UD/Pig/MLA/4VS/2011-12/631-645 dtd 18.11.11
7	Sunil Kr. Vaidya	55	C-9	C/O BMW around open land Block 26, Trilokpuri	8.86	2011-12	7.64	Work Completed	0.00	1.22	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 09.12.12
8	Sunil Kr. Vaidya	55	C-9	C/O BMW around open land Block 33-34, Trilokpuri	5.60	2011-12	4.87	Work Completed	0.00	0.73	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 09.12.12
9	Sunil Kr. Vaidya	55	C-9	C/O BMW around vacant land filling portion at open space land Block 31, Trilokpuri	15.70	2012-13	11.37	Work Completed	0.00	4.33	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12
10	Sunil Kr. Vaidya	55	C-9	Raising BMW for protection of vacant land opp. Bl.24-25, Trilokpuri	1.99	2012-13	1.77	Work Completed	0.00	0.22	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12
11	Sunil Kr. Vaidya	55	C-9	C/O BMW for protection of vacant land opp Bl-10 Trilokpuri	8.51	2012-13	6.55	Work Completed	0.00	1.96	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12
12	Sunil Kr. Vaidya	55	C-9	C/O BMW for protection of vacant land opp Bl-9, Trilokpuri	9.93	2012-13	6.65	Work Completed	0.00	3.28	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12
13	Sunil Kr. Vaidya (Present MLA)/Brahm Pal	55	C-9	C/o double storey community hall, Opp. Block 24-25, Trilokpuri.	177.00	2008-09 & 2012-13	177.00	Work Completed	0.00	0.00	F.18A(71)/UD/Pig/MLA/2008-09/Vol-Part-II/2091 dtd 17.09.08 and F.18B(55)/UD/Pig/MLA/4VS/2008-09/Vol.-Part-II/843-858 dt. 06.09.2012
					297.18		269.09		0.00	28.09	



 AAO (17/10)



 AAO (17/10)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A/C No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Surender Pal Singh Bittoo Year 2011-12	3	C-7	Local area MLA Dev.Fund SH: Imp.of sewerage/drainage system & common lavatory block of Pvt:Katra No.142/XII, 476/XII, 282/XII, 1270-96/XII, 1502/XII & 366/XII	19.88	15.09.2011	18.33	Work Completed	0.00	1.55	F.18B(03)/UD/Pig./MLA/AVS/2011-12/420-433 dt. 15.09.2011
1	S C L Gupta	49	C-6	P/L CC pavement in the lanes of Block-J, Sangam Vihar.	19.88		18.33	Work not executed	0.00	1.55	F.18B(49)/UD/Pig./MLA/AVS/2011-12/33678-33680 dt. 28.02.2012. Tender not called due to unauthorized colony.
1	Tajdar Babbar	03 (old)	C-7	P/L interlocking of cc paver blocks in JJC at DPS Mathura Road	61.14	2007-08	4.69	Work Completed	61.14	0.00	
2	Tajdar Babbar	03 (old)	C-7	P/L cc paving, repair & replacement of sewer line in JJC at East of 64 Khamba	0.00	0	4.83	Work Completed	0.00	0.00	Expend. out of Savings
3	Tajdar Babbar	03 (old)	C-7	P/L cc paving and sewer line in JJC at Gandhi Sahitya Samiti Stadium (100 Qtrs.)	5.60	2004-05	0.90	Work Completed	0.00	4.70	
4	Tajdar Babbar Year 2009-10	03 (old)	C-7	Spl.repair of Shaft (replacement of SCI pipe of 480 S/Ts Mata Sundri Rd.)	18.34	2007-08	10.13	Work Completed	0.00	8.21	
1	Tarvinder Singh	41	C-5	Improvement and strengthening of road of Kasturba Niketan, Lalpat Nagar	23.42	2008-09	21.58	Work Completed	0.00	1.84	F.18B(41)/UD/Pig./MLA/2008-09/Vol-1/1743 dt. 04.08.2008
2	Tarvinder Singh	41	C-5	Providing & Laying CC pavement drainage system, construction of urinal & improvement of park in the Market Block, Apna Bazar, Nehru Nagar.	22.14	2011-12 (t/c 6.12 in 2013-14)	21.05	Work Completed	0.00	1.09	F.18B(41)/UD/Pig./MLA/AVS/2001-12/100802-10094 dt. 09.09.2011 (16.02)
					45.56		42.63		0.00	2.93	

AD (HQ)

AD (HQ)

AC wise review of expenditure, saving for projects under MLA LAD Scheme, during 2009-2010 to 2016-2017 (UPTO 30.06.2016)

S. No	Name of MLA	A.C. No.	Name of Div	Name of work	Fund received	Year and Date	Total Expend.	Completion status	Committed Liability if any	Saving	Sanction Letter No.
1	Veer Dhangar Singh	63	C-8	P/I CC on Road berm of approach road (Kabristan Side) to JJC B-1/35 Jain mandir	11.45	2009-10	6.83	Work Completed	0.00	4.62	F.18A(71)/UD/Pig./MLA/4V/S/2008-09/Vol-Part-I/520 dt. 03.08.2009
2	Veer Dhangar Singh	63	C-8	C/O boundary Wall for protection of Govt. Land at block 11 Sunder Nagri (Near JSC)	16.23	2009-10	4.03	Work Completed	0.00	2.20	F.18A(71)/UD/Pig./MLA/4V/S/2008-09/Vol-Part-I/1264 dt.19.11.2009
3	Veer Dhangar Singh	63	C-8	Development work for C/Hall at M Block Sunder Nagari	21.75	2011-12	20.42	Work Completed	0.00	1.33	F.18A(71)/UD/Pig./MLA/4V/S/2008-09/Vol-Part-I/8683-8697 dt.9.11.2011
4	Veer Dhangar Singh	63	C-8	C/O JSC at space available between Nalla and Boundary Wall Adjoining to DC office Nand Nagri.	20.33	2009-10	18.02	Work Completed	0.00	0.31	F.18A(71)/UD/Pig./MLA/4V/S/2008-09/Vol-Part-I/1396 dt.11.12.2009 (Rs. 2.00 has been transferred to work c/o Chopal B-Block New Seemapuri)
6	Veer Dhangar Singh	63	C-8	Construction of Community Hall, Block E-2, Nand Nagri.	97.15	2009-10	94.85	Work Completed	0.00	2.30	F.10332/E(S)/DD-V/ID-447 dt. 22.01.2008
6	Veer Dhangar Singh	63	C-8	D/o Horticulture work in Community hall at E-2 Block, Nand Nagri.	0.70	2007-08	0.54	Work Completed	0.00	0.16	F.18A(71)/UD/Pig./MLA/4V/S/2008-09/Vol-Part-I/1264 dt.19.11.2009
6	Veer Dhangar Singh	63	C-8	C/O Chopal B-block New Seemapuri (transferred to D-Block, New Seemapuri)	38.12	2009-10	37.21	work in progress	0.91	0.00	(Rs. 2.00 lacs has been transferred from work C/o JSC at space available between Nalla and Boundary Wall Adjoining to DC office Nand Nagri.
					195.73		181.90		0.91	12.92	
					4133.07		3032.63		825.96	349.52	

Note: Any change/corrections in the above figures, if any shall be intimated separately.

U/S/11/16
 DCAT
 P/h
 ROCHER
 D/S
 17/11/16
 ANO/109