

**DELHI URBAN SHELTER IMPROVEMENT BOARD  
OFFICE OF THE EXECUTIVE ENGINEER C-5**

**Physical Monthly Progress Report for the Month Ending November 2014 under Annual Plan 2014-15**

**Name of the Department / Agency C-5**

**Plan Head**

S.No.	Name of Scheme		Unit	Physical Achievement up to 2013-14 (in percentage)	Physical Target 2014-15	Physical Progress up to previous month	Physical Progress during the month	Physical Progress up to the Month	Likely Physical Progress during 2014-15	Reasons of Slow Progress, if any
1	2	3	4	5	6	7	8	9	10	11
1	EIUS (B/F & Drains)	NOW : EIUS SH: P/L CC pavement in existing detroriated lanesand improvement of existing drainage system in JJ Cluster Jagdamba Camp Near S.F.S., Seikh Sarai Malviya Nagar	1	100%	Nil	Nil	Nil	100%		
2	EIUS (B/F & Drains)	EIUS SH Const of out fall drain & step in JJC behind DAV College, Adivasi Camp, Nehru Nagar.	1	100%	Nil	Nil	Nil	100%		
3	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH Special repair, upgradation of common portion of 24 Slum Tenements at East Vinay Nagar (Laxmi Bai Nagar)	1	100%	Nil	Nil	Nil	100%		
4	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH : Construction of B/Wall for protection of commercial plot at Nehru Nagar.	1	100%	Nil	Nil	Nil	100%		
5	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH : Special repair /up gradation of common portion of 40 slum tenements at Main Vinay Nagar.	1	100%	Nil	Nil	Nil	100%		
6	Pay & Use	Pay & Use JSC SH : Const. of 16 seater JSC at JJC Indira Gandhi Camp behind New Khanna Market Lodhi Road	1	100%	Nil	Nil	Nil	100%		
7	Pay & Use	Pay & Use JSC SH : Const. of 6 No. of WC at JJC Lal Bahadur Shastri Camp, Sec-VII, RK Puram	1	100%	Nil	Nil	Nil	100%		
8	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH : Special repair /up gradation of existing common spaces, stair case, shafts etc. of Slum Tenements at Market Block, Nehru Nagar (42 nos.)	1	100%	Nil	Nil	Nil	100%		
9	Pay & Use	Pay & Use JSC SH : Const of 40 seater conventional JSC at JJC Kanak Durga Camp, sector-XII, R.K. Puram	1	100%	Nil	Nil	Nil	100%		
10	Built up Facility	Built up facilities SH: Construction of BVK at JJC Rajasthani Camp, Sarita Vihar	1	100%	Nil	Nil	Nil	100%		
11	Built up Facility	Built up facility SH Boring of tube well for BVK at Rajasthani Camp, Sarita Vihar to New Priyanka Camp Sarita Vihar (Site changed)	1	5%	95%	5%	95%	100%		
12	EIUS (B/F & Drains)	EIUS SH Improvement of drainage system and P/L CC in the JJC T-Huts behind MCD School Village, Sarai Kale Khan	1	100%	Nil	Nil	Nil	100%		

13	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH Special repair/ up gradation of staff quarters at Kalka ji	1	25%	75%	80%	20%	100%		
14	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH Special repair/ up gradation of common portions of 420 Slum Tenements at Pant Nagar	1	85%	15%	Nil	Nil	100%		
15	EIUS (B/F & Drains)	EIUS SH Const. of culvert over drain nallah at JJC Ambedkar Basti, West Block-II, R.K. Puram	1	100%	Nil	Nil	Nil	100%		
16	EIUS (B/F & Drains)	EIUS SH P/L CC pavement drains in lanes of JJC Lal Bahadur Shastri Camp, Sector-VII, R.K. Puram	1	100%	Nil	Nil	Nil	100%		
17	EIUS (B/F & Drains)	EIUS SH : Raising of Lanes and P/L CC pavement and drains in the lanes of JJC Hanuman Camp, Sector-III, R.K. Puram	1	100%	Nil	Nil	Nil	100%		
18	Pay & Use	Pay & Use JSC SH : P/L Sewer Line for Prefab JSC at JJC Nehru Ekta Camp, Sector-VII, R.K. Puram	1	100%	Nil	Nil	Nil	100%		
19	Built up Facility	Built up facilities SH : Renovation of Community Hall at Kalkaji	1	100%	Nil	Nil	Nil	100%		
20	EIUS (B/F & Drains)	EIUS SH : P/L CC pavement and construction of SW drain in JJ Cluster Madarasi Basti near Railway Line, Jal Vihar	1	100%	Nil	Nil	Nil	100%		
21	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH Special repair, upgradation of common portion of 40 Slum Tenements at kidwai Nagar	1	100%	Nil	Nil	Nil	100%		
22	Night Shelter	Const & Management of Night Shelter SH : Construction of 2 nos. temporary Night Shelters by fixing old porta cabins (material retried from other site) at Park behind Bangla Sahib Gurudwara	1	100%	Nil	Nil	Nil	100%		
23	Night Shelter	C/M of N/S SH : Providing CC Flooring and plinth protection in 2 Nos. existing old temporary Night Shelters ans construction of Plateform for water tanks & hydrants and foot path for temporary Night Shelters complex at Park behind Bangla Sahib Gurudwara	1	100%	Nil	Nil	Nil	100%		
24	Pay & Use	Pay & Use JSC SH : Boring of tube well for JSC at JJC Indira Gandhi Camp behind New Khanna Market Lodhi Road	1	Nil	100%	Nil	Nil	Nil	100%	
25	Built up Facility	Built up Facilities SH Renovation and upgradation of Community Hall at Sunlight Colony-I	1	10%	90%	85%	Nil	100%	90%	
26	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH : Up-gradation of existing common spaces, staircase shafts etc. of Slum Tenements at Nehru Nagar Ph-II (252 nos. flat)	1	20%	80%	95%	Nil	100%	80%	
27	Built up Facility	Built up Facilities SH Renovation and upgradation of Community Hall at Kilokari	1	Nil	100%	60%	40%	100%	100%	

28	EIUS (B/F & Drains)	EIUS SH Improvement of drainage system and providing CC pavement in remaining and app. Lanes in JJC at Block-8, Nehru Nagar	1	Nil	100%	90%	Nil	100%	100%	
29	EIUS (B/F & Drains)	EIUS SH Improvement of existing approach road to JJC at Indira Camp Begumpur	1	Nil	100%	15%	85%	100%	100%	
30	Pay & Use	Pay & Use JSC SH :C/o 20 seater conventional JSC at JJC Sabzi Mandi, Sec-IX, RK Puram	1	Nil	100%	Nil	Nil	Nil	Nil	
31	Pay & Use	Pay & Use JSC SH :C/o 20 seater conventional JSC at JJC Kanak Durga Camp, Sec-XII, RK Puram	1	Nil	100%	Nil	Nil	Nil	Nil	
32	EIUS (B/F & Drains)	EIUS SH P/L CC Pavement over main approach road and lanes and renovation of drains at JJC Balmiki Basti Kabristan Behind Express Building.	1	Nil	100%	80%	20%	100%	Nil	
33	Night Shelter	Night Shelter SH: Providing fixing of roof and repair of door and window at Night Shelter Sarai Kale Khan	1	Nil	100%	100%	Nil	100%	Nil	
34	Built up Facility	Built up facility SH Renovation and up gradation of C Hall at Hari Nagar Ashram	1	Nil	100%	40%	60%	100%	100%	
35	Pay & Use	Pay & Use JSC SH :Making functional the ladies portion of 40 seater conv. JSC at JJC Kanak Durga Camp Sec-XII RK Puram	1	Nil	100%	60%	40%	100%	100%	
36	Pay & Use	Pay & Use JSC SH :Renovation of 20 seater conv. JSC at JJC Coolie Camp Vasant Vihar	1	Nil	100%	Nil	10%	10%	100%	
37	EIUS (B/F & Drains)	EIUS SH: P/L Sewerline in the lanes of JJC at Prem Nagar	1	Nil	100%	60%	20%	80%	100%	
38	EIUS (B/F & Drains)	EIUS SH: P/L CC Pavement and improvement of SW Drains in JJC Anna Nagar Sanjay Amar Colony ITO, New Delhi	1	Nil	100%	90%	10%	100%	100%	
39	Pay & Use	Pay & Use JSC SH: P/L sewerline for 30 seater JSC in JJC Jal Vihar Railway Line Shiv Mandir Marg, Lajpat Nagar	1	Nil	100%	60%	40%	100%	100%	
40	Pay & Use	Pay & Use JSC SH: Reboring of tubewell for 20 seater conv. JSC No. 2 at JJC Ambedkar Basti West Block-II, RK Puram	1	Nil	100%	80%	20%	100%	100%	
41	Pay & Use	Pay & Use JSC SH: Reboring of tube well for JSC at JJC Bindusar Camp East of Kailash	1	Nil	100%	Nil	Nil	Nil	100%	
42	Pay & Use	Pay & Use JSC SH: Re-boring of tubewell bore for 20 seater prefab JSC at Shiva Camp near Petrol Pump Vasant Vihar	1	Nil	100%	Nil	100%	100%	100%	
43	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH Special repair and up gradation of common portion of 240 Slum Tenements (Four storey) at Sarai Kale Khan	1	Nil	100%	Nil	20%	20%	100%	

44	Night Shelter	Night Shelter SH Boring of tube well bore and c/o Platform mounted with water storage tank for newly constructed Night Shelter at Sarai Kale Khan, Red Light (Jamuna Side)	1	Nil	100%	60%	40%	100%	100%	
45	Night Shelter	Night Shelter SH: C/O B/Wall and Pdg. Platform mounted with water storage tank and removed of dumped malba for newly constructed Night Shelter at Sarai Kale Khan	1	Nil	100%	10%	90%	100%	100%	
46	Pay & Use	Pay & Use JSC SH: P/L Kota flooring and repair of B/wall of prefab JSC at Bindusar Camp, East of Kailash	1	Nil	100%	Nil	10%	10%	100%	
47	Pay & Use	Pay & Use JSC SH : Upgradation and remodelling of conventional JSC at JJC Janta Camp behind Bhairon Mandir, Pragati Maidan Parking	1	Nil	100%	20%	70%	90%	100%	
48	Pay & Use	Pay & Use JSC SH: Re-boring of tubewell bore for JSC at Anna Nagar, Vikas Kutir near Tilak Bridge, ITO, New Delhi	1	Nil	100%	80%	20%	100%	100%	
49	Built up Facility	Built up facilities SH: A/R & M/O and special repair of BVK at Bindusar Camp East of Kailash	1	Nil	100%	Nil	10%	10%	100%	
50	Built up Facility	Built up facilities SH: A/R & M/O and special repair of BVK at JJC Lal Gumbad Sadhna Enclave Malviya Nagar	1	Nil	100%	Nil	10%	10%	100%	
51	EIUS (B/F & Drains)	EIUS SH: P/L CC pavement and drains in JJC Parvatiya Camp Sec-VI, RK Puram	1	Nil	100%	Nil	Nil	Nil	100%	
52	EIUS (B/F & Drains)	EIUS SH : P/L CC pavement and drains in the extended portion and renovation of deteriorated lanes at JJC Ambedkar Basti West Block-II, R.K. Puram	1	Nil	100%	Nil	Nil	Nil	100%	
53	Pay & Use	Pay & Use JSC SH: Construction of 14 seater conventional JSC at JJC Karotia Camp Kalkaji	1	Nil	100%	Nil	Nil	Nil	100%	
54	Pay & Use	Pay & Use JSC SH: Raising of septic tank & B/wall of prefab JSC at JJC Hanuman Camp, Sec-III, RK Puram	1	Nil	100%	Nil	70%	70%	100%	
55	Pay & Use	Pay & Use JSC SH: Raising of septic tank & Compound of prefab JSC at JJC Shiva Camp Vasant Vihar and JJC Parvatiya Camp, Sec-IV, RK Puram	1	Nil	100%	Nil	50%	50%	100%	
56	Pay & Use	Pay & use JSC SH: P/L Sewerline for JSC No. 2 at JJC Ambedkar Basti, RK Puram	1	Nil	100%	Nil	Nil	Nil	100%	
57	EIUS (B/F & Drains)	EIUS SH: P/L CC Pavement and remodelling of drain in JJC at Nangla Bhairon Road, Hafiz Nagar	1	Nil	100%	Nil	10%	10%	100%	
58	Pay & Use	Pay & Use JSC SH: Re-boring of tubewell for JSC at JJC Balmiki Basti Express Building ITO	1	Nil	100%	Nil	Nil	Nil	100%	
59	Pay & Use	Pay & Use JSC SH: Upgradation and remodeling of 16 seater JSC in JJC at Swami Nagar near water tank outer ring road	1	Nil	100%	Nil	Nil	Nil	100%	
60	Pay & Use	Pay & Use JSC SH: Const. Of 20 seater JSC in JJC Shastri Market Moti Bagh (South)	1	Nil	100%	Nil	Nil	Nil	100%	

61	Night Shelter	Const. and management of Night Shelter SH: Const. of temporary Night Shelter toilets and misc. work at Sarai Kale Khan near CNG Petrol Pump	1	Nil	100%	Nil	Nil	Nil	100%	
62	Pay & Use	Pay & Use JSC SH : Upgradation and remodelling of 20 seater JSC and additional 21 seats at JJC Indira Camp Begumpur	1	Nil	100%	Nil	Nil	Nil	100%	
63	Pay & Use	Pay & Use JSC SH: Up-gradation and remodeling of 20 seater JSC and c/o additional 13 seater at JJC Balmiki Camp, Cremation Ground Begumpur	1	Nil	100%	Nil	Nil	Nil	100%	
64	Pay & Use	Pay & Use JSC SH : Construction of 2 seater conventinal JSC at JJC Nangla Bhairon Road, Hafiz Nagar	1	Nil	100%	Nil	Nil	Nil	100%	
65	Built up Facility	Built up facilities SH: Const. of BVK at JJC Jagdamba Camp near SFS Sheikh Sarai, Malviya Nagar (AC-50)	1	Nil	100%	Nil	Nil	Nil	100%	
66	Pay & Use	Pay & Use JSC SH: Special repair of prefab JSC at JJC Jagdamba Camp near SFS flats, Sheikh Sarai, Malviya Nagar (AC-50)	1	Nil	100%	Nil	Nil	Nil	100%	
67	GIA to DUSIB	GIA to DUSIB for existing infrastructure SH Special repair/ up gradation of common portions of 1064 Slum Tenements at Kalka ji	1	Nil	100%	Nil	Nil	Nil	100%	
68	EIUS (B/F & Drains)	EIUS SH: P/L CC Pavement and drains in extended lanes of JJC at Coolie Camp Vasant Vihar	1	Nil	100%	Nil	Nil	Nil	100%	
69	EIUS (B/F & Drains)	EIUS SH: P/L CC pavement and drain in lanes of remaining/ extended portion of JJC Madrasi Basti near Railway Line, Lajpat Nagar Jal Vihar	1	Nil	100%	Nil	Nil	Nil	100%	
70	EIUS (B/F & Drains)	EIUS SH: P/L CC pavement and improvement of drainage system in various JJC at RK Puram	1	Nil	100%	Nil	Nil	Nil	100%	

EXECUTIVE ENGINEER C-5