

**DELHI URBAN SHELTER IMPROVEMENT BOARD
GOVT.OF NATIONAL CAPITAL TERRITORY OF DELHI
OFFICE OF THE DEPUTY DIRECTOR(HORT.)**

FINANCIAL MONTHLY PROGRESS REPORT IN R/O PLAN SCHEMES FOR THE MONTH OF Feb- 2015

DIVISION : HORT. DIVISION

S.NO	NAME OF THE SCHEME	APPROVED COST (Rs. In lacs)	Date of Start	Date of Completion	Expenditure up to 2013-2014	Expenditure during 2014-2015			Likely Expdr.During 2014-2015	Reason of slow progress,if any	Remarks
						Up to Previous	During the Month	Up to the Month			
Shishu Vatika											
1	Name of Work:-Shishu Vatika Sub-Head:- D/O Hort work in S/V /Park at Bharat Nagar	4.43	22.09.2014	2.80	2.80		Ist R/A Bill
2	Name of Work: C/O S.V Sub-Head:-D/O Hort work in S.V/Park at JJC Block-H,G,I Labour colony Sultanpuri	0.69	08.07.2014	28.08.2014	0.68	0.68		Ist & Final Bill

E.I.U.S

	NIL.....								
--	--	---------------	--	--	--	--	--	--	--	--

B.V.K

	NIL.....								
--	--	---------------	--	--	--	--	--	--	--	--

**Dy.Dir(Hort)
DUSIB**