

S.No.	Name of Div	A C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work	Exp. incurred on Electrical Work	Any other M.C.s. Exp on Hort. works if any	Total Expend.	Completion status	Accounts Finalized or not (Yes/No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	C-2	14	O P Babbar	Const of Ornamental Gate at entrance of S/V at Block 123 Harijan Basti Tilak Nagar (Civil Work- executed by DD-I)	123.63	2008-09	0.00	0.00	2.14	2.14	Work Completed	Yes	0.00	1.49	F.18A(71)/UD/MLA/08-09/Vol-Part-1/1345 dtd. 03.06.2008
1	C-3	11	Total	Development and strengthening of common areas/common facilities/common passages/balconies/Courtyards/Common stairs/toilet blocks & various facilities of 78 no.s workcentres being used at relief camp for Punjab Migrants at A Block Jwalapuri.	3.63	2014-15	0.00	0.00	2.14	2.14	Completed and bill finalised.	Yes	0.00	1.49	F.18B(11)/UD/Pig./MLA/VS/2014-15 dated 04.08.2014
1	C-3	10	Jai Kishan	MLA LAD Fund GNCTD. SH:- Construction of community hall at Block F-2 Sultanpuri.	51.35	2011-12	49.93	1.90	0.00	51.83	Work completed Final bill paid	Yes	0.00	0.48	F.18B(10)/UD/Pig./MLA/VS/2011-12/Vol-Part-II/1695-1708 dated 22.12.2011
2	C-3	10	Jai Kishan	MLA LAD Fund GNCTD. SH:- Construction of community hall at J-Block Mangolpuri(Durga constn co)	59.21	2013-14	52.85	6.35	0.00	59.20	Work completed Final bill paid.	Yes	0.00	0.01	F.18B(10)/UD/Pig./MLA/VS/2011-12/Vol-Part-II/1695-1708 dated 22.12.2011
3	C-3	10	Jai Kishan	MLA LAD Fund GNCTD. SH:- Construction of community hall at Block D-2 Sultanpuri.	114.80	2013-14	104.93	5.25	0.00	110.19	Work completed. Final bill paid.	Yes	0.00	4.61	F.18B(10)/UD/Pig./MLA/VS/2008-09/Vol-Part-II/2473-2486 dated 23.10.2012 and F.18B(10)/UD/Pig./VS/2015-16/939-950 dtd.
4	C-3	10	Jai Kishan	MLA LAD Fund GNCTD. SH:- Construction of Gym Opposite Block F-3, Sultan Puri and Construction of Boundary Wall.	61.06	2013-14	46.22	0.22	0.00	46.44	Work completed. Final bill paid (10C/10CA bill to be paid)	No	14.62	0.00	F.18B(10)/UD/Pig./MLA/VS/2008-09/Vol-Part-II/2365-2379 dated 03.07.2013
1	C-4	15	Anil Bhardwaj	MLA LAD Fund:Providing & Laying Cement Concrete pavement over open land & land received after demolition of abandoned toilet at block H&J Shaikpur,IL, Golabw.	98.24	2014-2015	45.30	4.94	0.00	50.24	Work completed. Final bill yet to be paid.	No	48.00	0.00	F.18B(10)/UD/Pig./MLA/VS/2008-09/Vol-Part-II/4862-4874 dated 12.11.2014
2	C-4	45	Dr. Yoganand Shastri	MLA LAD Fund:Providing & laying CC pavement from Hanuman Mandir upto Shamshan Ghat in JJ cluster Baha Ram Dev Ka Dera, Balokaci	333.31	2013-14	249.30	16.77	0.00	266.07	Work Completed	Yes	0.00	4.62	F.18B(16)/UD/Pig./MLA/VS/2008-09/vol.ptII/1831-1844 dt. 4.6.13
3	C-4	45	Dr. Yoganand Shastri	MLA LAD Fund:Construction of Boundary wall of Panchayat Ghar & P/L Cement Concrete in front of Panchayat Ghar in JJC Baba Ram Dev Ka Dera Rajokari.	24.74	2011-12	23.01	0.00	0.00	23.01	work Completed.& Bill finalised.	Yes	0.00	1.73	F.18B(45)/UD/Pig./MLA/VS/2011-12/814-828 dt. 24.11.2011

(All figures in Lakh Rupees)

## DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. Incurred on Civil Work.	Exp. Incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expor.	Completion status	Accounts Finalized or not (Yes/ No.) any	Committted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	C-4	45	Dr. Yoganand Shastri	MALAD FUND-P/L CC pavement in approach road of JIC Kewal Krishan Check Post Rajokari.	9.43	2012-13	8.91	0.00	0.00	8.91	work completed & bill finalised	Yes	0.00	0.52	F.188(45)/UD/Pig./MLA/AVS/2011-12/3135-3148 dt. 15.02.2012
5	C-4	45	Dr. Yoganand Shastri	MALAD FUND-P/L CC pavement in lanes of Harijan Basti Phase-II of village Katwaria Sarai.	9.68	2012-13	9.04	0.00	0.00	9.04	work completed & bill finalised	Yes	0.00	0.64	F.188(45)/UD/Pig./MLA/AVS/2011-12/3135-3148 dt. 15.02.2012
6	C-4		Dr. Yoganand Shastri	MALAD FUND-P/L RMC from Harijan Basti to Shamshan Ghat at village Rajokari.	8.72	2012-13	8.37	0.00	0.00	8.37	work completed & bill finalised	Yes	0.00	0.35	F.188(45)/UD/Pig./MLA/AVS/2011-12/3199-3211 dt. 23.02.2012
7	C-4	45	Dr. Yoganand Shastri	MALAD FUND-P/L kota stone flooring & washed stone grit plaster in Dharam sthal/Barat Ghar in village Katwaria Sarai.	8.05	2012-13	6.83	0.00	0.00	6.83	work completed & bill finalised	Yes	0.00	1.22	F.188(45)/UD/Pig./MLA/AVS/2011-12/3135-3148 dt. 15.02.2012
8	C-4	45	Dr. Yoganand Shastri	MALAD FUND:-Providing & Laying C.C pavement over deteriorated approach road from JIC Kholi wala Baba to Kholiwala Mandir, Rajokari.	9.36	2012-13	8.66	0.00	0.00	8.66	work completed & bill finalised	Yes	0.00	0.70	F.188(45)/UD/Pig./MLA/AVS/2008-09/5846-5854 dt. 24.05.2012
9	C-4	45	Dr. Yoganand Shastri	MALAD FUND-P/L CC pavement & storm water drains in Masoodpur Harijan Basti.	9.50	2012-13	8.65	0.00	0.00	8.65	work completed & bill finalised	Yes	0.00	0.85	F.188(45)/UD/Pig./MLA/AVS/2008-09/5846-5854 dt. 24.05.2012
10	C-4	45	Dr. Yoganand Shastri	MALAD FUND-P/L CC pavement katcha road opposite Smriti Van Sector A Gate No 7 Kishan Garh.	9.62	2012-13	9.51	0.00	0.00	9.51	work completed & bill finalised	Yes	0.00	0.11	F.188(45)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/6281 dt. 07.06.2012
11	C-4	45	Dr. Yoganand Shastri	MALAD Fund:P/L CC Pavements from Bus Stand Harijan Basti upto existing RMC of approach road to Kholiwala Baba Mandir of Village Rajokari.	5.67	2012-13	5.61	0.00	0.00	5.61	work completed & bill finalised	Yes	0.00	0.06	F.188(45)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/6281 dt. 07.06.2012
12	C-4	45	Dr. Yoganand Shastri	MALAD Fund:P/L CC Pavements on parking lot at Pocket D-3 Vasant Kunj	9.51	2012-13	8.15	0.00	0.00	8.15	work completed & bill finalised	Yes	0.00	1.36	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/9346 dated
13	C-4	45	Dr. Yoganand Shastri	MALAD Fund:P/L CC Pavements on parking lot at Pocket D-4 Vasant Kunj	9.66	2012-13	8.84	0.00	0.00	8.84	work completed & bill finalised	Yes	0.00	0.82	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/9346 dated
14	C-4	45	Dr. Yoganand Shastri	MLA LAD Fund: Providing CC Pavement on parking lots at pocket -B Sector-A Vasant Kunj	8.60	2012-13	7.46	0.00	0.00	7.46	Work Completed & Bill finalised.	Yes	0.00	1.14	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/9346 dated
15	C-4	45	Dr. Yoganand Shastri	MLA LAD Fund: P/L CC Pavement on parking lots at pocket -C Sector-A Vasant Kunj	9.28	2012-13	8.15	0.00	0.00	8.15	Work Completed & Bill finalised.	Yes	0.00	1.13	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/9346 dated
16	C-4	45	Dr. Yoganand Shastri	MALAD Fund:P/L CC Pavement of Shani Bazar Road near Ishwar House at village Rajokari.	9.66	2012-13	8.04	0.00	0.00	8.04	Work Completed & Bill finalised.	Yes	0.00	1.62	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/9553-9865 dated
17	C-4	45	Dr. Yoganand Shastri	MALAD Fund:P/L CC Pavement of Shani Bazar Road from Adhunik Dhalai Udyog to Luthra factory chowk at village Rajokari.	9.41	2012-13	7.93	0.00	0.00	7.93	Work Completed & Bill finalised.	Yes	0.00	1.48	F.188(45)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/6281 dt. 07.06.2012

(All figures in Lakh Rupees)

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exodr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
18	C-4	45	Dr. Yoganand Shastrri	MLALAD Fund:P/L CC pavement from dairy No 01 to 08 at Masoodpur dairy at Vasant Kunj.	9.95	2012-13	6.93	0.00	0.00	6.93	work completed & bill finalised	Yes	0.00	3.02	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
19	C-4	45	Dr. Yoganand Shastrri	MLALAD Fund:P/L CC pavement from dairy No 09 to 15 at Masoodpur dairy at Vasant Kunj.	9.60	2012-13	6.78	0.00	0.00	6.78	work completed & bill finalised	Yes	0.00	2.82	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
20	C-4	45	Dr. Yoganand Shastrri	MLALAD Fund:P/L CC Pavement of Shani Bazar Road from Raj Paints & Hardware to Vishal Yadav building material supplier at village Baokari.	9.66	2012-13	9.64	0.00	0.00	9.64	work completed & bill finalised	Yes	0.00	0.02	F.188(45)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6281 dt. 07.06.2012
21	C-4	45	Dr. Yoganand Shastrri	MLALAD Fund:P/L CC Pavement of Shani Bazar Road to T point to farm house Rajokari.	9.47	2012-13	7.41	0.00	0.00	7.41	work completed & bill finalised	Yes	0.00	2.06	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/8106-8116 dated 03.07.2012
22	C-4	45	Dr. Yoganand Shastrri	MLA LAD FUND: Providing & laying c.c.pavement on approach road of village kishan Garh near pond.	4.96	2012-13	4.57	0.00	0.00	4.57	work completed & bill finalised	Yes	0.00	0.39	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
23	C-4	45	Dr. Yoganand Shastrri	MLA - LAD - FUND : Providing and laying cement concrete pavement on parking lots near ext. gate at pockets.6 Sector-D.Vasant Kunj	9.44	2012-13	8.66	0.00	0.00	8.66	work completed & bill finalised	Yes	0.00	0.78	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/8106-8116 dated 03.07.2012
24	C-4	45	Dr. Yoganand Shastrri	MLA LAD FUND:Providing and laying Cement Concrete pavement on deteriorated road near market gate D-1 Vasant Kunj.	9.90	2012-13	7.42	0.00	0.00	7.42	work completed & bill finalised	Yes	0.00	2.48	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/906-921 dated 07.09.2012
25	C-4	45	Dr. Yoganand Shastrri	MLA-LAD-FUND: Providing and laying cement concrete pavement on parking lots near entry gate at pocket 6 Sector-D, Vasant Kunj.	9.83	2012-13	7.28	0.00	0.00	7.28	work completed & bill finalised	Yes	0.00	2.55	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/8106-8116 dated 03.07.2012
26	C-4	45	Dr. Yoganand Shastrri	MLA-LAD-FUND: Providing and laying cement concrete pavement and drains in Harijan Basti In Rajokari..	9.90	2012-13	7.12	0.00	0.00	7.12	work completed & bill finalised	Yes	0.00	2.78	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/186-198 dated 07.08.2012
27	C-4	45	Dr. Yoganand Shastrri	MLA-LAD-FUND: Providing and laying cement concrete pavement on deteriorated roan near gate, D-2 Block Vasant Kunj..	9.93	2012-13	7.39	0.00	0.00	7.39	work completed & bill finalised	Yes	0.00	2.54	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/906-921 dated 07.09.2012
28	C-4	45	Dr. Yoganand Shastrri	MLA-LAD Fund:- P/L CC pavement of deteriorated near Mandir at Holi chok and lanes near Lohmor house Village Baokari.	5.92	2012-13	5.29	0.00	0.00	5.29	work completed & bill finalised	Yes	0.00	0.63	F.188(45)/UD/Pig./4VS/Vol-Part-II/2779-2791 dt. 05.11.2012
29	C-4	45	Dr. Yoganand Shastrri	MLA-LAD Fund:- P/L CC pavement on deteriorated near Sai Apparmnts Village Kishan Garh.	9.90	2012-13	6.97	0.00	0.00	6.97	work completed and bill finalised	Yes	0.00	2.93	F.188(45)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/2231-22244 dt. 10.10.2012
30	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund: P/L CC pavement on approach road Ip shamshan Ghat at Masood pur Vasant Kunj (AL-77-12-13)	9.78	2012-13	2.41	0.00	0.00	2.41	Work stopped due to court stay hence foreclosed on 3-6.13.(Bill finalised)	Yes	0.00	7.37	F.188(45)/UD/Pig./MLA/2008-09/Vol-Part-II/906-921 dated 07.09.2012

(All figures in Lakh Rupees)

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
31	C-4	45	Dr. Yoganand Shastrri	MLA LAD fund:P/L CC pavement & drain in lanes of JIC in front of B-4, B-5 Vasant Kunj.	8.95	2013-14	8.37	0.00	0.00	8.37	Work Completed & Bill finalised.	Yes	0.00	0.58	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/56-68 dtd. 22.04.2013 (8.95)
32	C-4	45	Dr. Yoganand Shastrri	MLA LAD FUND:P/L CC pavement on approach road in Block-B along park pocket B-5 & B-6 Vasant Kunj.	8.81	2013-14	7.78	0.00	0.00	7.78	Work Completed & Bill finalised.	Yes	0.00	1.03	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/1524-1536 dtd. 30.05.13
33	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund:Providing & Laying Cement Concrete Pavement from dairy No 79 to 82 in Masood Pur Dairy.	8.94	2013-14	8.61	0.00	0.00	8.61	Work Completed & Bill finalised.	Yes	0.00	0.33	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/56-68 dtd. 22.04.2013 (8.95)
34	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund:P/L CC pavement on back lane of G.D Goenka School in Masood pur Village	8.85	2013-14	7.84	0.00	0.00	7.84	Work Completed & Bill finalised.	Yes	0.00	1.01	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/56-68 dtd. 22.04.2013 (8.95)
35	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund:P/L CC pavement in front of H. No 28 at Katwaria Sarai.	8.85	2013-14	8.33	0.00	0.00	8.33	Work Completed & Bill finalised.	Yes	0.00	0.52	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/56-68 dtd. 22.04.2013 (8.95)
36	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund:P/L CC pavement on approach lane of Kaveri apartment to D-6 apartments at Vasant Kunj.	8.19	2013-14	7.43	0.00	0.00	7.43	Work Completed & Bill finalised.	Yes	0.00	0.76	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/1524-1536 dtd. 30.05.2013
37	C-4	45	Dr. Yoganand Shastrri	MLA LAD fund:Providing & Laying Cement Concrete pavements in parking area in sector A pocket-C apartments at Vasant Kunj (adjoining flat no 497 & 505)	8.73	2013-14	7.25	0.00	0.00	7.25	Work Completed & Bill finalised.	Yes	0.00	1.48	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/1524-1536 dtd. 30.05.2013
38	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund:P/L CC pavement from dairy No 71 to 74 Masoodpur dairy.	8.96	2013-14	8.28	0.00	0.00	8.28	Work Completed & Bill finalised.	Yes	0.00	0.68	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/1524-1536 dtd. 30.05.2013
39	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund:P/L C C Pavement from dairy No 97 to 99 in Masoodpur Dairy.	8.95	2013-14	8.67	0.00	0.00	8.67	Work Completed & Bill finalised.	Yes	0.00	0.28	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/56-68 dtd. 22.04.2013 (8.95)
40	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund: P/L CC pavement on approach road in block-A Pocket B-5 & B-6 at Vasant Kunj	8.70	2013-14	7.66	0.00	0.00	7.66	Work Completed & Bill finalised.	Yes	0.00	1.04	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/1524-1536 dtd. 30.05.2013
41	C-4	45	Dr. Yoganand Shastrri	MLA LAD FUND:P/L CC pavement from dairy no 89 to 92 in Masoodpur dairy.	8.97	2013-14	8.32	0.00	0.00	8.32	Work Completed & Bill finalised.	Yes	0.00	0.65	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/1524-1536 dtd. 30.05.2013
42	C-4	45	Dr. Yoganand Shastrri	MLA LAD Fund:P/L CC Pavement on lane along boundary wall of D-6 apartments at Vasant Kunj	8.19	2013-14	6.83	0.00	0.00	6.83	Work Completed & Bill finalised.	Yes	0.00	1.36	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/2405-2418 dtd. 17.06.2013
43	C-4	45	Dr. Yoganand Shastrri	MLA LAD fund:P/L cement concrete pavement in remaining parking areas and strips along parking in sector-A pocket-C apartments at Vasant Kunj	7.26	2013-14	6.31	0.00	0.00	6.31	Work Completed & Bill finalised.	Yes	0.00	0.95	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/2405-2418 dtd. 17.06.2013
44	C-4	45	Dr. Yoganand Shastrri	MLA-LAD-FUND Sub-Head : Raising masonry wall in areas in pocket B-9 Apts. at Vasant Kunj.	0.00	2013-14	0.00	0.00	0.00	0.00	Funds not received	NO	0.00	0.00	F.188(45)/Pig./MLA/AVS/2008-09/Vol-Pt-II/5172-5184 dtd. 3.9.13

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

(All figures in Lakh Rupees)

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exodr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
45	C-4	45	Dr. Yoganand Shastri	MLA-LAD-FUND Sub-Head : Raising masonry wall in areas in pocket B-8 Apts. at Vasant Kunj.	9.98	2013-14	9.38	0.00	0.00	9.38	Work Completed & Bill finalised.	Yes	0.00	0.60	F.188(45)/Pig./MLA/4VS/2008-09/Vol-Pt-II/5172-5184 dtd. 3.9.13
46	C-4	45	Dr. Yoganand Shastri	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement on road berms and kota stone flooring in Block-D Pocket -8 Apts. at Vasant Kunj.	9.91	2013-14	8.97	0.00	0.00	8.97	Work Completed & Bill finalised.	Yes	0.00	0.94	F.188(45)/Pig./MLA/4VS/2008-09/Vol-Pt-II/5172-5184 dtd. 3.9.13
1	C-4	26	Girish Soni	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at sweeper tenements at Vishal Enclave from RG stone hospital to park(AL-29 14-15)	388.08 9.98	0.00 2014-15	333.29 8.04	0.00 0.00	0.00 0.00	333.29 8.04	Work Completed & Bill finalised.	Yes	0.00	54.79 0.00	Funds received Rs. 117.55 vide Sanction Order F.188/26/UD/Pig/MLA/5VS/2014-2015/189-199 dated 20.06.14 and Saving out of 1 to 12 Rs. 42.83. Further, out of Rs. 42.83, Rs. 42.51 sanctioned vide Revised Sanction Order No. F.188/26/UD/Pig/MLA/6VS/2015-2016/36-46 dated 08.05.2015 for work at S No. 13 to 15 of Mr. Girish Soni, MLA.
2	C-4	26	Girish Soni	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system in pocket-III Paschim Puri(From H. No 340 to 327 and H. No 368 to 355(AL-31 14-15)	9.97	2014-15	8.24	0.00	0.00	8.24	Work Completed & Bill finalised.	Yes	0.00	0.00	
3	C-4	26	Girish Soni	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system in pocket-III Paschim Puri H. No 69-53 (AL-32 14-15)	9.97	2014-15	7.89	0.00	0.00	7.89	Work Completed & Bill finalised.	Yes	0.00	0.00	
4	C-4	26	Girish Soni	MLALAD Fund:Improvement of lanes by P/L RMC and improvement of drainage system in R-Block Raghur Nagar JJ colony H. No R-1 to R-753 (AL-33 14-15)	9.97	2014-15	7.89	0.00	0.00	7.89	Work Completed & Bill finalised.	Yes	0.00	0.00	
5	C-4	26	Girish Soni	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at sweeper tenements at Vishal Enclave from Gurudwara to park(AL-34 14-15).	9.98	2014-15	7.21	0.00	0.00	7.21	Work Completed & Bill finalised.	Yes	0.00	0.00	
6	C-4	26	Girish Soni	MLALAD Fund:Improvement of lanes by providing & laying RMC & improvement of drainage system at E-block Madi pur JJ colony H. No 527-571(AL-35 14-15)	9.96	2014-15	7.84	0.00	0.00	7.84	Work Completed & Bill finalised.	Yes	0.00	0.00	
7	C-4	26	Girish Soni	MLA LAD Fund:Construction raising/ face lifting of boundary wall at Pragati appartments Paschim Vihar(AL-36 14-15)	9.95	2014-15	8.87	0.00	0.00	8.87	Work Completed & Bill finalised.	Yes	0.00	0.00	
8	C-4	26	Girish Soni	MLA LAD Fund Sub Head:Improvement of lanes by Providing and laying RMC and improvement of drainage system in R-Block, Raghur Nagar, JJ Colony (From house no.215 to 237 )(AL-74 14-15)	9.97	2014-15	7.16	0.00	0.00	7.16	Work Completed & Bill finalised.	Yes	0.00	0.00	
9	C-4	26	Girish Soni	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket-III, Paschim Puri From H.No. 229 to 249 (AL-75 14-15)	9.94	2014-15	7.14	0.00	0.00	7.14	Work Completed & Bill finalised.	Yes	0.00	0.00	

(All figures in Lakh Rupees)

**DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUJIB UPTO 31.03.2020**

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expcr.	Completion status	Accounts Finalized or not (Yes/No.)	Comm-itted Liability if any	Saving	Sanction Letter No.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
10	C-4	26	Girish Soni	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket -III, Paschim Puri From H.No. 159 to 173 (AL-78 14-15)	7.93	2014-15	5.44	0.00	0.00	5.44	Work completed & Bill finalised	Yes	0.00	0.00		
11	C-4	26	Girish Soni	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket -III, Paschim Puri From H.No. 313 to 458	9.96	2014-15	0.00	0.00	0.00	0.00	NOC not granted by MCD	NA	0.00	0.00		
12	C-4	26	Girish Soni	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in R-BI Raghur Ngr (HN,581 to 599,619 to 640,663 to 685,705 to 731)	9.97	2014-15	0.00	0.00	0.00	0.00	NOC not granted by MCD	NA	0.00	0.00		
1	C-4	26	Girish Soni	MLA-LAD-FUND Sub-Head : Providing MS Gate and raising / construction of B/W and jogging lane, shelter place from Dev Park, near Pkt-2, Paschim Puri, Madipur	117.55	0.00	75.72	0.00	0.00	75.72	Work completed and bill finalized	yes	0.00	0.00	4.70	F.188/26/UD/Pig/MLA/6VS/2015-2016/36-46 dated 08.05.2015
2	C-4	26	Girish Soni	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Pocket-II from H.No. 560 to Park at Madipur			5.96	0.00	0.00	5.96	Work completed and bill finalized	Yes	0.00	4.02		(works to be executed from the saving of funds of Sr. 1 to 12 above (Rs. 41.83), sanctioned Rs.28.03,9.98, 3.82 lac out of above savings.
3	C-4	26	Girish Soni	MLA-LAD-FUND Sub-Head : Improvement of lanes by Providing and laying RMC and improvement of drainage system in Block-A, Madipur JJ Colony From No. 424 to 452.			2.93	0.00	0.00	2.93	Work completed and bill finalized	Yes	0.00	0.89		
1	C-4	17	Hari Shankar Gupta	Development of works under MLA-LAD-FUND Sub-Head : Providing and laying RMC in lanes construction of drains and providing and laying precast R.C.C. drains and slabs in J.C. Jaior wala Bagh, Ashok Vihar.(AL-79 13-14)	0.00	2013-14	32.22	0.00	0.00	32.22	Work Completed & Bill finalised.	Yes	0.00	9.61		
				<b>Total</b>	<b>31.36</b>		<b>23.08</b>	<b>0.00</b>	<b>0.00</b>	<b>23.08</b>		<b>Yes</b>	<b>0.00</b>	<b>8.28</b>		
1	C-4	16	Nand Kishore Garg	MLA LAD Fund: Construction of senior citizen recreation centre after dismantling the existing deteriorated and abandoned toilet block at E-Block Shakurpur JJ Colony.	25.28	2014-15	19.83	0.47	0.00	20.30	Completed and bill finalized.	Yes	0.00	4.98	F.188(16)/UD/Pig/MLA/5VS/2014-15/4784-4798 dt. 12.11.2014 (Entered at P-46/13-14/5B)	
				<b>Total</b>	<b>25.28</b>		<b>19.83</b>	<b>0.47</b>	<b>0.00</b>	<b>20.30</b>			<b>0.00</b>	<b>4.98</b>		

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

S.No	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exopr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of Boundary wall in Sector A, Pocket-C, at Vasant Kunj (from flat no. 56 to 384).(AL-23 14-15).	9.98	2014-15	9.94	0.00	0.00	9.94	Work Completed & Bill finalised.	Yes	0.00	0.04	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
2	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area at B-5 & B-6 Block 'D' Vasant Kunj.(AL-25 14-15)	9.97	2014-15	9.93	0.00	0.00	9.93	Work Completed & Bill finalised.	YES	0.00	0.04	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
3	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area Adjoining Harijan Basti near B-7 gate no. 03 at Vasant Kunj.(AL-26 14-15)	9.97	2014-15	9.41	0.00	0.00	9.41	Work Completed & Bill finalised.	Yes	0.00	0.56	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
4	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking area in sector - C, pocket-2, at Vasant Kunj. (AL-27 14-15)	9.99	2014-15	9.12	0.00	0.00	9.12	Work Completed & Bill finalised.	Yes	0.00	0.87	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
5	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND : Providing and laying cement concrete pavement in parking areas in C-2 at Vasant Kunj. (AL-28 14-15)	9.98	2014-15	9.12	0.00	0.00	9.12	Work Completed & Bill finalised.	Yes	0.00	0.86	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
6	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND: Providing and laying cement concrete pavement in parking areas at B-5 & B-6 block C at Vasant Kunj.(AL-30 14-15)	9.98	2014-15	9.03	0.00	0.00	9.03	Work Completed & Bill finalised.	Yes	0.00	0.95	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
7	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-2, Vasant Kunj.(AL-49 14-15)	9.98	2014-15	9.95	0.00	0.00	9.95	Work completed & bill finalised.	Yes	0.00	0.03	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
8	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of boundary wall in B-10, Vasant Kunj.(AL-50 14-15)	9.98	2014-15	10.00	0.00	0.00	10.00	Work Completed & Bill finalised.	Yes	0.00	-0.02	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
9	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIG flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3241 to 3343).(AL-51 14-15)	9.97	2014-15	9.97	0.00	0.00	9.97	Work Completed & Bill finalised.	Yes	0.00	0.00	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
10	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of boundary wall in HIG flats group 1 sector A pocket B in Vasant Kunj (From flat no. 3388 to 3363)(AL-52 14-15)	9.98	2014-15	9.90	0.00	0.00	9.90	Work Completed & Bill finalised.	Yes	0.00	0.08	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
11	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C-4, at Vasant Kunj.(AL-53 14-15)	9.96	2014-15	9.71	0.00	0.00	9.71	Work Completed & Bill finalised.	Yes	0.00	0.25	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
12	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of Boundary wall near Lawn Tennis Court in Sector-B Pocket 07, at Vasant Kunj.(AL-54 14-15)	9.98	2014-15	9.42	0.00	0.00	9.42	Work Completed & Bill finalised.	Yes	0.00	0.56	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
13	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of boundary wall in sector C, Pocket- 3, at Vasant Kunj.(AL-59 14-15)	9.98	2014-15	9.70	0.00	0.00	9.70	Work Completed & Bill finalised.	Yes	0.00	0.28	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp incurred on Civil Work.	Exp incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exodr.	Completion status	Accounts Finalized or not (Yes/No.) any	Committed Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
14	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area in sector C, Pocket-4, at Vasant Kunj.(AL-60 14-15)	9.96	2014-15	8.20	0.00	0.00	8.20	Work Completed & Bill finalised.	Yes	0.00	1.76	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
15	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Providing and laying cement concrete pavement in parking area in sector-D, pocket-1, near gate no. 4 opposite flat no 1338 at Vasant Kunj(Al-61 14-15)	9.96	2014-15	7.49	0.00	0.00	7.49	Work Completed & Bill finalised.	Yes	0.00	2.47	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
16	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Construction of stair case in B-5 & B-6 at Vasant Kunj.(AL-64 14-15)	9.97	2014-15	9.97	0.00	0.00	9.97	Work Completed & Bill finalised.	Yes	0.00	0.00	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
17	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Raising of boundary wall in Sector-A Pocket C at Vasant Kunj.(From Flat No. 106 to 275)(AL-65 14-15)	9.98	2014-15	9.76	0.00	0.00	9.76	Work Completed & Bill finalised.	Yes	0.00	0.22	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
18	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Construction of Rain Shelter at Park in Sector D, Pocket-3 in Vasant Kunj.(AL-66 14-15)	9.88	2014-15	9.81	0.00	0.00	9.81	Work Completed & Bill finalised.	Yes	0.00	0.07	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
19	C-4	45	Parvesh Sahib Singh	MLA-LAD-FUND Sub-Head : Construction of roof in Community Hall of Sector A Pocket C at Vasant Kunj. (AL-72 14-15)	9.97	2014-15	9.92	0.00	0.00	9.92	Work Completed & Bill finalised.	Yes	0.00	0.05	F.188(45)/UD/Pig/MLA/5VS/2014-15/113-127.dtd 13.06.2014
1	C-4	36	Sat Prakash Rana	MLA LAD Fund: Construction of resting & meeting place for the senior citizens in the park at sector-8 Vasant Kunj.	189.42	2011-12	2.86	0.00	0.00	180.35	work Completed & Bill yet to be finalised.	Yes	2.41	0.00	F.188(63)/UD/Pig/MLA/4VS/2011-12/Vol.Pt-I/6873-6892 dtd 06.07.2011
2	C-4	36	Sat Prakash Rana	MLA LAD Fund: Construction of resting & meeting place for the senior citizens in the park at sector-9 Vasant Kunj.	5.27	2011-12	5.03	0.00	0.00	5.03	work Completed & Bill finalised.	Yes	0.00	0.24	F.188(63)/UD/Pig/MLA/4VS/2011-12/Vol.Pt-I/6873-6892 dtd 06.07.2011
3	C-4	36	Sat Prakash Rana	MLA LAD fund:Construction of Phirmi road at village Bharta.(Site changed to C/O approach road to 20 point colony of village Shahbad Mohamad pur)	9.07	2011-12	9.07	0.00	0.00	9.07	work Completed & Bill finalised.	Yes	0.00	0.00	F.188(63)/UD/Pig/MLA/4VS/2011-12/Vol.Pt-I/5495-5220 dtd 03.09.2011
4	C-4	36	Sat Prakash Rana	MLA LAD Fund:Providing & Laying RMC on main approach road from plot No 197 to 203 of village Bannaull.	10.67	2011-12	10.05	0.00	0.00	10.05	work Completed & Bill finalised.	Yes	0.00	0.62	F.1836//UD/Pig/MLA/AVS/2011-12/252-264 dt. 8.11.2011
5	C-4	36	Sat Prakash Rana	MLALAD FUND:Providing & laying CC paving in the approach path & construction of culvert at Arjun camp Mahabulaur.	4.90	2011-12	4.37	0.00	0.00	4.37	work Completed & Bill finalised.	Yes	0.00	0.53	
6	C-4	36	Sat Prakash Rana	MLALAD FUND:Construction of Boundary wall &rematation platform in the shamsan Ghat at village Nanpal Daxat.	13.08	2012-13	10.39	0.00	0.00	10.39	work completed & bill finalised	Yes	0.00	2.69	F.1836//UD/Pig/MLA/4VS/2011-12/252-264 dt. 8.11.2011



DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. Incurred on Civil Work.	Exp. Incurred on Electrical Work.	Any other Mics. Exp. on Hort. works if any.	Total Expend.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
7	C-4	36	Sat Prakash Rana	MLALAD FUND:P/L RMC on Main approach road from plot No 93 to 115 of village Bamrauli	24.40	2012-13	24.39	0.00	0.00	24.39	work completed & bill finalised	Yes	0.00	0.01	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2091-2105 dated 08.10.2012 (for Rs. 7.91) & F.1836/UD/Pig./MLA/AVS/2011-12/252-264 dt. 8.11.2011 (16.49)
8	C-4	36	Sat Prakash Rana	MLA LAD Fund: Construction of meeting & resting place for the senior citizens in the park at C-6 Vasant Kunj	5.31	2012-13	3.28	0.00	0.00	3.28	work completed & bill yet to be finalised	Yes	0.00	2.03	F.1836/UD/Pig./MLA/AVS/2011-12/252-264 dt. 8.11.2011
9	C-4	36	Sat Prakash Rana	MLA LAD Fund: Construction of meeting & resting place for the senior citizens in the park village Nangal Devat.	5.27	2012-13	4.21	0.00	0.00	4.21	work completed & bill finalised	Yes	0.00	1.06	F.188(63)/UD/Pig./MLA/AVS/2011-12/Vol-Part-I/6873-6892 dtd 06.07.2011
10	C-4	36	Sat Prakash Rana	MLA LAD FUND: Construction meeting and resting place for senior citizen in the park at sector-9, pocket-I, Dwaraka	5.31	2013-14	5.25	0.00	0.00	5.25	work completed & bill yet to be finalised	NO	0.00	0.06	F.1836/UD/Pig./MLA/AVS/2011-12/252-264 dt. 8.11.2011
11	C-4	36	Sat Prakash Rana	MLA LAD FUND:Construction meeting and resting place for senior citizen in the park at sector-9, pocket-II, Dwaraka	5.31	2013-14	5.31	0.00	0.00	5.31	work completed & bill yet to be finalised	Yes	0.00	0.00	F.1836/UD/Pig./MLA/AVS/2011-12/252-264 dt. 8.11.2011
12	C-4	36	Sat Prakash Rana	Improvement of lane at T- point of Gali No 3 of village Selapur Khera by providing RMC & drains from the house of Sh. Bhajan Lal to house of Sh. Sanjay.	9.97	2013-14	9.60	0.00	0.00	9.60	Work Completed & Bill finalised.	Yes	0.00	0.37	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/949-962 dated 11.03.2013
13	C-4	36	Sat Prakash Rana	Improvement of lane at T- point of Gali No 3 of village Selapur Khera by providing RMC & drains from the house of Sh. Sanjay to house of Sh.Gurish.	9.97	2013-14	9.84	0.00	0.00	9.84	Work Completed & Bill finalised.	Yes	0.00	0.13	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/949-962 dated 11.03.2013
14	C-4	36	Sat Prakash Rana	MLA LAD Fund:Development of Right Portion of pond for chath park near by National Malaria Research Institute. Sector-8, Dwaraka	7.82	2013-14	7.34	0.00	0.00	7.34	Work Completed & Bill finalised.	Yes	0.00	0.48	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/3177-3193 dated 18.07.2013
15	C-4	36	Sat Prakash Rana	MLA LAD Fund:Development of LEFT PORTION of pond for chath park near by National Malaria Research Institute. Sector-8, Dwaraka	7.82	2013-14	7.36	0.00	0.00	7.36	Work Completed & Bill finalised.	Yes	0.00	0.46	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/3177-3193 dated 18.07.2013
16	C-4	36	Sat Prakash Rana	MLA LAD Fund:Providing & Laying Cement Concrete pavement in the remaining deteriorated lanes and new lanes of extended portion of JIC at Sonia Gandhi Camp Samalcha	14.53	2013-14	9.04	0.00	0.00	9.04	Work Completed & Bill finalised.	Yes	0.00	5.49	F.188(63)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/785-799 dtd 04.09.2012
17	C-4	36	Sat Prakash Rana	MLA LAD Fund:improvement of lanes of village Salepur Khera by providing RMC & drains from house of Sh. Vinod to Sh. Ajay Sharma and Ashok Gupta to Sh. Sanjeev.	9.84	2013-14	9.84	0.00	0.00	9.84	Work Completed & Bill finalised.	Yes	0.00	0.00	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/4366-79 dtd 14.08.2013
18	C-4	36	Sat Prakash Rana	MLA LAD Fund:improvement of lanes of village Salepur Khera by providing RMC & drains from house of Sh. Gurdeep Singh to Sh. Ishwar.	8.69	2013-14	8.68	0.00	0.00	8.68	Work Completed & Bill finalised.	Yes	0.00	0.01	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/4366-79 dtd 14.08.2013

(All figures in Lakh Rupees)

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUISIB UPTO 31.03.2020

S.No.	Name of Div	A.C. No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any	Total Expend.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
19	C-4	36	Sat Prakash Rana	MLA LAD Fund:Providing RMC and Construction of drains in lanes of village Salepur Khera from house of Sh. Vijay Balto. Sh. Avidesh.	9.94	2013-14	9.94	0.00	0.00	9.94	Work Completed & Bill finalised.	Yes	0.00	0.00	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/4366-79 dtd 14.08.2013
20	C-4	36	Sat Prakash Rana	MLA LAD Fund:Improvement of lanes of village. Salepur Khera by providing RMC and drains from house of Sh. Ashok and Sh. Muazid.	8.10	2013-14	8.06	0.00	0.00	8.06	Work Completed & Bill finalised.	Yes	0.00	0.04	F.188(36)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/4366-79 dtd 14.08.2013
22	C-4	36	Sat Prakash Rana	Construction of Meeting & resting place for senior citizens in the park at C-5 Vasant Kunj.	5.31	2013-14	4.94	0.00	0.00	4.94	Work Completed & Bill finalised.	Yes	0.00	0.37	F.183(6)/UD/Pig./MLA/AVS/2011-12/252-264 dt. 8.11.2011
23	C-4	36	Sat Prakash Rana	Construction of RMC road instead of premix road from Mehrauli Mahipal Pur Road to JIC at Milk Pur Kohi (Ph-III).Baree Puri. Pahari.	21.34	2013-14	20.71	0.00	0.00	20.71	Work Completed & Bill finalised.	Yes	0.00	0.63	F.188(63)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/785-799 dtd 04.09.2012
1	C-5	54	Asif Mohd. Khan	MLA LAD Fund SH : P/L CC pavement and remodeling of drains in the lanes of JIC Indira Camp, Pahari No. 2, Taimur Nazar.	207.19		189.56	0.00	0.00	189.56	Work Completed	Yes	2.41	15.22	F.188(54)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2867-2881 dated 27.06.2013
2	C-5	54	Asif Mohd. Khan	MLA LAD Fund SH : P/L CC pavement and remodeling of drains in the lanes of JIC Indira Camp, Park-2, Okhla, Taimur Nazar.	9.89	2013-14	9.29	0.00	0.00	9.29	work Completed	Yes	0.00	0.60	F.188(54)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2867-2881 dated 27.06.2013
1	C-5	44	Barkha Singh	Pdg. Deep tubewell at Vasant Vihar Gaon Vasant Vihar	6.93	2012-13	3.45	2.71	0.00	6.16	Completed	Yes	0.00	0.77	F.188(44)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/815-830 dt. 05.09.2012
2	C-5	44	Barkha Singh	Pdg. Deep tubewell at Mochi Gaon Near Moti Bagh	6.94	2012-13	2.74	1.62	0.00	4.36	Completed	Yes	0.00	2.58	F.188(44)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/815-830 dt. 05.09.2012
3	C-5	44	Barkha Singh	Boring of tubewell 40 Seater Prefab JSC at JIC Bhanwar Singh Camp Near D Block	6.68	2012-13	3.21	1.87	0.00	5.08	Completed	Yes	0.00	1.60	F.188(44)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/815-830 dt. 05.09.2012
4	C-5	44	Barkha Singh	C/o Community Halol at JIC Bhawar Singh Camp near D-Block, Vasant Vihar	8.06	2012-13	0.00	0.00	0.00	0.00	Work not started	No	8.06	0.00	F.188(44)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/815-830 dt. 05.09.2012
5	C-5	44	Barkha Singh	MLA LAD Fund SH : P/L CC Pavement and drains in remaining lanes at JIC Nehru Ekta Camp, R. K. Puram	5.09	2013-14	5.09	0.00	0.00	5.09	Work Completed	Yes	0.00	0.00	F.188(44)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2394-2407 dt. 03.07.2013
6	C-5	44	Barkha Singh	MLA LAD Fund SH : P/L CC pavement and drains in the lanes of JIC Sri Ram Camp, Dhaula Kuan	17.49	2013-14	14.71	0.00	0.00	14.71	work Completed	Yes	0.00	2.78	F.188(44)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2394-2407 dt. 03.07.2013
7	C-5	44	Barkha Singh	MLA LAD Fund : Const of Hall at JIC Ambedkar Basti, West Block-II, R. K. Puram	6.50	2012-13	6.39	0.00	0.00	6.39	work Completed	YES	0.00	0.11	F.188(44)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/36666-36679 dt. 06.12.2012
				<b>Total</b>	<b>57.69</b>		<b>35.59</b>	<b>6.20</b>	<b>0.00</b>	<b>41.79</b>			<b>8.06</b>	<b>7.84</b>	

(All figures in Lakh Rupees)

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expend.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	C-5	45	Dr. Yoganand Shastri	C/o SW drain for disposal of work water of JIC Swami Nagar near Water Tank Outer Ring Road	8.00	2005-06	3.91	0.00	0.00	3.91	Completed	Yes	0.00	4.09	
1	C-5	41	Maninder Singh Dhir	Total MLA LAD Fund SH: Up gradation/renovation of Chaupal at Sarai Kale Khan Village	8.00 8.65	2014-15	3.91 7.63	0.00 0.00	0.00 0.00	3.91 7.63	work completed and bill finalized	Yes	0.00	4.09 1.02	F.18B(41)UD/Pig./MLA/SVS/2014-15/2544-2557 Dt. 16.09.2014
2	C-5	41	Maninder Singh Dhir	MLA LAD Fund SH: Up gradation of existing common spaces, stair case, shaft etc. of slum tenements at Nehru Nagar (144 flats) sold out to HPL.	25.33	2014-15	25.22	0.00	0.00	25.22	work completed	YES	0.00	0.11	Rs. 25.33 received through RTGS on 12.09.2014.
1	C-5	43	Somnath Bharti	Total Providing and laying Sewer line at JIC Balmiki Camp, Cremation Ground, Begum Pur.	33.98 38.55	2014-15	32.85 37.24	0.00 0.00	0.00 0.00	32.85 37.24	Work completed	Yes	0.00	1.13 1.31	F.18B(43)UD/Pig./MLA/SVS/2014-15 Dt. 09.10.2014
1	C-5	51	Subhash Chopra	C/o Community Hall/ BVK at Kalkaji	38.55 24.42	2009-10	37.24 21.68	0.00 1.90	0.00 0.00	37.24 23.58	work completed	Yes	0.00	1.31 0.84	F.18B(51)UD/Pig./MLA/2008-09/Vol-III/1200 dt. 14.05.2008
2	C-5	51	Subhash Chopra	C/o hall at JIC Ambedkar Basti , West Block - II , R K Puram	6.50	2012-13	3.03	0.00	0.00	3.03	Work in progress	Yes	0.00	3.47	
1	C-5	41	Tarvinder Singh	Total Improvement and strengthening of road of Kasturba Niketan, Lalpat Nagar	30.92 23.42	2008-09	24.71 21.58	1.90 0.00	0.00 0.00	26.61 21.58	Work Completed	Yes	0.00	4.31 1.84	F.18B(41)UD/Pig./MLA/2008-09/Vol-I/1243 dt. 04.08.2008
2	C-5	41	Tarvinder Singh	Providing & Laying CC pavement drainage system, construction of urinal & improvement of park in the Market Block, Apna Bazar, Nehru Nagar.	22.14	2011-12 (I/c 6.12 in 2013-14	21.05	0.00	0.00	21.05	Work Completed	Yes	0.00	1.09	F.18B(41)UD/Pig./MLA/4VS/2001-12/100802-10094 dt. 09.09.2011 (16.02)
1	C-6	47	Arvinder Singh	Total Remodelling of lanes by pdg CC Pavement & drains in the deteriorated lanes of Block A C & D at JIC Janta Jeevan Camp Jeevan	45.56 24.66	2010-11	42.63 23.20	0.00 0.00	0.00 0.00	42.63 23.20	Work Completed	Yes	0.00	2.93 1.46	F.18A(71)UD/Pig./MLA/4VS/2010-11/Vol-PI-I/1318 dtd 24.01.2011
2	C-6	47	Arvinder Singh	C/o Park in JIC Sanjay Camp Dakshin Puri.	15.12	2012-13	13.13	0.00	0.00	13.13	work Completed	Yes	0.00	1.99	F.18B(47)UD/Oig./MLA/4VS/2008-09/Vol-Part-II/2317-2329 dated 12.10.2012
3	C-6	47	Arvinder Singh	C/o 20 Seater Conventional JSC at JIC Sanjay Camp Dakshin Puri.	30.92	2013-14	30.92	0.00	0.00	30.92	work completed	Yes	0.00	0.00	F.18B(47)UD/Oig./MLA/4VS/2008-09/Vol-Part-II/3236-328 dated 18.07.2013
1	C-6	48	Ashok Kumar	Total Remodelling of 38 Nos. common sitting platform/chabootra at different places in ward No. 182 by providing washed marble plaster on walls on kota stone flooring on top on providing grills on display board.	70.70 36.61	2014-15	67.25 36.39	0.00 0.00	0.00 0.12	67.25 36.51	work completed and bill finalized.	YES	0.00	3.45 0.10	F.18A(48)UD/Pig./MLA/MLA/2014-159/Vol-Part-I/2625-2636 dated 18.09.2014

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exptr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2	C-6	48	Ashok Kumar	Remolding of 29 Nos. common sitting platform/chabootra at different places in ward No. 182 by providing washed marble plaster on walls on kota stone flooring on top on providing grills on display boards.	34.61	2014-15	34.12	0.00	0.20	34.32	Work completed final bill paid.	Yes	0.00	0.29	F.18A(48)/UD/Pig./MLA/MLA/2014-159/Vol-Part-I/2625-2636 dated 18.09.2014
				<b>Total</b>	<b>71.22</b>		<b>70.51</b>	<b>0.00</b>	<b>0.32</b>	<b>70.83</b>			<b>0.00</b>	<b>0.39</b>	
1	C-6	48	Ch. Prem Singh	C/o Community facility centre C/hall at Dakshin puri	182.10	2013-14	1.19	0.00	0.00	1.19	Soil testing and designing work done.	YES	180.91	0.00	F.18B(48)/UD/Pig./MLA/4VS/2008-09/4069-4082 dated 12.08.2013
2	C-6	48	Ch. Prem Singh	C/o Balmiki Chaupal L- block Dakshin puri	55.08	2013-14	0.78	0.00	0.00	0.78	Completed	Yes	54.3	0.00	F.18B(48)/UD/Pig./MLA/4VS/2008-09/3623-3636 dated 29.07.2013
3	C-6	48	Ch. Prem Singh	Renovation of different existing chabutra by providing marble chips	23.11	2013-14	19.67	0.00	0.00	19.67	Completed	Yes	0.00	3.44	F.18B(48)/UD/Pig./MLA/4VS/2008-09/3623-3636 dated 29.07.2013
4	C-6	48	Ch. Prem Singh	C/o C/hall at C-Block Khanpur	166.20	2013-14	56.94	0.00	0.00	56.94	Completed	Yes	109.26	0.00	F.18B(48)/UD/Pig./MLA/4VS/2008-09/3623-3636 dated 29.07.2013
5	C-6	48	Ch. Prem Singh	Renovation of 30 No existing Chabutra by providing marble chips plaster, replacement of broken kota stone flooring and drills at madangir JJ Colony at various locations.	21.67	2012-13	21.67	0.00	0.00	21.67	Work completed and finalized	yes	0.00	0.00	F.18B(48)/UD/Pig./MLA/4VS/2008-09/551-563 dated 01.02.2013
6	C-6	48	Ch. Prem Singh	C/o 20 seater conventional JSC at JIC Ambedkar Camp near Virat Cinema	30.84	2013-14	29.96	0.00	0.00	29.96	Work completed final bill paid.	YES	0.00	0.88	F.18B(48)/UD/Pig./MLA/4VS/2008-09/3221-3235 dated 18.07.2013
7	C-6	48	Ch. Prem Singh	C/o additional 1st floor on existing c/hall at F-Block Dakshin puri.	48.56	2013-14	39.35	2.15	0.00	41.50	Work completed final bill paid.	Yes	0.00	7.06	F.18B(48)/UD/Pig./MLA/4VS/2008-09/3221-3235 dated 18.07.2013
8	C-6	48	Ch. Prem Singh	C/o C/Hall at Block-F Dakshin Puri (Madan Gir JJ Colony)	54.20	2008-09	43.90	2.04	0.00	45.94	Work Completed final bill yet to be paid.	No	8.26	0.00	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/2329 dated 13.10.2008
9	C-6	48	Ch. Prem Singh	Renovation of different existing chabutra by providing marble chips. Replacement Broken Kota Stone flooring and grills at Madangir JJ Colony.	23.33	2013-14	23.00	0.00	0.00	23.00	work completed	YES	0.00	0.33	
10	C-6	48	Ch. Prem Singh	C/o 11 No Chabutra in Ward No.182 Madan Gir JJ Colony	24.90	2008-09	24.79	0.00	0.00	24.79	work completed and bill finalized.	Yes	0.00	0.11	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/2329 dated 13.10.2008
11	C-6	48	Ch. Prem Singh	Utilized & Unutilized abandoned toilet in JJ Colony Madan Gir SH- Construction of 14 Nos. Common Seating Place/ Court yard Open Chaupal at Different place.	25.35	2006-07	23.60	0.00	0.00	23.60	work completed	YES	0.00	1.75	Cheque No. 430300 dated 22.06.2006 for 2534600/- received
				<b>Total</b>	<b>655.34</b>	<b>0.00</b>	<b>284.85</b>	<b>4.19</b>	<b>0.00</b>	<b>289.04</b>	<b>0.00</b>	<b>0.00</b>	<b>352.73</b>	<b>13.57</b>	

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

(All figures in Lakh Rupees)

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any	Total Expend.	Completion status	Accounts Finalized or not (Yes/ No.)	Committted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	C-6	53	Ram Singh Netaji	P/L GI water supply for hydration Ph-I & II at Gautam Puri Molar bund SRS Colony	20.00	2008-09	17.54	0.00	0.00	17.54	Completed. Final Bill Paid	Yes	0.00	2.46	F.188(71)/UD/Pig/MLA/AVS/2008-09/1795 dtd 11.08.2008
2	C-6	53	Ram Singh Netaji	Re-boring of tubewell 2 Nos. site Near Arpma BVK-II (Ph. & sete no. 2-B Block JSC No 5 (Ph-II) Gautam Puri.	8.39	2011-12	7.64	0.75	0.00	8.39	Work completed. Final bill paid.	Yes	0.00	0.00	F.188(63)/UD/Pig/MLA/AVS/2011-12/8654-8666 dtd 09.08.2011
3	C-6	53	Ram Singh Netaji	Re-boring of tubewell 2 Nos. site 1 near Plot no. B-887 Ph-II & Sec No. 2 B Block Near JSC No 3 (Ph-II) Gautam Puri.	8.39	2011-12	8.02	0.37	0.00	8.39	Work completed. Final bill paid.	Yes	0.00	0.00	F.188(63)/UD/Pig/MLA/AVS/2011-12/8654-8666 dtd 09.08.2011
4	C-6	53	Ram Singh Netaji	P/L GI Pipe water supply line for hydrant in Ph-II Molar bund SRS Colony (Balance Portion) Gautam Puri.	14.97	2011-12	13.11	0.00	0.00	13.11	Work in progress. Final bill yet to be paid	No	1.86	0.00	F.188(63)/UD/Pig/MLA/AVS/2011-12/8654-8666 dtd 09.08.2011
5	C-6	53	Ram Singh Netaji	Covering of SW drain water precast RCC slab in SRS Colony at Molar bund Ph-I Gautam Puri.	9.05	2011-12	8.92	0.13	0.00	9.05	Work Completed	Yes	0.00	0.00	F.188(63)/UD/Pig/MLA/AVS/2011-12/8654-8666 dtd 09.08.2011
6	C-6	53	Ram Singh Netaji	Covering of SW drain water precast RCC slab in SRS Colony at Molar bund Ph-II Gautam Puri.	2.82	2011-12	2.82	0.00	0.00	2.82	Work Completed	Yes	0.00	0.00	F.188(63)/UD/Pig/MLA/AVS/2011-12/8654-8666 dtd 09.08.2011
7	C-6	53	Ram Singh Netaji	Re-boring of tubewell (6 Nos). at Various sets at Molar bund Gautam Puri.	31.53	2012-13	22.87	4.22	0.00	27.09	Work Completed	Yes	0.00	4.44	F.188(53)/UD/Pig/MLA/AVS/2008-09/3608-3623 dtd 06.12.2012
				<b>Total</b>	<b>95.15</b>		<b>80.92</b>	<b>5.47</b>	<b>0.00</b>	<b>86.39</b>		Yes	<b>1.86</b>	<b>6.90</b>	
1	C-6	52	Ramesh Bidhuri	Utilized & Unutilized abandoned toilet in JJ Colony Madan Gir SH:- Construction of 14 Nos. Common Seating Place/ Court yard Open Chaupal at Different places.	20.00	2003-08	12.00	0.00	0.00	12.00	Work Completed	Yes	0.00	8.00	Consent for MLA dt. 22.12.2005 for 20.00 lacs
2	C-6	52	Ramesh Bidhuri	C/o approach road by P/L brick flooring from JJC Sangam Vihar to main road towards suiting range.	10.00	2004-05	8.33	0.00	0.00	8.33	Finalised	Yes	0.00	1.67	
				<b>Total</b>	<b>30.00</b>		<b>20.33</b>	<b>0.00</b>	<b>0.00</b>	<b>20.33</b>		Yes	<b>0.00</b>	<b>9.67</b>	
1	C-6	55	Sheesh Pal	C/o approach road damaged brick flooring northern Camp S.P. Crasher. M B Road.	30.00	2004-2005	5.72	0.00	0.00	5.72	Completed	Yes	0.00	0.07	Rs. 0.07 has already been refunded to PAO-VI. Vide Chq. No. 836263 dated 27.02.2006
2	C-6	55	Sheesh Pal	P/L CC at Sonia Gandhi Camp Pul Prahlad Pur Tuglakbad.			4.72	0.00	0.00	4.72	Completed	Yes	0.00	0.00	
3	C-6	55	Sheesh Pal	P/L CC at Bhoomihreen Camp Kalka Ji Block A & B			7.08	0.00	0.00	7.08	Completed	Yes	0.00	0.00	
4	C-6	55	Sheesh Pal	Raising repairing of existing approach road of JJC Khatta Camp (Surey Camp) Goasien Pur M B Road Lal Kaun.			5.24	0.00	0.00	5.24	Completed	Yes	0.00	0.00	
5	C-6	55	Sheesh Pal	P/L CC & SW drain Block A Navjeevan Camp Kalka Ji.			7.17	0.00	0.00	7.17	Completed	Yes	0.00	0.00	
				<b>Total</b>	<b>30.00</b>		<b>29.93</b>	<b>0.00</b>	<b>0.00</b>	<b>29.93</b>		Yes	<b>0.00</b>	<b>0.07</b>	
1	C-6	49	S C L Gupta	P/L CC pavement in the lanes of Block-J, Sangam Vihar.	61.14	2012-13	0.00	0.00	0.00	0.00	Work not executed	No	61.14	0.00	F.188(49)/UD/Pig/MLA/AVS/2011-12/33678-33680 dt. 28.02.2012. Tender not called due to unauthorized colony.
				<b>Total</b>	<b>61.14</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>		Yes	<b>61.14</b>	<b>0.00</b>	

S.No.	Name of Div	A.C. No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. Incurred on Civil Work.	Exp. Incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exptr.	Completion status	Accounts Finalized or not (Yes/ No.)	Committed Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	C-7	18	Akhillesh Patil Tripathi	Providing and laying sewer line and CC pavement in area near JJ Cluster Chowki No. 4, GTK road.	5.47	2014-15	4.83	0.00	0.00	4.83	Work Completed	Yes	0.00	0.64	F.188(18)/UD/Pig/M/LA/4VS/2014-15/4888-4902 dtd 13.11.2014
2	C-7	18	Akhillesh Patil Tripathi	Construction of Akhara cum recreation hall of JJ Cluster Khilona Wala Bagh near Nanak Piyao Gurudwara (AC-18, Madal Town)	43.81	2014-15	0.00	25.35	0.00	25.35	Work in progress	No	18.46	0.00	F.188(18)/UD/Pig/M/LA/4VS/2014-15/4888-4902 dtd 13.11.2014
				<b>Total</b>	<b>49.28</b>		<b>4.83</b>	<b>25.35</b>	<b>0.00</b>	<b>30.18</b>			<b>18.46</b>	<b>0.64</b>	
1	C-7	18	Kunwar Karan Singh 2012.13	Imp. of drains and drainage system by providing RMC in lanes, raising and c/o drains, covering of drains by providing precast RCC slabs over drains, repair of boundary walls and development of parks etc. within the b/walls of existing tenements named as Prem Kunj Sangam Park, (Area transferred from C-11).	16.36	2012-13	12.76	0.00	0.00	12.76	Completed	Yes	0.00	3.60	F.188(18)/UD/Pig/M/LA/4VS/2008-09/Vol-Part-II/2288-2302 dt. 12.10.2012
1	C-7	20	Prahlad Singh Sahni (2009-10)	P/L cc pavement in lanes & C/o 4 Nos. WC in JJ C DRP Lane, Pilli Kothi	5.38	2008-09	4.71	0.00	0.00	4.71	Work Completed	Yes	0.00	0.67	
2	C-7	20	Prahlad Singh Sahni (2010-11)	Imp. of drainage system in Slum Basti 84 Lanes in C-114/Civil Line Zone	15.80	2008-09	10.17	0.00	0.00	10.17	Work Completed	Yes	0.00	5.63	F.18A(71)/UD/Pig/M/LA/4VS/2008-09/Vol-Part-II/2091 dated 17.09.2008
7	C-7	64 (Old)	Rajesh Jain Year 2009-10	<b>Total</b> Grit wash on exterior surface of wall and repair/renovation of mummy roof in 72 S/Ts at Goodar Basti	<b>21.18</b> 22.58	<b>2004-05</b>	<b>14.88</b> 19.85	<b>0.00</b> 0.00	<b>0.00</b> 0.00	<b>14.88</b> <b>19.85</b>	<b>Completed</b>	<b>Yes</b>	<b>0.00</b> 0.00	<b>6.30</b> <b>2.73</b>	
1	C-7	21	Sohib Iqbal Year 2010-11	(i) Face lifting of outer surface of 480 flats at Turkman Gate/ Pdg.grt plaster on interior walls block (A to Y)	131.97	2010-11	109.80	0.00	0.00	109.80	Work in progress	No	22.17	0.00	F.18A(71)/UD/Pig/M/LA/4VS/2010-11/Vol-Pl-II/1532 dtd 21.03.2011
1	C-7	3	Surender Pal Singh Bittoo Year 2011-12	<b>Total</b> Local area MLA Dev.Fund SH: Imp. of sewerage/drainage system & common lavatory block of Pvt.Katra No.142/XII, 282/XII, 1270-96/XII, 1502/XII & 356/XII	<b>131.97</b> 19.88	<b>2011-12</b>	<b>109.80</b> 18.33	<b>0.00</b> 0.00	<b>0.00</b> 0.00	<b>109.80</b> <b>18.33</b>	<b>Work Completed</b>	<b>Yes</b>	<b>0.00</b> 0.00	<b>1.55</b> <b>1.55</b>	<b>F.188(03)/UD/Pig/M/LA/4VS/2011-12/420-433 dt. 15.09.2011</b>
1	C-7	03 (old)	Tajdar Babbar	P/L interlocking of cc paver blocks in JJC at DPS Mathura Road	5.34	2007-08	4.69	0.00	0.00	4.69	Work Completed	Yes	0.00	0.65	Exptr. out of Savings utilized for the work P/L CC paving, Repair & replacement of sewerline East of 64 Khamba
2	C-7	03 (old)	Tajdar Babbar	P/L cc paving, repair & replacement of sewer line in JJC at East of 64 Khamba	0.00	2004-05	4.83	0.00	0.00	4.83	Work Completed	Yes	0.00	-4.83	
3	C-7	03 (old)	Tajdar Babbar	P/L cc paving and sewer line in JJC at Gandhi Sahitya Samiti Stadium (100 Qtrs.)	5.60	2004-05	0.90	0.00	0.00	0.90	Work Completed	Yes	0.00	4.70	

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020															
S.No.	Name of Div	A.C. No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expendr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	C-7	03 (old)	Tajdar Babbar Year 2009-10	Spl. repair of Shaft (replacement of SCI pipe of 480 S/Ts Mata Sundri Rd)	18.34	2007-08	10.13	0.00	0.00	10.13	Work Completed	Yes	0.00	8.21	
				Total	29.28		20.55	0.00	0.00	20.55	work completed	Yes	0.00	8.73	
1	Hort	62	Dr. A.K Walla	D/O Hort work in three Nos. S/V in the JIC at Rani Garden	3.66	2007-08	0.00	0.00	2.97	2.97	work completed	Yes	0.00	0.69	F.18A(71)/UD/Pig/MLA/2004-05/Pt./Vol-I/D-335 dated 01.08.2007
2	Hort	62	Dr. A.K Walla	Providing & Laying GI Line & Development of bore in park adjoining the Nursery at Rani Garden.	0.98	2007-08	0.00	0.00	0.89	0.89	work completed	Yes	0.00	0.09	F.18A(71)/UD/Pig/MLA/2004-05/Pt./Vol-I/D-335 dated 01.08.2007
3	Hort	62	Dr. A.K Walla	Construction of Ornamental Gate at entrance of park adjoining Nursery at Rani Garden.	3.17	2007-08	0.00	0.00	2.57	2.57	work completed	Yes	0.00	0.60	F.18A(71)/UD/Pig/MLA/2004-05/Pt./Vol-I/D-335 dated 01.08.2007
4	Hort	62	Dr. A.K Walla	Providing & Laying tiles on pathway in park adjoining Nursery at Rani Garden.	1.50	2007-08	0.00	0.00	0.97	0.97	work completed	Yes	0.00	0.53	F.18A(71)/UD/Pig/MLA/2004-05/Pt./Vol-I/D-335 dated 01.08.2007
5	Hort	62	Dr. A.K Walla	Construction of RCC Shade (Chhatra) in park adjoining the Nursery at Rani Garden.	3.67	2007-08	0.00	0.00	3.05	3.05	work completed	Yes	0.00	0.62	F.18A(71)/UD/Pig/MLA/2004-05/Pt./Vol-I/D-335 dated 01.08.2007
				Total	12.98		0.00	0.00	10.45	10.45	work completed	Yes	0.00	2.53	F.18(62)/UD/MLA/6617-6629 dated 13.06.2012 (7.64 + 23.88)
1	C-8	62	Dr. Narendra Nath	Construction of C/Room in Sunlight Colony Old Seemapuri	32.56	24.92 in 2009-10 and 7.64 in 2012-13	29.92	0.00	0.00	29.92	work completed	Yes	0.00	2.64	
2	C-8	62	Dr. Narendra Nath	Construction of Park etc. in A Block Old Seemapuri	14.00	2009-10	11.62	0.00	0.00	11.62	work completed	Yes	0.00	2.38	F.18A(71)/UD/Pig/MLA/AVS/2008-09/Vol.IV/520 dtd 03.08.2009 and F.No. 2834-62 dtd. 02.03.2009
3	C-8	62	Dr. Narendra Nath	Renovation of existing & DPO park Block H Old Seemapuri.	12.55	2009-10	11.27	0.00	0.00	11.27	work completed	Yes	0.00	1.28	F.18A(71)/UD/Pig/MLA/AVS/2008-09/Vol.IV/1942 dtd 25.03.2010
4	C-8	62	Dr. Narendra Nath	LADF SH: D/O open area Krishna Market Jhilmil Colony Vivek Vihar	18.23	2010-11	17.71	0.00	0.00	17.71	work completed	Yes	0.00	0.52	F.18A(71)/UD/Pig/MLA/AVS/2010-11/Vol.Pt-II/2095-2113 dtd 24.02.2011
5	C-8	62	Dr. Narendra Nath	C/O of Community Room at J Block Old Seemapuri	50.00	2010-11	44.82	4.76	0.00	49.58	work completed and accounts yet to be finalized	NO	1.63	-1.21	F.18A(71)/UD/Pig/MLA/AVS/2010-11/Vol.Pt-II/2095-2113 dtd 24.02.2011

(All figures in Lakh Rupees)

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp incurred on Electrical Work.	Any other Mics. Exp on hort. works if any.	Total Exodr.	Completion status	Accounts Finalized or not (Yes/No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
6	C-8	62	Dr. Narendra Nath	C/O sump well for collection and disposal of discharge of S.W. drain in JJ Cluster Aradhik Nagar Delhi U.P. Boarder G.T. Road Shahdra.	18.65	2011-12 & 2013-14	11.17	0.96	0.00	12.13	work completed	Yes	0.00	6.52	F.188(62)/UD/Pig./MLA/4VS/2011-12/8667-8682 dtd. 09.08.2011 (7.73) and F.188(62)/UD/Pig./MLA/4VS/Vol.-Part-II/2986-2999 dtd. 12.07.2013
7	C-8	62	Dr. Narendra Nath	C/O of Community Room at A Block Old Seemapuri	43.54	2012-13	38.54	2.22	0.00	40.94	Finalized	Yes	0.00	2.60	F.188(62)/UD/Pig./MLA/4VS/Vol-Part-II/2008-09/281-294 (25.57) dated 16.01.2013 & 2986-2999 dated 12.07.2013 (8.80) & 518-529 dt. 12.07.2013 (6.17)
8	C-8	62	Dr. Narendra Nath	Development work and construction of platform choupal at G. block Seemapuri.	6.21	2011-12	4.71	0.00	0.00	4.71	Work Completed	Yes	0.00	1.50	F.188(62)/UD/Pig./MLA/4VS/Vol-Part-II/2008-09/1638-1651 dated 25.09.2012
9	C-8	62	Dr. Narendra Nath	Construction of B/wall and development of land after demolishing the existing abandoned and dilapidated barrack/ shed block at "J" block, Old Seemapuri.	6.54	2012-13	5.78	0.00	0.00	5.78	Work Completed	Yes	0.00	0.76	F.188(62)/UD/Pig./MLA/4VS/Vol-Part-II/2008-09/1638-1651 dated 25.09.2012
10	C-8	62	Dr. Narendra Nath	Providing Kota stone flooring and washed marble plaster in Balmiki Choupal at G- block Old Seemapuri.	4.33	2012-13	3.99	0.00	0.00	3.99	Work Completed	Yes	0.00	0.34	F.188(62)/UD/Pig./MLA/4VS/Vol-Part-II/2008-09/1638-1651 dated 25.09.2012
11	C-8	62	Dr. Narendra Nath	Imp. Of existing Community Hall at Mukesh Nagar, Shahdra./Boring of tubewell at Mukesh Nagar, Shahdra.	23.88	2012-13	22.99	0.00	0.00	22.99	Work Completed	Yes	0.00	0.89	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
12	C-8	62	Dr. Narendra Nath	C/O Boundary Wall after demolishing of existing dilapidated abandoned toilet block in J Block Old Seemapuri.	4.59	2009-10	2.23	0.00	0.00	2.23	Work Completed	Yes	0.00	2.36	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-II/520 dated 03.08.2009
13	C-8	62	Dr. Narendra Nath	Improvement of open space in JJ Cluster, Kalender Colony, Phase-I, Dilshad Garden.	2.32	2013-14	1.62	0.00	0.00	1.62	Work Completed	Yes	0.00	0.70	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013
14	C-8	62	Dr. Narendra Nath	Demolishing of existing abandoned toilet block & renovation of its existing boundary wall in Sunlight colony Seemapuri.	1.76	2009-10	0.91	0.00	0.00	0.91	Work Completed	Yes	0.00	0.85	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-II/520 dated 03.08.2009
15	C-8	62	Dr. Narendra Nath	Improvement of open space in JJ Cluster, Deepak Colony Camp, Dilshad Garden.	4.31	2013-14	3.17	0.00	0.00	3.17	Work Completed	Yes	0.00	1.14	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013
16	C-8	62	Dr. Narendra Nath	Improvement of open space in Julfe Bengal, Dilshad Garden.	6.39	2013-14	4.75	0.00	0.00	4.75	Work Completed	Yes	0.00	1.64	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013
17	C-8	62	Dr. Narendra Nath	A/R & M/O and special repair and additional work existing double storey community hall in Janta Quarters Vihav Vihar.	2.76	2013-14	2.06	0.00	0.00	2.06	Work Completed and Bill Finalized	Yes	0.00	0.70	F.18A(62)/UD/Pig./MLA/2008-09/Vol-Part-II/6620-6633 dated 30.09.2013



S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. Incurred on Civil Work.	Exp. Incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exptr.	Completion status	Accounts Finalized or not (Yes/ No.)	Committed Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
18	C-8	62	Dr. Narendra Nath	Demolishing of existing abandoned toilet block & const. of boundary wall remaining portion & Washed stone grit plaster on existing boundary wall F Block Old Seemapuri.	2.48	2009-10	1.54	0.00	0.00	1.54	Work Completed	Yes	0.00	0.94	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/520 dated 03.08.2009
				<b>Total</b>	<b>255.10</b>		<b>218.80</b>	<b>7.94</b>	<b>0.00</b>	<b>226.92</b>		Yes	<b>1.63</b>	<b>26.55</b>	
1	C-8	63	Veer Singh Dhangnan	P/L CC on Road berm of approach road (Kabristan Side) to JIC B-1/35 jain mandir	11.45	2009-10	6.83	0.00	0.00	6.83	Work Completed	Yes	0.00	4.62	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/520 dt. 03.08.2009
2	C-8	63	Veer Singh Dhangnan	C/O boundary Wall for protection of Govt. Land at block I Sunder Nagri (Near JSC)	6.23	2009-10	4.03	0.00	0.00	4.03	Work Completed	Yes	0.00	2.20	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/1264 dt.19.11.2009
3	C-8	63	Veer Singh Dhangnan	Development work for C/Hall at M Block Sunder Nagri	21.75	2011-12	20.42	0.00	0.00	20.42	Work Completed	Yes	0.00	1.33	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/8683-8697 dt.9.11.2011
4	C-8	63	Veer Singh Dhangnan	P/L RMC surrounding the C/Hall at Sunder Nagri	109.95	2011-12	101.56	0.00	0.00	101.56	Work Completed	Yes	0.00	8.39	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/8683-8697 dt.9.11.2011
5	C-8	63	Veer Singh Dhangnan	Construction of Community Hall, Block E-2, Nand Nagri.	97.15	2009-10	88.67	6.18		94.85	Work Completed	Yes	0.00	2.30	
6	C-8	63	Veer Singh Dhangnan	D/o Horticulture work in Community hall at E-2 Block, Nand Nagri.	0.70	2007-08	0.00	0.00	0.54	0.54	Work Completed	Yes	0.00	0.16	F.10332/EE(S)/DD-V/D-447 dt. 22.01.2008
7	C-8	63	Veer Singh Dhangnan	C/O Chopal D-block New Seemapuri(Changed from B Block New Seemapuri)36.12 & 2.00 lac from Next work	38.12	2009-10	34.63	3.28		37.91	Work Completed	YES	0.00	0.21	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/264 dt.19.11.2009 (Rs. 2.00 lacs has been transferred from work C/o JSC at space available between Nalla and Boundary Wall Adjoining to DC office Nand Nagri.
8	C-8	63	Veer Singh Dhangnan	C/o C Hall at B-5, Nand Nagri (PID 2209)	223.00	2009-10	212.97	10.03		223.00	Work Completed	Yes	0.00	0.00	
8	C-8	63	Veer Singh Dhangnan	C/O JSC at space available between Nalla and Boundary Wall Adjoining to DC office Nand Nagri.	20.33	2009-10	18.02			18.02	Work Completed		0.00	2.31	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/1396 dt.11.12.2009 (Rs. 2.00 has been transferred to work c/o Chopal B-Block New Seemapuri Now D Block New Seemapuri)
				<b>Total</b>	<b>528.68</b>		<b>487.13</b>	<b>19.49</b>	<b>0.54</b>	<b>507.16</b>			<b>0.00</b>	<b>21.52</b>	
1	C-9	56	Amrish Gautam	P/L CC pavement in open area and earth filling in low laying area & glazed tiles on the walls of C/ Hall, Blok-14, Kalyanpuri bulidioritu	7.38	2009-10	7.35	0.00	0.00	7.35	Work Completed	Yes	0.00	0.03	F.18A(71)/UD/Pig./MLA/4VS/2008-09/Vol-Part-I/396 dtd 11.12.09

(All figures in Lakh Rupees)

**DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020**

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mfcs. Exp on Hort. works if any.	Total Exptr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any (Yes/ No.)	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2	C-9	56	Amrish Gautam	Imp. of existing Akhara i/c of compound wall development of open area & face lifting at adjoining of Block-18, Kalvaaburi	4.90	2009-10	4.75	0.00	0.00	4.75	Work Completed	Yes	0.00	0.15	F.18A(71)/UD/Pig/MLA/4VS/2008-09/Vol-Part-I/396 dtd 11.12.09
3	C-9	56	Amrish Gautam	Pdg.&laving CC pavement&drains in JIC at Gazipur, NH-24	24.79	2013-14	21.41	0.00	0.00	21.41	Work Completed	Yes	0.00	3.38	F.18B(56)/UD/Pig/MLA/4VS/2008-09/Vol.Pt-II/2112-2125 dtd 13.6.13.
4	C-9	56	Amrish Gautam	C/O Senior Citizen centre (Near pry.school) at Bl-3,Khichripur	30.92	2013-14	28.97	1.95	0.00	30.92	Work Completed	Yes	0.00	0.00	F.18B(56)/UD/Pig/MLA/4VS/2008-09/Vol.Pt-II/2839-2852 dtd 27.6.13
1	C-9	56	Manoj Kumar	<b>Total</b>	<b>67.99</b>		<b>62.48</b>	<b>1.95</b>	<b>0.00</b>	<b>64.43</b>			<b>0.00</b>	<b>3.56</b>	
				C/o Mini sport complex/centre at Block-14, kalyanpuri	22.26	2014-15	17.43	0.00	0.00	17.43	completed.	Yes	0.00	4.83	F.18B(56)/UD/Pig/MLA/4VS/2-14-15/1254-1265 dated 11.08.2014
1	C-9	55	Sunil Kr. Vaidya	<b>Total</b>	<b>18.72</b>	<b>2009-10</b>	<b>17.43</b>	<b>0.00</b>	<b>0.00</b>	<b>17.43</b>	<b>Work Completed</b>	<b>Yes</b>	<b>0.00</b>	<b>0.51</b>	<b>F.18A(71)/UD/Pig/MLA/4VS/2008-09/Vol-Part-I/1264 dtd 19.11.09</b>
2	C-9	55	Sunil Kr. Vaidya	Construction of b/w of the Indira mkt. at Block-36, Trilokpuri	5.49	2010-11	4.54	0.00	0.00	4.54	Work Completed	Yes	0.00	0.95	F.18A(71)/UD/Pig/MLA/4VS/2008-09/Vol-Part-I/1240 dtd 26.02.10
3	C-9	55	Sunil Kr. Vaidya	Construction of B/w Block, 6, 7 & 8, Trilokpuri	9.95	2011-12	7.78	0.00	0.00	7.78	Work Completed	Yes	0.00	2.17	F.18B(55)/UD/Pig/MLA/4VS/2011-12/631-645 dtd 18.11.11
4	C-9	55	Sunil Kr. Vaidya	Construction of Community Room at open land, opp. House no.35/174, Trilokpuri	9.82	2011-12	8.89	0.00	0.00	8.89	Work Completed	Yes	0.00	0.93	F.18B(55)/UD/Pig/MLA/4VS/2011-12/631-645 dtd 18.11.11
5	C-9	55	Sunil Kr. Vaidya	Renovation of existing BVK in JJ Cluster at Block 28-29, Trilokpuri	6.68	2011-12	6.04	0.00	0.00	6.04	Work Completed	Yes	0.00	0.64	F.18B(55)/UD/Pig/MLA/4VS/2011-12/631-645 dtd 18.11.11
6	C-9	55	Sunil Kr. Vaidya	D/o park by construction wack way at Block 17-18, Trilokpuri	18.93	2011-12	17.78	0.00	0.00	17.78	Work Completed	Yes	0.00	1.15	F.18B(55)/UD/Pig/MLA/4VS/2011-12/631-645 dtd 18.11.11
7	C-9	55	Sunil Kr. Vaidya	C/O B/W around open land Block 26, Trilokpuri	8.86	2011-12	7.64	0.00	0.00	7.64	Work Completed	Yes	0.00	1.22	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 09.12.12
8	C-9	55	Sunil Kr. Vaidya	C/O B/W around open land Block 33-34, Trilokpuri	5.60	2011-12	4.87	0.00	0.00	4.87	Work Completed	Yes	0.00	0.73	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 09.12.12
9	C-9	55	Sunil Kr. Vaidya	C/O B/W around vacant land filling portion at open space land, Block 31, Trilokpuri	15.70	2012-13	11.37	0.00	0.00	11.37	Work Completed	Yes	0.00	4.33	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12
10	C-9	55	Sunil Kr. Vaidya	Raising B/W for protection of vacant land opp.Bl-24-25, Trilokpuri	1.99	2012-13	1.86	0.00	0.00	1.86	Work Completed	Yes	0.00	0.13	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12
11	C-9	55	Sunil Kr. Vaidya	C/O B/W for protection of vacant land opp Bl-10 Trilokpuri	8.51	2012-13	6.55	0.00	0.00	6.55	Work Completed	Yes	0.00	1.96	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12
12	C-9	55	Sunil Kr. Vaidya	C/O B/W for protection of vacant land opp Bl-9, Trilokpuri	9.93	2012-13	6.65	0.00	0.00	6.65	Work Completed	Yes	0.00	3.28	F.18B(55)/UD/Pig/MLA/4VS/2011-12/3070-3084 dtd 9.12.12

(All figures in Lakh Rupees)

**DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020**

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expend.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
13	C-9	55	Sumil Kr. Vaidya (Present MLA)/Brahm Pal	C/o double storey community Hall, Opp. Block 24-25, Trilokpuri.(Sameer constn co)	177.00	2008-09 & 2012-13	167.88	9.12	0.00	177.00	Work Completed	Yes	0.00	0.00	F.18A(71)/UD/Pig/MLA/2008-09/Vol Part-II/2091 dtd 17.09.08 and F.18B(55)/UD/Pig/MLA/4VS/2008-09/Vol-Part-II/843-858 dt. 06.09.2012
				<b>Total</b>	<b>297.18</b>		<b>270.06</b>	<b>9.12</b>	<b>0.00</b>	<b>279.18</b>			<b>0.00</b>	<b>18.00</b>	
1	C-10		Haroon Yusuf	Upgradation of CPC at Property No. 1105-09, Gali Samoshan	47.14	2007-08	23.70	1.90	0.00	25.60	Work Completed	Yes	0.00	8.43	Fund received on 31.03.2008
2	C-10		Haroon Yusuf	Upgradation of C/Hall at Property No. 6562/X, Chamelian Road, Ward XIV			13.11	0.00	0.00	13.11	Work Completed	Yes			
				<b>Total</b>	<b>47.14</b>		<b>36.81</b>	<b>1.90</b>	<b>0.00</b>	<b>38.71</b>			<b>0</b>	<b>8.43</b>	
1	C-10		Ramakant Goswami	C/o Chaupal at Pandav Nagar	10.00	2004-05	9.82	0	0	9.82	Work Completed	Yes	0	0.18	F/18/43/04-05/UD/A/C/ Part file/3455 dated 11.03.2005
				<b>Total</b>	<b>10.00</b>		<b>9.82</b>	<b>0.00</b>	<b>0.00</b>	<b>9.82</b>			<b>0.00</b>	<b>0.18</b>	
1	C-11	5	Devender Yadav	P/L Gi pipe line feeding the drinking water in Block A-3 & A-5, SRS Colony Bhalaswa, Jabaneirauri.	14.00	2011-12	13.50	0.00	0.00	13.50	work completed	Yes	0.00	0.50	
2	C-11	5	Devender Yadav	Providing G.I. water line in Block A-2 at SRS Bhalaswa	6.38	2013-14	6.19	0.00	0.00	6.19	work completed	Yes	0.00	0.19	F.18B(05)/UD/Pig/MLA/4VS/2008-09/Vol-Part-II/4042-4055 dated 12.8.13
3	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1950 Jabaneirauri.	2.68	2014-15	1.52	0.00	0.00	1.52	work completed	Yes	0.00	1.16	F.18B(05)/UD/Pig/MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
4	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1600 Jabaneirauri.	2.89	2014-15	0.00	0.00	0.00	0.00	For closed.	yes	0.00	2.89	F.18B(05)/UD/Pig/MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
5	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-820 Jabaneirauri.	2.89	2014-15	0.59	0.00	0.00	0.59	foreclosed	Yes	0.00	2.30	F.18B(05)/UD/Pig/MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
6	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1450 Jabaneirauri.	2.89	2014-15	0.00	0.00	0.00	0.00	foreclosed	yes	0.00	2.89	F.18B(05)/UD/Pig/MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
7	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1850 Jabaneirauri.	2.89	2014-15	0.00	0.00	0.00	0.00	Completed by NDMC	NA	0.00	2.89	F.18B(05)/UD/Pig/MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
8	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1181 Jabaneirauri.	2.68	2014-15	1.57	0.00	0.00	1.57	work completed	Yes	0.00	1.11	F.18B(05)/UD/Pig/MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
9	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. B-1400 Jabaneirauri.	2.68	2014-15	1.55	0.00	0.00	1.55	work completed	Yes	0.00	1.13	F.18B(05)/UD/Pig/MLA/5VS/2014-15/2050-2052 dt. 04.09.2014

(All figures in Lakh Rupees)

## DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUJIB UPTO 31.03.2020

S. No.	Name of Div	A.C. No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expend.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
10	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. J-51 Jahanpura.	2.88	2014-15	2.12	0.00	0.00	2.12	work completed	Yes	0.00	0.76	F.188(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
11	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. J-1051 Jahanpura.	2.88	2014-15	2.13	0.00	0.00	2.13	work completed	Yes	0.00	0.75	F.188(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
12	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-820 Jahanpura.	2.77	2014-15	0.47	0.00	0.00	0.47	foreclosed	Yes	0.00	2.30	F.188(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
13	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-1681 Jahanpura.	2.77	2014-15	0.48	0.00	0.00	0.48	foreclosed	Yes	0.00	2.29	F.188(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
14	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-100 Jahanpura.	2.77	2014-15	1.93	0.00	0.00	1.93	work completed	Yes	0.00	0.84	F.188(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
15	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. C-1286 Jahanpura.	2.77	2014-15	1.46	0.00	0.00	1.46	work completed	Yes	0.00	1.31	F.188(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
16	C-11	5	Devender Yadav	Construction of Boundary wall with MS Grill after demolishing the abandoned JSC near Plot No. i-90 Jahanpura.	2.68	2014-15	0.00	0.00	0.00	0.00	closed	NA	0.00	2.68	F.188(05)/UD/Pig./MLA/5VS/2014-15/2050-2052 dt. 04.09.2014
1	C-11	17	Hari Shankar Gupta	Imp. of CC pavement in deteriorated condition and imp. of drainage system in JIC at DDA Park Chander Shekhar Azad Colony Wazirpur Indl. Area	59.50	2010-11	33.51	0.00	0.00	33.51	Work Completed	Yes	0.00	25.99	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/1264 dated 19.11.2009 (Unspent balance of Rs.135780/- refunded on dt.22.06.11 to PAO-VI vide Ch. No.02726/2011 dt.05.11.2011)
2	C-11	17	Hari Shankar Gupta	Imp. of CC pavement in deteriorated condition and imp. of drainage system in JIC at C-35 Wazirpur Indl. Area	4.93	2010-11	3.53	0.00	0.00	3.53	Work Completed	Yes	0.00	1.40	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/1264 dated 19.11.2009 (Unspent balance of Rs.140838/- refunded on dt.22.06.11 to PAO-VI vide Ch. No.02726/2011 dt.05.11.2011)
3	C-11	17	Hari Shankar Gupta	Construction of Brick masonry drain in JIC at Jailor wala Bagh Ashok Vihar	0.60	2010-11	0.60	0.00	0.00	0.60	work completed	Yes	0.00	0.00	
				<b>Total</b>	<b>10.50</b>		<b>7.74</b>	<b>0.00</b>	<b>0.00</b>	<b>7.74</b>			<b>0.00</b>	<b>2.76</b>	

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Expend.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any (Yes/ No.)	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	C-11	18	Akhilesh Pati Tripathi	C/o CFC near Mahavir School and approach road to Sangam Park	47.28	2011-12 (Rs. 39.77) 2014-15 (Rs. 7.52)	44.20	1.95	0.00	46.15	Civil work Completed and account finalized. Electrical exdpr yet to be made.	No	1.13	0.00	F.188(62)/UD/Pig./MLA/AVS/2011-12/14939 dated 31.10.2011 and F.188(18)/UD/Pig./MLA/5V5/2014-15/1204-1215 dated 11.08.2014
2	C-11	18	Akhilesh Pati Tripathi	Providing CC paving MS gate grft wash plaster to the Boundary wall of the open air theater complex Gur ki Mandi, Rainura Chawani	15.00	2008-09	13.72	0.00	0.00	13.72	Completed	Yes	0.00	1.28	
				<b>Total</b>	<b>62.28</b>		<b>57.92</b>	<b>1.95</b>	<b>0.00</b>	<b>59.87</b>			<b>1.13</b>	<b>1.28</b>	
1	C-11	4	Mangat Ram Singhal	C/o Community Room at G Block Jahangirpuri Site No.1 (Between H. NO. 600-681)	23.83	2010-11	14.73	1.01	0.00	15.74	Work completed	Yes	0.00	8.09	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/520 dated 03.08.2009
2	C-11	4	Mangat Ram Singhal	C/o community room in G Block Jahangirpuri site No.II (Between H. NO. 522 & 715 including cleaning of existing unutilised funded septic tank	26.23	2011-12	0.00	0.00	0.00	0.00	The work could not be executed at site and for close the agreement of the said work on date 21.03.2012	NA	0.00	26.23	F.18A(71)/UD/Pig./MLA/2008-09/Vol-Part-I/520 dated 03.08.2009
1	E4	4	Mangat Ram Singhal	Str. & Augmentation of Infrastructure i.e. Roads, streets, localities, street lighting in the AC. SH: Installation of high mast light at AI-S, DDA Market, Opp. Ajay Medicos, JAHANGIR PURI, DELHI-33	3.05	2012-13	0.00	2.53	0.00	2.53	Work completed.	Yes	0.00	0.52	F.188(04)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/1436-1448 dt. 25.03.2013
				<b>Total</b>	<b>53.11</b>	<b>0.00</b>	<b>14.73</b>	<b>3.54</b>	<b>0.00</b>	<b>18.27</b>			<b>0.00</b>	<b>34.84</b>	
1	C-11	14	Ravinder Nath Bansal	C/o additional Room in BVK No.2 (Extended BVK) in JJC at Sanjay Sudhar Samiti Camp GP Block Pitampura	2.18	2009-10	1.77	0.00	0.00	1.77	Completed	Yes	0.00	0.41	
				<b>Total</b>	<b>2.18</b>		<b>1.77</b>	<b>0.00</b>	<b>0.00</b>	<b>1.77</b>			<b>0.00</b>	<b>0.41</b>	
2	C-11	14	Devender Yadav	C/O B/W with M5 grill after demolishing abandoned JSC near Plot No.1-1715 at Jahangirpuri	2.88	2014-15	1.55	0	0	1.55	Completed & finalised	Yes	0.00	1.33	F.188(05)/UD/Pig./MLA/5V5/14-15/2050-62 dated 14.9.14
3	C-11	14	Devender Yadav	C/O B/W with M5 grill after demolishing abandoned JSC near Plot No.B-1820 at Jahangirpuri	2.89	2014-15	1.23	0	0	1.23	Completed & finalised	Yes	0.00	1.66	F.188(05)/UD/Pig./MLA/5V5/14-15/2050-62 dated 14.9.14
				<b>Total</b>	<b>2.88</b>		<b>2.78</b>	<b>0.00</b>	<b>0.00</b>	<b>2.78</b>			<b>0.00</b>	<b>2.99</b>	
1	C-12	2	Krishan Singh Tyagi	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- EE Adjacent to house no. EE 2300 (After demolishing of existing JSC).	10.57	2013-14	0.00	0.00	0.00	0.00	Closed	NA	0.00	10.57	F.188(02)/UD/Pig./MLA/4V5/2008-09/Vol.-Part-II 3564-3578 dated: 25/07/2013

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020															
S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mfcs. Exp on Hort. works if any.	Total Exptr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	C-12	2	Krishan Singh Tyagi	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- E Adjacent to house no. E-1681 to 1600 (After demolishing of existing JSC).	10.13	2013-14	0.00	0.00	0.00	0.00	Closed	NA	0.00	10.13	F.188(02)/UD/Pig./MLA/4VS/2008-09/Vol.-Part-II 3564-3578 dated: 25/07/2013
	C-12	2	Krishan Singh Tyagi	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- E Adjacent to house no. E-600 (After demolishing of existing JSC).	10.47	2013-14	0.00	0.00	0.00	0.00	Closed	NA	0.00	10.47	F.188(02)/UD/Pig./MLA/4VS/2008-09/Vol.-Part-II 3564-3578 dated: 25/07/2013
	C-12	2	Krishan Singh Tyagi	Name of Work: MLA LAD Fund. Sub Head: Construction of Community Facility Centre at Jahangirpuri Block- D Adjacent to house no. D-950 (After demolishing of existing JSC).	10.49	2013-14	0.00	0.00	0.00	0.00	Closed	NA	0.00	10.49	F.188(02)/UD/Pig./MLA/4VS/2008-09/Vol.-Part-II 3564-3578 dated: 25/07/2013
	C-12	3	Kulwant Rana	Total	41.66		0	0	0	0	Completed	Yes	0	41.66	Paid to Delhi Jal Board
	Hort.	62	Dr. Narender Nath	D/O Hort work in park at A-Block Old Seemapuri	1.39	2011-12	1.39	0.00	0.00	1.39	Work Completed	Yes	0.00	0.93	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
	Hort.	62	Dr. Narender Nath	Providing tube well bore and G.I Line in park at A-Block Old Seemapuri	3.30	2012-13	0.00	0.00	2.14	2.14	Work Completed	Yes	0.00	1.16	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
	Hort.	62	Dr. Narender Nath	Const of RCC Shade (Chhatra)in park at A-Block Old Seemapuri	6.41	2012-13	0.00	0.00	5.54	5.54	Work Completed	Yes	0.00	0.87	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
	Hort.	62	Dr. Narender Nath	Const of Pump House in Old Seemapuri	2.24	2012-13	0.00	0.00	1.73	1.73	Work Completed	Yes	0.00	0.51	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
	Hort.	62	Dr. Narender Nath	Three years maintenance of Park at A-Block Old Seemapuri	14.48	2012-13	0.00	0.00	14.48	14.48	work completed	Yes	0.00	0.00	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
	Hort.	62	Dr. Narender Nath	D/O Hort work in park at H-Block Old Seemapuri	11.90	2012-13	0.00	0.00	9.55	9.55	Work Completed	Yes	0.00	2.35	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012
	Hort.	62	Dr. Narender Nath	Providing tube well bore and G.I Line in park at H-Block Old Seemapuri	3.66	2012-13	0.00	0.00	2.50	2.50	Work Completed	Yes	0.00	1.16	F.188(62)/UD/Pig./MLA/4VS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2012

(All figures in Lakh Rupees)

**DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020**

S.No.	Name of Div	A.C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp. incurred on Civil Work.	Exp. incurred on Electrical Work.	Any other Mics. Exp on Hort. works if any.	Total Exptr.	Completion status	Accounts Finalized or not (Yes/ No.)	Comm-itted Liability if any	Saving	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
8	Hort.	62	Dr. Narender Seemapuri	Const of RCC Shade (Chhatrin) in park at H-Block Old Seemapuri	6.41	2012-13	0.00	0.00	5.62	5.62	Work Completed	Yes	0.00	0.79	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2013
9	Hort.	62	Dr. Narender Seemapuri	Supply of RCC Benches with Arm rest in Park Old Seemapuri	2.26	2012-13	0.00	0.00	2.22	2.22	Work Completed	Yes	0.00	0.04	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2013
10	Hort.	62	Dr. Narender Seemapuri	Three years maintenance of Park at H-Block Old Seemapuri	14.48	2012-13	0.00	0.00	14.02	14.02	Work Completed	Yes	0.00	0.46	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/6617-6629 dt. 13.06.2013
11	Hort.	62	Dr. Narender Seemapuri	D/O Hort work in park at behind Dispensary Old Seemapuri	2.71	2013-14	0.00	0.00	2.14	2.14	Work Completed	Yes	0.00	0.57	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
12	Hort.	63	Dr. Narender Seemapuri	Providing tube well bore and G.I. Line network in park at behind Dispensary Old Seemapuri	2.73	2013-14	0.00	0.00	1.66	1.66	Work Completed	Yes	0.00	1.07	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
13	Hort.	64	Dr. Narender Seemapuri	Providing and Fixing Concertina coil fencing in A-Block Park at Old Seemapuri	2.43	2013-14	0.00	0.00	2.07	2.07	Work Completed	Yes	0.00	0.36	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
14	Hort.	65	Dr. Narender Seemapuri	Providing and Fixing Concertina coil fencing in H-Block Park at Old Seemapuri	2.62	2013-14	0.00	0.00	2.14	2.14	Work Completed	Yes	0.00	0.48	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
15	Hort.	66	Dr. Narender Seemapuri	Providing and Fixing Concertina coil fencing in Park at behind Dispensary Old Seemapuri	1.39	2013-14	0.00	0.00	1.32	1.32	Work Completed	Yes	0.00	0.07	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
16	Hort.	67	Dr. Narender Seemapuri	C/O Pump house (02 Nos) in park at behind Dispensary Old Seemapuri & Indira Gandhi camp New Seemapuri	1.53	2013-14	0.00	0.00	0.71	0.71	Work Completed and bill yet to be paid.	Yes	0.00	0.82	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
17	Hort.	68	Dr. Narender Seemapuri	D/O Hort work in 02 Nos park at Indira Gandhi camp New Seemapuri & Sunlight Basti Old Seemapuri	2.46	2013-14	0.00	0.00	1.91	1.91	Work Completed	Yes	0.00	0.55	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
18	Hort.	69	Dr. Narender Seemapuri	Providing tube well boring watering of plant in park in park at Indira Gandhi camp New Seemapuri	2.29	2013-14	0.00	0.00	1.35	1.35	Work Completed	Yes	0.00	0.94	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
19	Hort.	70	Dr. Narender Seemapuri	Raising of pathway in Block-A Old Seemapuri	0.33	2013-14	0.00	0.00	0.33	0.33	Work Completed	Yes	0.00	0.00	F.188(62)/UD/Pig./MLA/AVS/2008-09/Vol-Part-II/2659-2673 dt. 08.07.2013
1	Hort.	14	O P Babbar	<b>Total</b> Boring of tubewell and Providing & Laying GI Line for Park/SV at Harijan Basti Tilak nagar	<b>94.46</b> 4.42	<b>2008-09</b>	<b>0.00</b>	<b>0.00</b>	<b>81.33</b>	<b>81.33</b>	<b>Work Completed</b>	<b>Yes</b>	<b>0.00</b>	<b>2.80</b>	<b>F.188(71)/UD/MLA/08-09/Vol-Part-II/1345 dt. 03.06.2008</b>
				<b>Total</b>	<b>4.42</b>		<b>0.00</b>	<b>0.00</b>	<b>1.62</b>	<b>1.62</b>			<b>0.00</b>	<b>2.80</b>	

DETAILS OF EXPENDITURE INCURRED UNDER MLA LAD SCHEME IN R/O DUSIB UPTO 31.03.2020

S.No.	Name of Div	A/C No.	Name of MLA	Name of work	Fund received	Year and Date	Exp incurred on Civil Work	Exp incurred on Electrical Work	Any other Mics. Exp on Hort. works if any.	Total Expend.	Completion status	Accounts Finalized or not (Yes/No.)	Comm-itted Liability if any	Saving	(All figures in Lakh Rupees)	Sanction Letter No.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
1	Hort.			Veer Singh Dhinghan	0.70	2007-08	0	0	0.54	0.54	work completed	Yes	0	0.16	F.10332/EE(SDDVI/D-447 dated 22.1.08	
				<b>Total</b>	<b>0.70</b>		<b>0</b>	<b>0</b>	<b>0.54</b>	<b>0.54</b>			<b>0</b>	<b>0.16</b>		

Certified invt. entries in respect of the division have been verified & found correct.

- EE-C-1 ~~12/10/08~~
- C-2 ~~12/10/08~~
- C-3 ~~12/10/08~~
- C-4 ~~12/10/08~~
- C-5 ~~12/10/08~~
- C-6 ~~12/10/08~~
- C-7 ~~12/10/08~~
- C-8 ~~12/10/08~~
- C-9 ~~12/10/08~~
- C-10 ~~12/10/08~~
- C-11 ~~12/10/08~~
- C-12 ~~12/10/08~~
- EEE-1 ~~12/10/08~~
- 2 ~~12/10/08~~
- 3 ~~12/10/08~~
- 4. ~~12/10/08~~

Shukla  
 SAO(HQ) 14/10/20  
 AAO(HQ) 14/10/20