

**OFFICE OF THE EXECUTIVE ENGINEER(E-3)
DELHI URBAN SHELTER IMPROVEMENT BOARD
GOVT.OF NCT OF DELHI, A-2 VIKAS KUTEER,
I.P.ESTATE, NEW DELHI-110002**

NIQ No. 02/E.E.(E-3)/DUSIB/16-17/D- 87

Dated: 17-05-17

NOTICE INVITING QUOTATION

Sealed quotations are hereby invited from Manufacturers on behalf of DUSIB for the under mentioned work.

The contractor shall submit the following attested documents along with application in the office of the Executive Engineer(E-3).

- i) Copy of TIN Number as issued by VAT department.
- ii) Copy of PAN card issued by income tax department.
- iii) Scanned copy of registration with Govt. Department for carrying out manufacturing business.

The quotation should reach this office on 18.05.2017 by 3.00 PM which shall be opened on the same day at 3.30 PM in the presence of the participating contractors or their representatives whosoever wish to be present in the office.

The firms who wish to participate in the quotation shall submit their application along with the above documents for issue of prescribed NIQ format on or before 18.05.2017 by 11.00 AM. The prescribed NIQ format, detail description of the item, detailed specifications of the quotations can be obtained from this office on or before 18.05.2017 upto 2.30 PM.

Name of Work: Pay & Use (JSC).

Sub Head: Providing of portable Bath Room Block for various locations under jurisdiction of Circle Electrical Zone-2 / workshop Gazipur behind Shamshan Bhoomi.

Head of Account: III-e-i.

Estimated cost: Rs.428500.00

TERMS & CONDITIONS:

1. The work should be completed within 07 days after the date of receipt of the quotation order.
2. No extra charges shall be paid.
3. Rates should be quoted for the work as above & site.
4. Conditional quotations shall not be accepted and will be summarily rejected.
5. The materials should be only as per specifications, duly approved by site in charge, before use.
6. T&P shall be borne by the agency.
7. Drinking water arrangement shall be made by agency for labour working at site at his own cost.
8. For any type of accident, mishaps during execution of work at site shall be sole responsibility of the agency and department shall not be in any case be responsible and liable for such type of accident or mishap.
9. Quotation received after the due date and time will not be considered.
10. Payment shall be made by RTGS.
11. No out of station quotation shall be entertained and accepted.
12. The E.E(E-3) has the right to reject or accept the quotation.
13. All the scraps and surplus material shall be removed from the site.
14. All the rejected, un approved material should be removed from the site.
15. Sub standard work shall be liable in not release of payment for that article and the agency will be blacklisted, debarred for misleading the department.
16. The Watch & Ward, storage of the material shall be the responsibility of the work executing agency.
17. The firms shall have to submit the attested copy of above certificates which shall be valid on the date of receipt of application.
18. Quotation in sealed cover for items only prescribed NIQ format issued by the office shall only be accepted. Any quotation other than the prescribed NIQ format issued by this office shall not be entertained.
19. The deduction of Income Tax, Edu. Cess, WC Tax & Labour cess shall be deducted from the gross amount of the bill as per rules.


EXECUTIVE ENGINEER(E-3)

Distribution:
All Notice Boards.

Name of work: Pay & Use (JSC)

SubHead : Providing of portable Bath Room Block for various locations under jurisdiction of Circle Electrical Zone-2 / workshop Gazipur behind Shamsan Bhoomi.

S. No.	Description of Items	Qty	Unit	Rate	Amount
1	<p>Providing of ready to use portable Bath Room Single storied structure block having overall dimension 1.150mx1.150mx2.440m with , all works base including :</p> <p>Structure made up of the following:</p> <ul style="list-style-type: none">• Prefabricated with C UV Resistance Polypropylene (PP) Honeycomb Panel• Extended welding with same material (honeycomb) technology shall be adopted for meeting the requirement for such structure.• Material is eco - friendly - made with recyclable material• Structure is easy to install and maintain• Structure is all weather proof, safe from borer, termite, rust, wrap & moisture.• Flooring has a slope towards one side to enable smooth drainage of water. <p>Structure of Walls :</p> <ul style="list-style-type: none">• All walls are made of composite PP honeycomb panel with<ul style="list-style-type: none">◦ Thickness of 15mm ± 0.50mm.◦ density 2.7 kg (± 0.2) m².• All panels will be joined by hot welding method to achieve the uniform strength throughout the structure.• Wall Finish.• External - 0.5mm thick per coated Galvanized sheet (4 wall).• Internal - Vinyl sheet on wall & ceiling. <p>Door panel of 15mm thickness made f honeycomb panel with aluminium profile piping / edging all over, duly fixed to the frame using three hinges.,</p> <p>Ventilation shall be given by rectangular shaped window cutting at top of the 3 side walls (not door)</p> <p>Flooring made of 1.5mm thick Aluminium checked sheet on the floors of the bathroom.</p> <p>Fixtures Lights with switches, 2 Nos. of L-drop of 250 mm & 2 nos. of "D" handles. Doors, with suitable ventilator broadly as per drawing and logo enclosed .</p> <p>Accessories : DUSIB logo, Swachh Bharat logo and numbering etc.</p>	10	Each	42850	428500
	Total				428500.00

EE/E-3

AE(E-3)